

Primljeno:	25-10-2019		
Org. jed.	Broj	Prilog	Vrijednost
	12-290/1		

## CHINA ROAD &amp; BRIDGE CORPORATION D.O.O. PEKING, NR KINA - DIO STRANOG DRUŠTVA PODGORICA



Company name / Naziv firme: CHINA ROAD & BRIDGE CORPORATION D.O.O. PEKING, NR KINA - DIO STRANOG DRUŠTVA PODGORICA  
 Address / Adresa: Nova Dalmatinska bb, Podgorica, Montenegro  
 TIN / PIB: 03016480  
 VAT / PDV: 30/31-14424-7  
 E-mail: info@crbcmontenegro.me

TO / ZA:	Employer: Government of Montenegro represented by Ministry of Transport and Maritime Affairs / Investitor: Vlada Crne Gore koju predstavlja Ministarstvo saobraćaja i pomorstva		
Address / Adresa:	Rimski trg 46, Podgorica, Montenegro / Rimski trg 46, Podgorica, Crna Gora		
Contract / Ugovor:	DESIGN AND BUILD CONTRACT for Bar-Boljare Highway, Section: Smokovac – Uvac – Mateševo, dated 26 February 2014, Appendix No. 3 Ref. No. 34/19-01-3684/2 dated 25th April 2019 UGOVOR ZA PROJEKTOVANJE I IZGRADNJU autoputa Bar-Boljare, Dionica: Smokovac – Uvaš – Mateševo, od 26. februara 2014. Prilog 3 br. 34/19-01-3684/2 od 25. aprila 2019.		
Contract No. / Br. Ugovora:	Contract Ref. No. 01-827/1, Appendix No. 3 Ref. No. 34/19-01-3684/2 Ugovor br. 01-827/1, Prilog 3 br. 34/19-01-3684/2		
Invoice No. / Br. fakture:	2019/10/07 BBH,SI-004-CD	Invoice Date. / Br. Datum:	07 October 2019
Place of request for the payment issue (IPS) Mjesto podnošenja zahtjeva za plaćanje (IPS):	Podgorica	Date of request for the payment issue (IPS)/Datum podnošenja zahtjeva za plaćanje (IPS):	13 September 2019
Engineer's issuance of IPC Letter No. Inženjerovo izdavanje dopisa Privremene situacije br.	Ref.: IG/12684/ME (IPC No. SI-004)	Engineer's issuance of IPC date/ Datum Inženjerovog izdavanja Privremene situacije	07 October 2019
Payment Due Date (42 days after Contractor's Statement Submission) / Datum dospjeća plaćanja (42 dana nakon dostave Izjave Izvođača )			25 October 2019
No. / Broj	ITEMS / STAVKE	Value for Payment / Iznos za plaćanje	
A	Contractor's payments / Plaćanja Izvođača	EUR 1,629,969.35	
B	Retention Money / Garantni depozit	EUR 81,498.47	
C	Advance payment amortization / Amortizacija avansnog plaćanja	EUR 0.00	
D	Non Conformity / Neusaglašenost	EUR -15,000.00	
E	Deductions / Odbici	EUR 0.00	
F	Value of this Invoice (A-B-C+D-E) / Vrijednost ove fakture (A-B-C+D-E)	EUR 1,533,470.89	

Notice: Invoice exempted from VAT based on the Article 16 of the Law on Bar-Boljare Highway ("Montenegro Official Gazette" No. 52/14) and the Subclause 1.15 of the Design and Build Contract for Bar-Boljare Highway, Section: Smokovac-Uvac-Mateševo ("Montenegro Official Gazette" No. 54/14)  
 / Napomena: Faktura oslobođena PDV-a na osnovu člana 16 Zakona o autoputu Bar-Boljare ("Službeni list Crne Gore" br. 52/14) i podklauzule 1.15 Ugovora o projektovanju i izgradnji autoputa Bar-Boljare, Dionica: Smokovac-Uvaš-Mateševo ("Službeni list Crne Gore" br. 54/14)

\*Please make payment in accordance with our bank information: / Molim Vas da izvršite plaćanje na osnovu sljedećih podataka:

	Bank account details (for payment in Montenegro in EUR) / Detalji računa banke (za plaćanje u Crnoj Gori u eurima)
Amount / Iznos:	EUR 1,533,470.89
Account No / Broj računa:	535-888888-42
With Bank / Ime banke:	Prva banka CG
Street / Ulica:	Nova Dalmatinska bb
City and Country / Grad i Država:	Podgorica, Montenegro / Podgorica, Crna Gora
Company Name / Naziv preduzeća:	CHINA ROAD & BRIDGE CORPORATION D.O.O. PEKING, NR KINA - DIO STRANOG DRUŠTVA PODGORICA

M.P.

General Manager/Generalni  
Direktor

Hei Shiqiang





Appendix 3 to the Contract (Design and Build)/Prilog 3 Ugovora	Bar-Boljare Highway, Section Smokovac-Uvac-Matsevo/Autoput Bar-Boljare, dionica Smokovac-Uvaž-Mateševo
Employer/Poslodavac	The Government of Montenegro, Ministry of Transport and Maritime Affairs
Contractor/Izvođač	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
Engineer/Inženjer	INGEROP CONSEIL & GEODATA Engineering S.P.A
Appendix 3 Subsequent Works Price/Cijena Priloga 3 Naknadni Radovi	EUR 30.456.569,00
Advance Payment Total Amount/Ukupan iznos avansa (20% from Appendix 3 Subsequent Works Price)	EUR 6.091.313,80
Amount of agreed Variations/Iznos dogovorenih izmjena	EUR 0,00
Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora	EUR 0,00
Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača	EUR 0,00
Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita	EUR 1.522.828,45

### INTERIM PAYMENT CERTIFICATE (IPC) /IZDAVANJE PRIVREMENE SITUACIJE (IPS)

Number of IPC/Broj IPS-a	SI-004		
Referenced Period for IPC/Period na koji se odnosi IPS	1-30 August 2019		
Date of IPS submission/Datum predavanja ZPS-a	13 Sept 2019		
Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja IPS-a (Privremene Situacije)	23 September 2019		
Payment Due Date (42 days after IPS Submission)/Datum dospjeća naplate (42 dana nakon izdavanja ZPS-a)	25. October 2019		
	Cumulative Previous Kumulativno prethodno	Current Cumulative/ Kumulativno tekuće	Value for Payment/Iznos za plaćanje
<b>A - Contractor's payments/Plaćanja Izvođača</b>			
Contracted Works/Ugovorni radovi	EUR 1.175.080,64	EUR 2.805.049,99	EUR 1.629.969,35
Variations/Izmjene (Clause/Klauzula 13)	EUR 0,00	EUR 0,00	EUR 0,00
Substantiated Contractor's Claims/Potkrjepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0,00	EUR 0,00	EUR 0,00
<b>Total/Ukupno A</b>	<b>EUR 1.175.080,64</b>	<b>EUR 2.805.049,99</b>	<b>EUR 1.629.969,35</b>
<b>B - Retention Money/Garantni depozit</b>			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 58.754,03	EUR 140.252,50	EUR 81.498,47
<b>Total/Ukupno B</b>	<b>EUR 58.754,03</b>	<b>EUR 140.252,50</b>	<b>EUR 81.498,47</b>
<b>C - Advance payment amortization/Amortizacija avansnog plaćanja</b>			
Advance payment	EUR 0,00	EUR 0,00	EUR 0,00
Amortization - 25% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 3 Price/25% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 3	EUR 0,00	EUR 0,00	EUR 0,00
<b>Total/Ukupno C</b>	<b>EUR 0,00</b>	<b>EUR 0,00</b>	<b>EUR 0,00</b>
<b>D - Non Conformity/Neusaglašenost</b>			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje QoN	-EUR 80.000,00	-EUR 95.000,00	-EUR 15.000,00
<b>Total/Ukupno D</b>	<b>-EUR 80.000,00</b>	<b>-EUR 95.000,00</b>	<b>-EUR 15.000,00</b>

Uena Gora  
MINISTARSTVO SAOBRAĆAJA I POMORSTVA

Primljeno:	15. 10 2019		
Org. jed.	Broj	Prilog	Vrijednost
	12 -	290	1

34/19-01-8315/1





## Summary Calculation IPC SI No 004/Sumarni proračun IPS PS No 004

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Contracted Works/A.C. AV/ Izgovor	30.456.569,00	1.175.080,64	1.629.969,35	2.805.049,99	27.651.519,01
Variations/Izmjene	0,00	0,00	0,00	0,00	0,00
Employers Claims/Potr	0,00	0,00	0,00	0,00	0,00
Contractor Claims/Potr	0,00	0,00	0,00	0,00	0,00
Non Conformity/ Neusaglasenost		0,00	-15.000,00	-95.000,00	
<b>Total</b>	<b>30.456.569,00</b>	<b>1.175.080,64</b>	<b>1.614.969,35</b>	<b>2.710.049,99</b>	<b>27.651.519,01</b>

Number of closed NCNs in the end of August is 1 / Broj zatvorenih ION do kraja aug je 1

The total value of closed NCN is 50,000. / Ukupna vrijednost zatvorenih ION iznosi 50,000

Number of new opened NCNs in the end of August is 2/ Broj novootvorenih ION na kraju aug je 2

The total value of the new opened NCN is 65,000. / Ukupna vrijednost novootvorenih ION iznosi 65,000

## Repayment of Advance/Ispata avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna Isplata Prethodne IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	6.091.313,80	EUR 0,00	EUR 0,00	EUR 0,00	6.091.313,80
<b>Total/Ukupno</b>	<b>6.091.313,80</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>6.091.313,80</b>



BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/INŽENJER:	Ingerop-Geodata JV
VARIATIONS CALCULATION/PRORAČUN IZMJENA	

VARIATION NO/IZMJENA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First Included in IPS No/Prvi put uključeno u ZPS br.	IPC No SI-004 / IPS br. SI-004		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
				0	0	0
TOTAL/UKUPNO		EUR 0,00:		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0,00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagodavanja zbog izmjene u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0,00
Subtotal/ suma stavke 3	Subsequent/ Naknadno (Sub-Clause/Potklauzula 13.9)	EUR 0,00
Subtotal/ suma stavke 4	Unforeseeable/Nepredvidljivo (Sub-Clause/Potklauzula 13.9)	EUR 0,00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0,00
EUR 0,00		





**BAR-BOLJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO**

**DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU**

**EMPLOYER/ INVESTITOR:**

The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva

**CONTRACTOR/ IZVOĐAČ**

China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica

**ENGINEER/ INŽENJER:**

Ingerop-Geodata JV

**CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJ**

(Sub Clause/ Potklauzula 20.1)

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First Included in IPS No / Prvi put uključeno u ZPS br.	IPC No SI-004 / IPS br. SI-004		
				Cumulative previous/ Kumulativno prethodno	This period/ Ova/ period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
				EUR 0,00	EUR 0,00	EUR 0,00
	Total:			EUR 0,00	EUR 0,00	EUR 0,00

**BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO**
**DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU**

EMPLOYER/INVESTITOR:

 The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore,  
 China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign  
 company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina,  
 Dio stranog društva Podgorica

CONTRACTOR/IZVOĐAČ:

Ingerop-Geodata JV

ENGINEER/INŽENJER:

**NON CONFORMITY/NEUSAGLASENOST (Sub Clause/Potklauzula 7.1)**

NCN No/Oo N br.	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No SI-004 / IPS br. SI-004		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova/ period	Total to date/ Ukupno do danas
949	Interchange Smokovac. Improper implementation of Health and Safety measures during construction works. Petlja Smokovac. Nepropisno sprovođenje mjera zaštite na radu tokom izgradnje.	SI 003	Open/ otvoreno	-15.000,00	0,00	-15.000,00
959	Interchange Smokovac. Improper implementation of Health and Safety measures during construction works. Petlja Smokovac. Nepropisno sprovođenje mjera zaštite na radu tokom izgradnje.	SI 003	Open/ otvoreno	-15.000,00	0,00	-15.000,00
966	Works into Moraca River. Izvođenje radova unutar rijeke Morače	SI 003	Closed/zatvoren	-50.000,00	50.000,00	0,00
1011	Concrete washout at Smokovac Interchange. Ispiranje betona na lokaciji Petlja Smokovac.	SI 004	Open/ otvoreno	0,00	-50.000,00	-50.000,00
1014	Lack of required approvals /opinions on the location Smokovac Interchange . Neposjedovanje potrebnih odobrenja/mišljenja na lokaciji Petlja Smokovac	SI 004	Open/ otvoreno	0,00	-15.000,00	-15.000,00
			<b>TOTAL/UKUPNO</b>	<b>-80.000,00</b>	<b>-15.000,00</b>	<b>-95.000,00</b>

Number of closed NCNs in the end of August is 1 / Broj zatvorenih ION do kraja aug je 1  
 The total value of closed NCN is 50,000. / Ukupna vrijednost zatvorenih ION iznosi 50,000

Number of new opened NCNs in the end of August is 2/ Broj novootvorenih ION na kraju aug je 2  
 The total value of the new opened NCN is 65,000. / Ukupna vrijednost novootvorenih ION iznosi 65,000



SUMMARY OF PAYMENT FOR DESIGN AND BUILD (CONTRACTED WORKS)/REZIME  
PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU (UGOVORNI RADOVI)

Cost Center No./ Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/ Prethodno kumulativno	This period/ Ovak period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Open road / Otvorena trasa	8.995.137,52	0,00	0,00	0,00	8.995.137,52
Cost Center/ Troškovno mjesto 02	Bridge/Most MORAČA	8.287.447,61	554.827,00	1.138.510,15	1.693.337,15	6.594.110,46
Cost Center/ Troškovno mjesto 03	Overpass / Nadvožnjak Zlatice	1.417.437,06	536.939,94	191.812,39	728.752,33	688.684,74
Cost Center/ Troškovno mjesto 04	Underpass /Podvožnjaci	723.932,16	71.974,97	299.646,81	371.621,78	352.310,38
Cost Center/ Troškovno mjesto 05	Potporni zidovi / Retaining walls	3.121.423,85	0,00	0,00	0,00	3.121.423,85
Cost Center/ Troškovno mjesto 06	Reinforced soil retaining wall / Potporni zid od armirane zemlje	2.192.693,29	0,00	0,00	0,00	2.192.693,29
Cost Center/ Troškovno mjesto 07	Water drainage /Drenaža vode	1.548.950,29	0,00	0,00	0,00	1.548.950,29
Cost Center/ Troškovno mjesto 08	Culvert / Propusti	340.240,77	11.338,73	0,00	11.338,73	328.902,04
Cost Center/ Troškovno mjesto 09	Slope protection / Zaštita kosina	1.050.578,93	0,00	0,00	0,00	1.050.578,93
Cost Center/ Troškovno mjesto 10	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG	111.463,31	0,00	0,00	0,00	111.463,31
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema	1.231.248,94	0,00	0,00	0,00	1.231.248,94
Cost Center/ Troškovno mjesto 12	Landscaping / Uređenje terena	73.458,37	0,00	0,00	0,00	73.458,37
Cost Center/ Troškovno mjesto 13	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda	277.504,26	0,00	0,00	0,00	277.504,26
Cost Center/ Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke	845.496,08	0,00	0,00	0,00	845.496,08
Cost Center/ Troškovno mjesto 15	Water drainage / Drenaža vode	239.556,55	0,00	0,00	0,00	239.556,55
TOTAL/UKUPNO		30.456.569,00	1.175.080,64	1.629.969,35	2.805.049,99	27.651.519,01



Cost Center No./ Troškovno mjesto Br.		Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
01								
Cost Center/ Troškovno mjesto 1	Open road / Otvorena trasa							
	Main road LK65+780-LK66+422,39 RK65+792,096-RK66+429,144							
1.1.	Top soil removal/ Uklanjanje humusa							
1.1.1.	0 - 250 m (LK&RK)		4.029,26	50		0,00	0,00	0,00
1.1.2.	250 - 500 m (LK&RK)		4.029,25	50		0,00	0,00	0,00
1.1.3.	500 - 637,05 m (LK&RK)		1.581,65	50		0,00	0,00	0,00
1.2.	Earthworks/ Zemljani radovi							
	RK65+792,096 - RK66+042,096							
1.2.1.	0+000.00 - 0+250.00, layer 1		296.773,24	53		0,00	0,00	0,00
1.2.2.	0+000.00 - 0+250.00, layer 2		296.773,24	53		0,00	0,00	0,00
1.2.3.	0+000.00 - 0+250.00, layer 3		296.773,24	54		0,00	0,00	0,00
1.2.4.	0+000.00 - 0+250.00, layer 4		296.773,24	54		0,00	0,00	0,00
1.2.5.	0+000.00 - 0+250.00, layer 5		296.773,24	55		0,00	0,00	0,00
1.2.6.	0+000.00 - 0+250.00, layer 6		296.773,24	55		0,00	0,00	0,00
	RK66+042,096 - RK66+292,096							
1.2.7.	0+250.00 - 0+500.00, layer 7		296.773,24	56		0,00	0,00	0,00
1.2.8.	0+250.00 - 0+500.00, layer 8		296.773,24	56		0,00	0,00	0,00
1.2.9.	0+250.00 - 0+500.00, layer 9		296.773,24	57		0,00	0,00	0,00
1.2.10.	0+250.00 - 0+500.00, layer 10		296.773,24	57		0,00	0,00	0,00
1.2.11.	0+250.00 - 0+500.00, layer 11		296.773,24	58		0,00	0,00	0,00
1.2.12.	0+250.00 - 0+500.00, layer 12		296.773,24	58		0,00	0,00	0,00
1.2.13.	0+250.00 - 0+500.00, layer 13		296.773,24	59		0,00	0,00	0,00
1.2.14.	0+250.00 - 0+500.00, layer 14		296.773,24	59		0,00	0,00	0,00
1.2.15.	0+250.00 - 0+500.00, layer 15		296.773,24	60		0,00	0,00	0,00
1.2.16.	0+250.00 - 0+500.00, layer 16		296.773,24	60		0,00	0,00	0,00
	RK66+292,096 - RK 66+429,144							
1.2.17.	0+500.00 - 0+637,05, layer 17		296.773,24	61		0,00	0,00	0,00
1.2.18.	0+500.00 - 0+637,05, layer 18		296.773,24	61		0,00	0,00	0,00
1.2.19.	0+500.00 - 0+637,05, layer 19		296.773,24	62		0,00	0,00	0,00
1.2.20.	0+500.00 - 0+637,05, layer 20		296.773,24	62		0,00	0,00	0,00
1.3.	Road Foundation/Temelj puta							
1.3.1.	0 - 250 m, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.2.	0 - 250 m, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.3.	250 - 500.00, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.4.	250 - 500.00, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.5.	500 - 637,05, right side/desna strana		11.321,42	63		0,00	0,00	0,00
1.3.6.	500 - 642,39, left side/lijeva strana		11.321,42	63		0,00	0,00	0,00
1.4.	Pavement structure/Kolovozna konstrukcija							
	Asphalt concrete layer/Sloj asfaltnog betona 1 right side/desna strana 0-500m							
1.4.1.	Asphalt concrete layer/Sloj asfaltnog betona 1 left side/lijeva strana 0-500m		31.605,56	64		0,00	0,00	0,00
1.4.2.	Asphalt concrete layer/Sloj asfaltnog betona 1 right side/desna strana 500-637,05m		31.605,56	64		0,00	0,00	0,00
1.4.3.	Asphalt concrete layer/Sloj asfaltnog betona 1 left side/lijeva strana 500-642,39m		8.663,08	64		0,00	0,00	0,00
1.4.4.	Asphalt concrete layer/Sloj asfaltnog betona 2 right side/desna strana 0-500m		8.663,08	64		0,00	0,00	0,00
1.4.5.	Asphalt concrete layer/Sloj asfaltnog betona 2 left side/lijeva strana 0-500m		232.659,81	64		0,00	0,00	0,00
1.4.6.	Asphalt concrete layer/Sloj asfaltnog betona 2 right side/desna strana 500-637,05m		232.659,81	64		0,00	0,00	0,00
1.4.7.	Asphalt concrete layer/Sloj asfaltnog betona 2 left side/lijeva strana 500-642,39m		63.772,06	64		0,00	0,00	0,00
1.4.8.	Asphalt concrete layer/Sloj asfaltnog betona 3 right side/desna strana 0-500m		63.772,06	64		0,00	0,00	0,00
1.4.9.	Asphalt concrete layer/Sloj asfaltnog betona 3 left side/lijeva strana 0-500m		86.404,63	64		0,00	0,00	0,00
1.4.10.	Asphalt concrete layer/Sloj asfaltnog betona 3 right side/desna strana 500-637,05m		86.404,63	64		0,00	0,00	0,00
1.4.11.	Asphalt concrete layer/Sloj asfaltnog betona 3 left side/lijeva strana 500-642,39m		23.683,51	64		0,00	0,00	0,00
1.4.12.	Link / Veza 0+447,37-0+887,84		23.683,51	64		0,00	0,00	0,00
1.5.	Top soil removal/ Uklanjanje humusa							
1.5.1.	0 - 250 m		18.921,13	57		0,00	0,00	0,00
1.5.2.	250 - 441,80 m		14.516,29	57		0,00	0,00	0,00
1.6.	Earthworks/ Zemljani radovi							
	0+447,37 - 0+697,37							
1.6.1.	0+000.00 - 0+250.00, layer 1		32.424,70	58		0,00	0,00	0,00
1.6.2.	0+000.00 - 0+250.00, layer 2		32.424,70	58		0,00	0,00	0,00
1.6.3.	0+000.00 - 0+250.00, layer 3		32.424,70	59		0,00	0,00	0,00
1.6.4.	0+000.00 - 0+250.00, layer 4		32.424,70	59		0,00	0,00	0,00
1.6.5.	0+000.00 - 0+250.00, layer 5		32.424,70	60		0,00	0,00	0,00
1.6.6.	0+000.00 - 0+250.00, layer 6		32.424,70	60		0,00	0,00	0,00
	0+697,37 - 0+887,87							
1.6.7.	0+250.00 - 0+441,80, layer 7		32.424,70	61		0,00	0,00	0,00
1.6.8.	0+250.00 - 0+441,80, layer 8		32.424,70	61		0,00	0,00	0,00
1.6.9.	0+250.00 - 0+441,80, layer 9		32.424,70	62		0,00	0,00	0,00
1.7.	Road Foundation/Temelj puta							



1.7.1.	0 - 250 m, right side/desna strana	19.038,96	63	0,00	0,00	0,00
1.7.2.	0 - 250 m, left side/lijeva strana	19.038,96	63	0,00	0,00	0,00
1.7.3.	250 - 447,80 right side/desna strana	14.606,70	63	0,00	0,00	0,00
1.7.4.	250 - 447,80 left side/lijeva strana	14.606,70	63	0,00	0,00	0,00
1.8.	<b>Pavement structure/Kolovozna konstrukcija</b>					
1.8.1.	Asphalt concrete layer/Sloj asfaltnog betona 1 right side/desna strana	42.442,94	64	0,00	0,00	0,00
1.8.2.	Asphalt concrete layer/Sloj asfaltnog betona 1 left side/lijeva strana	42.442,94	64	0,00	0,00	0,00
1.8.3.	Asphalt concrete layer/Sloj asfaltnog betona 2 right side/desna strana	148.493,72	64	0,00	0,00	0,00
1.8.4.	Asphalt concrete layer/Sloj asfaltnog betona 2 left side/lijeva strana	148.493,72	64	0,00	0,00	0,00
1.8.5.	Asphalt concrete layer/Sloj asfaltnog betona 3 right side/desna strana	53.802,07	64	0,00	0,00	0,00
1.8.6.	Asphalt concrete layer/Sloj asfaltnog betona 3 left side/lijeva strana	53.802,07	64	0,00	0,00	0,00
1.9.	<b>Temporary Link Left / Privremena Veza Lijevo 0+000 - 0+245,76</b>					
1.9.1.	Top soil removal/Uklanjanje humusa	1.595,59 €	60	0,00	0,00	0,00
1.9.2.	Earth works /zemljani radovi	50.976,62 €	61	0,00	0,00	0,00
1.9.3.	Road Foundation/Temelj puta	15.777,46 €		0,00	0,00	0,00
1.9.4.	<b>Pavement structure/Kolovozna konstrukcija</b>					
1.9.4.1.	Asphalt concrete layer/Sloj asfaltnog betona	11.032,79 €	64	0,00	0,00	0,00
1.9.4.2.	Asphalt concrete layer/Sloj asfaltnog betona	86.493,56 €	64	0,00	0,00	0,00
1.9.4.3.	Asphalt concrete layer/Sloj asfaltnog betona	31.338,25 €	64	0,00	0,00	0,00
1.10.	<b>Temporary Link Right / Privremena Veza Desno 0+000 - 0+237,759</b>					
1.10.1.	Top soil removal / Uklanjanje humusa	1.563,04 €	60	0,00	0,00	0,00
1.10.2.	Earth works /zemljani radovi	48.838,99 €	60	0,00	0,00	0,00
1.10.3.	Road Foundation/Temelj puta	15.416,92 €	61	0,00	0,00	0,00
1.10.4.	<b>Pavement structure/Kolovozna konstrukcija</b>	0,00 €				
1.10.4.1.	Asphalt concrete layer/Sloj asfaltnog betona	10.736,98 €	64	0,00	0,00	0,00
1.10.4.2.	Asphalt concrete layer/Sloj asfaltnog betona	83.063,58 €	64	0,00	0,00	0,00
1.10.4.3.	Asphalt concrete layer/Sloj asfaltnog betona	30.095,51 €	64	0,00	0,00	0,00
1.11.	<b>Deviation / Devijacija Smokovac - Rogami 1</b>					
1.11.1.	Top soil removal / Uklanjanje humusa	7.803,61 €	64	0,00	0,00	0,00
1.11.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	96.048,54 €	64	0,00	0,00	0,00
1.11.3.	Road Foundation, gutter and asphalt layers /Temelj puta, rigole i slojevi asfalta	51.718,45 €	64	0,00	0,00	0,00
1.12.	<b>Deviation / Devijacija UI Mihaila Ivanovića</b>					
1.12.1.	Top soil removal / Uklanjanje humusa	2.645,39 €	56	0,00	0,00	0,00
1.12.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	27.752,90 €	56	0,00	0,00	0,00
1.12.3.	Road Foundation, gutter and asphalt layers /Temelj puta, rigole i slojevi asfalta	14.943,88 €	57	0,00	0,00	0,00
1.13.	<b>Deviation / Devijacija Smokovac - Rogami 2</b>					
1.13.1.	Top soil removal / Uklanjanje humusa	5.052,49 €	58	0,00	0,00	0,00
1.13.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	108.478,95 €	58	0,00	0,00	0,00
1.13.3.	Road Foundation, gutter and asphalt layers /Temelj puta, rigole i slojevi asfalta	58.411,76 €	59	0,00	0,00	0,00
1.14.	<b>Deviation / Devijacija UI Dunavska</b>					
1.14.1.	Top soil removal / Uklanjanje humusa	10.394,81 €	60	0,00	0,00	0,00
1.14.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	122.340,99 €	60	0,00	0,00	0,00
1.14.3.	Road Foundation, gutter and asphalt layers /Temelj puta, rigole i slojevi asfalta	65.875,93 €	61	0,00	0,00	0,00
1.15.	<b>Reconstruction of existing road M2 / Rekonstrukcija postojećeg puta M2</b>					
1.15.1.	Top soil removal / Uklanjanje humusa	9.913,12 €	63	0,00	0,00	0,00
1.15.2.	Earth works / Zemljani radovi	15.879,46 €	63	0,00	0,00	0,00
1.15.3.	Road Foundation/Temelj puta	8.468,31 €	64	0,00	0,00	0,00
1.15.4.	<b>Pavement structure/Kolovozna konstrukcija</b>					
1.15.4.1.	Asphalt concrete layer /Sloj asfaltnog betona 1	55.955,69 €	64	0,00	0,00	0,00
1.15.4.2.	Asphalt concrete layer including gutter /Sloj asfaltnog betona uključujući rigole	85.071,16 €	64	0,00	0,00	0,00
1.15.4.3.	Asphalt concrete layer/Sloj asfaltnog betona 3	35.491,13 €	64	0,00	0,00	0,00
<b>Total cost center 1 / Ukupno troškovno mjesto 1:</b>		<b>8.995.137,52</b>		<b>0,00</b>	<b>0,00</b>	<b>0,00</b>



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
<b>Cost Center/ Troškovno mjesto 2</b>	<b>Bridge/Most MORČA</b>							
	<b>Left bridge/ Lijevi most</b>							
<b>2.1.</b>	<b>Foundation concrete/ Temeljni beton</b>							
2.1.1. S1			160.499,08	53		0,00	0,00	0,00
2.1.2. S2 - piles			279.318,46	53		0,00	0,00	0,00
2.1.3. S2			127.924,35	54		0,00	0,00	0,00
2.1.4. S3 - piles			279.318,46	54		0,00	279.318,46	279.318,46
2.1.5. S3			127.897,40	55		0,00	0,00	0,00
2.1.6. S4 - piles	SI 003		554.827,00	51		554.827,00	0,00	554.827,00
2.1.7. S4			160.499,08	52		0,00	0,00	0,00
<b>2.2.</b>	<b>Abutments and Piers elevation/ Elevacija mosnih stubova</b>							
2.2.1. S1 (3,53m)			47.978,63	53		0,00	0,00	0,00
2.2.2. S2 stage 1 (3,71m)			12.969,75	55		0,00	0,00	0,00
2.2.3. S2 stage 2 (3m)			12.969,75	55		0,00	0,00	0,00
2.2.4. S2 stage 3 (3m)			12.969,75	55		0,00	0,00	0,00
2.2.5. S2 stage 4 (3m)			12.969,75	55		0,00	0,00	0,00
2.2.6. S2 stage 5 (3m)			12.969,75	55		0,00	0,00	0,00
2.2.7. S2 stage 6 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.8. S2 stage 7 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.9. S2 stage 8 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.10. S2 stage 9 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.11. S3 stage 1 (2,24m)			12.969,75	56		0,00	0,00	0,00
2.2.12. S3 stage 2 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.13. S3 stage 3 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.14. S3 stage 4 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.15. S3 stage 5 (3m)			12.969,75	56		0,00	0,00	0,00
2.2.16. S3 stage 6 (3m)			12.969,75	57		0,00	0,00	0,00
2.2.17. S3 stage 7 (3m)			12.969,75	57		0,00	0,00	0,00
2.2.18. S3 stage 8 (3m)			12.969,75	57		0,00	0,00	0,00
2.2.19. S3 stage 9 (3m)			12.969,75	57		0,00	0,00	0,00
2.2.20. S4 (3m)			40.775,04	54		0,00	0,00	0,00
2.2.21. S4 (3m)			40.775,04	54		0,00	0,00	0,00
2.2.22. S4 (3m)			40.775,04	54		0,00	0,00	0,00
2.2.23. S4 (3m)			40.775,04	54		0,00	0,00	0,00
2.2.24. S4 (3m)			40.775,04	54		0,00	0,00	0,00
2.2.25. S4 (3m)			40.775,04	55		0,00	0,00	0,00
2.2.26. S4 (3m)			40.775,04	56		0,00	0,00	0,00
<b>2.3.</b>	<b>Bridge deck superstructure/ Gornji stroj mosne ploče</b>							
2.3.1. S1-S2			229.881,17	58		0,00	0,00	0,00
2.3.2. S2-S3			306.508,22	59		0,00	0,00	0,00
2.3.3. S3-S4			229.881,17	60		0,00	0,00	0,00
<b>2.4.</b>	<b>Bridge deck prestressing/ Prednaprezanje mosne ploče</b>							
2.4.1. S1-S2			70.571,38	61		0,00	0,00	0,00
2.4.2. S2-S3			94.095,17	61		0,00	0,00	0,00
2.4.3. S3-S4			70.571,38	61		0,00	0,00	0,00
<b>2.5.</b>	<b>Bridge furniture/ Mosna estetika</b>							
2.5.1. 50 m			58.592,46	63		0,00	0,00	0,00
2.5.2. 100 m			58.592,46	63		0,00	0,00	0,00
2.5.3. 150 m			58.592,46	63		0,00	0,00	0,00
<b>2.6.</b>	<b>Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi</b>							
2.6.1. Asphalt layer/Stoj asfalta 1 + waterproofing/hidroizolacija			65.804,89	62		0,00	0,00	0,00
2.6.2. Asphalt layer/Stoj asfalta 2 + joints/Spojnice			87.229,74	63		0,00	0,00	0,00
	<b>Right bridge/ Desni most</b>							
<b>2.7.</b>	<b>Foundation concrete/ Temeljni beton</b>							
2.7.1. S1			160.499,08	53		0,00	0,00	0,00
2.7.2. S2 - piles			279.318,46	54		0,00	0,00	0,00
2.7.3. S2			127.924,35	55		0,00	0,00	0,00
2.7.4. S3 - piles			279.318,46	55		0,00	279.318,46	279.318,46
2.7.5. S3			127.897,40	56		0,00	0,00	0,00
2.7.6. S4 - piles			579.873,24	52		0,00	579.873,24	579.873,24
2.7.7. S4			160.499,08	54		0,00	0,00	0,00
<b>2.8.</b>	<b>Abutments and Piers elevation/ Elevacija mosnih stubova</b>							
2.8.1. S1 (3m)			40.775,04	54		0,00	0,00	0,00
2.8.2. S1 (3m)			40.775,04	54		0,00	0,00	0,00
2.8.3. S1 (2,33m)			31.668,61	54		0,00	0,00	0,00
2.8.4. S2 stage 1 (3,71m)			12.969,75	55		0,00	0,00	0,00
2.8.5. S2 stage 2 (3m)			12.969,75	55		0,00	0,00	0,00
2.8.6. S2 stage 3 (3m)			12.969,75	55		0,00	0,00	0,00
2.8.7. S2 stage 4 (3m)			12.969,75	55		0,00	0,00	0,00
2.8.8. S2 stage 5 (3m)			12.969,75	55		0,00	0,00	0,00
2.8.9. S2 stage 6 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.10. S2 stage 7 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.11. S2 stage 8 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.12. S2 stage 9 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.13. S3 stage 1 (2,24m)			12.969,75	56		0,00	0,00	0,00
2.8.14. S3 stage 2 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.15. S3 stage 3 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.16. S3 stage 4 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.17. S3 stage 5 (3m)			12.969,75	56		0,00	0,00	0,00
2.8.18. S3 stage 6 (3m)			12.969,75	57		0,00	0,00	0,00
2.8.19. S3 stage 7 (3m)			12.969,75	57		0,00	0,00	0,00
2.8.20. S3 stage 8 (3m)			12.969,75	57		0,00	0,00	0,00
2.8.21. S3 stage 9 (3m)			12.969,75	57		0,00	0,00	0,00
2.8.22. S4 (3m)			40.775,04	55		0,00	0,00	0,00



2.8.23.	S4 (3m)		40.775,04	55		0,00	0,00	0,00
2.8.24.	S4 (3m)		40.775,04	55		0,00	0,00	0,00
2.8.25.	S4 (3m)		40.775,04	55		0,00	0,00	0,00
2.8.26.	S4 (3m)		40.775,04	55		0,00	0,00	0,00
2.8.27.	S4 (3m)		40.775,04	56		0,00	0,00	0,00
2.8.28.	S4 (3m)		40.775,04	56		0,00	0,00	0,00
2.9.	Bridge deck superstructure/ Gornji stroj mosne ploče							
2.9.1.	S1-S2		229.881,17	59		0,00	0,00	0,00
2.9.2.	S2-S3		306.508,22	60		0,00	0,00	0,00
2.9.3.	S3-S4		229.881,17	61		0,00	0,00	0,00
2.10.	Bridge deck prestressing/ Prednaprezanje mosne ploče							
2.10.1.	S1-S2		70.571,38	62		0,00	0,00	0,00
2.10.2.	S2-S3		94.095,17	62		0,00	0,00	0,00
2.10.3.	S3-S4		70.571,38	62		0,00	0,00	0,00
2.11.	Bridge furniture/ Mosna estetika					0,00	0,00	0,00
2.11.1.	Concrete safety barrier left / Betonska zaštitna barijera lijevo		69.701,93	63				
	Concrete safety barrier right / Betonska zaštitna barijera desno		69.701,93	63		0,00	0,00	0,00
2.11.3.	Other works / Ostali radovi		36.373,52	63		0,00	0,00	0,00
2.12.	Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi							
2.12.1.	Dilatation joints / Dilatacije		62.966,59	63		0,00	0,00	0,00
2.12.2.	Waterproofing / Hidroizolacija		42.792,82	63		0,00	0,00	0,00
2.12.3.	Asphalt layer / Asfaltni sloj AB 16 SA		24.546,74	64		0,00	0,00	0,00
2.12.4.	Asphalt layer / Asfaltni sloj SMA 0/11 S		22.728,47	64		0,00	0,00	0,00
2.13.	Scaffolding for bridge / Skela za most							
2.13.1.	S1-S2		340.744,60	59		0,00	0,00	0,00
2.13.2.	S2-S3		340.744,60	59		0,00	0,00	0,00
2.13.3.	S3-S4		340.744,60	59		0,00	0,00	0,00
Total cost center 2 / Ukupno troškovno mjesto 2:			8.287.447,61			554.827,00	1.138.510,15	1.683.337,15

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo/  
Interchange Smokovac/Pelja Smokovac  
Schedule of Milestone Payments/Raspored repora plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planiran o za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 3	Overpass / Nadvožnjak Zlatica							
3.1.	Foundation concrete/ Temeljni beton							
3.1.1.	Left foundation	SI 002	115.575,79	50	50	115.575,79	0,00	115.575,79
3.1.2.	Right foundation	SI 002	115.575,79	50	50	115.575,79	0,00	115.575,79
3.2.	Walls, wing walls and piers / Zidovi, krilni zidovi i stubovi							
3.2.1.	Left side 0-5m	SI 003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.2.	Right side 0-5m	SI 003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.3.	Left side 5-10,66m		113.975,97	53		0,00	113.975,97	113.975,97
3.2.4.	Right side 5-11,09m		113.975,97	53		0,00	0,00	0,00
3.3.	Prefabricated girders / Prefabrikovani nosači					0,00	0,00	0,00
3.3.1.	0-10 pcs	SI 003	77.836,43	57		77.836,43	0,00	77.836,43
3.3.2.	10-20 pcs		77.836,43	58		0,00	77.836,43	77.836,43
3.3.3.	20-30 pcs		77.836,43	59		0,00	0,00	0,00
3.3.4.	30-37 pcs		54.485,49	60		0,00	0,00	0,00
3.4.	Concreting of pavement slab / Betoniranje kolovozne ploče							
3.4.1.	Concreting of pavement slab / Betoniranje kolovozne ploče		248.185,57	62		0,00	0,00	0,00
3.5.	Bridge furniture/ Mosna estetika							
3.5.1.	Concrete safety barrier / Betonska zaštitna barijera		25.153,89	63		0,00	0,00	0,00
3.5.2.	Steel fence / Čelična ograda		31.941,42	63		0,00	0,00	0,00
3.5.3.	Other works / Ostali radovi		41.275,20	63		0,00	0,00	0,00
3.6.	Waterproofing and Asphalt Works/ Hidroizolacija i asfaltni radovi							
3.6.1.	Asphalt layer/Asfaltni sloj+Waterproofing for backfilled part of the walls / Hidroizolacija zatrpanog dijela zidova		41.207,23	64		0,00	0,00	0,00
3.6.2.	Asphalt layer / Asfaltni sloj+Waterproofing of overpass and footways / Hidroizolacija nadvožnjaka i pješačkih staza		54.623,54	64		0,00	0,00	0,00
Total cost center 3 / Ukupno troškovno mjesto 3:			1.417.437,08			536.939,94	191.812,39	728.752,33



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repa plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupni iznos do danas
<b>Cost Center/ Troškovno mjesto 4</b>	<b>Underpass /Podvožnjaci</b>							
<b>4.1.</b>	<b>0+039,727 - 0+111,384 (Mihaila Ivanovića)</b>							
	<b>First half of underpass</b>							
	Foundation (excavation and concreting)/ Temelj							
4.1.1.	(iskopavanje i betoniranje)	SI 003	71.974,97	53	51	71.974,97	0,00	71.974,97
4.1.2.	Box culvert/Kutijasti propust (100% complete/završen)		182.861,78	55		0,00	182.861,78	182.861,78
4.1.3.	Remaining works/ Preostali radovi		27.658,13	59		0,00	0,00	0,00
	<b>Second half of underpass</b>							
	Foundation (excavation and concreting)/ Temelj							
4.1.4.	(iskopavanje i betoniranje)		71.974,97	59		0,00	71.974,97	71.974,97
4.1.5.	Box culvert/Kutijasti propust (100% complete/završen)		182.861,78	61		0,00	0,00	0,00
4.1.6.	Remaining works/ Preostali radovi		27.658,13	62		0,00	0,00	0,00
<b>4.2.</b>	<b>0+083,493 - 0+117,042 (Dunavska ulica)</b>							
	Foundation (excavation and concreting)/ Temelj							
4.2.1.	(iskopavanje i betoniranje)		44.810,05	57		0,00	44.810,05	44.810,05
4.2.2.	Box culvert/Kutijasti propust (100% complete/završen)		96.633,70	59		0,00	0,00	0,00
4.2.3.	Remaining works/ Preostali radovi		17.498,63	60		0,00	0,00	0,00
<b>Total cost center 4 / Ukupno troškovno mjesto 4:</b>			<b>723.932,16</b>			<b>71.974,97</b>	<b>299.646,81</b>	<b>371.621,78</b>

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 05 Rev.01

Cost Center No./ Troškovno mjesto Br.	05	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 5	Potpomi zidovi / Retaining walls							
	Concrete wall/ Betonski zid							
	90% for the concrete wall, the milestone is 25m length, no matter the height+ 5% for the "after work" the whole length of each retaining wall + 5% for the "correction of the crown" the whole length of each retaining wall/ 90% za betonski zid, reper je 25 m dužine, bez obzira na visinu + 5% za "kasnije radove" čitava dužina potpornog zida + 5% za "popravku krune zida" čitava dužina potpornog zida							
5.1.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) (25m)							
5.1.1.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - 90%		98.802,84	59		0,00	0,00	0,00
5.1.2.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - After work 5%		5.489,04	60		0,00	0,00	0,00
5.1.3.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - Correction of the crown 5%		5.489,04	61		0,00	0,00	0,00
5.2.	Concrete wall/ Betonski zid link road RK 0+450,00 (30,70m)							
5.2.1.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		6.384,20	59		0,00	0,00	0,00
5.2.2.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		354,67	60		0,00	0,00	0,00
5.2.3.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		354,67	61		0,00	0,00	0,00
	25-30,70m		0,00			0,00	0,00	0,00
5.2.4.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		1.455,59	59		0,00	0,00	0,00
5.2.5.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		80,87	60		0,00	0,00	0,00
5.2.6.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		80,87	61		0,00	0,00	0,00
5.3.	Concrete wall 2/ Betonski zid 2 K0+220 - K0+329,08 (109,08m)							
	0-25m							
5.3.1.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	54		0,00	0,00	0,00
5.3.2.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.3.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
	25-50m							
5.3.4.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	54		0,00	0,00	0,00
5.3.5.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.6.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
	50-75m							
5.3.7.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	55		0,00	0,00	0,00
5.3.8.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.9.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
	75-100m							
5.3.10.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	55		0,00	0,00	0,00
5.3.11.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.12.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
	100-109,08m							
5.3.13.	Concrete wall 2/ Betonski zid 2 90%		38.444,85	56		0,00	0,00	0,00
5.3.14.	Concrete wall 2/ Betonski zid 2 After work 5%		2.135,82	57		0,00	0,00	0,00
5.3.15.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		2.135,82	57		0,00	0,00	0,00
5.4.	Concrete wall 3/ Betonski zid 3 K0+510-K0+803,16 (293,16m)							
	0-25m							
5.4.1.	Concrete wall 3/ Betonski zid 3 90%		97.320,79	52		0,00	0,00	0,00
5.4.2.	Concrete wall 3/ Betonski zid 3 After work 5%		5.406,71	53		0,00	0,00	0,00
5.4.3.	Concrete wall 3/ Betonski zid 3 Correction of the crown 5%		5.406,71	53		0,00	0,00	0,00
	25-50m							
5.4.4.	Concrete wall 3/ Betonski zid 3 90%		97.320,79	52		0,00	0,00	0,00
5.4.5.	Concrete wall 3/ Betonski zid 3 After work 5%		5.406,71	53		0,00	0,00	0,00
5.4.6.	Concrete wall 3/ Betonski zid 3 Correction of the crown 5%		5.406,71	53		0,00	0,00	0,00
	50-75m		0,00					



5.4.7.	Concrete wall 3 / Betonski zid 3		97.320,79	53		0,00	0,00	0,00
	90%							
5.4.8.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	After work 5%							
5.4.9.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	Correction of the crown 5%							
	75-100m							
5.4.10.	Concrete wall 3 / Betonski zid 3		97.320,79	53		0,00	0,00	0,00
	90%							
5.4.11.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	After work 5%							
5.4.12.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	Correction of the crown 5%							
	100-125m							
5.4.13.	Concrete wall 3 / Betonski zid 3		97.320,79	54		0,00	0,00	0,00
	90%							
5.4.14.	Concrete wall 3 / Betonski zid 3		5.406,71	55		0,00	0,00	0,00
	After work 5%							
5.4.15.	Concrete wall 3 / Betonski zid 3		5.406,71	55		0,00	0,00	0,00
	Correction of the crown 5%							
	125-150m							
5.4.16.	Concrete wall 3 / Betonski zid 3		97.320,79	54		0,00	0,00	0,00
	90%							
5.4.17.	Concrete wall 3 / Betonski zid 3		5.406,71	55		0,00	0,00	0,00
	After work 5%							
5.4.18.	Concrete wall 3 / Betonski zid 3		5.406,71	55		0,00	0,00	0,00
	Correction of the crown 5%							
	150-175m							
5.4.19.	Concrete wall 3 / Betonski zid 3		97.320,79	54		0,00	0,00	0,00
	90%							
5.4.20.	Concrete wall 3 / Betonski zid 3		5.406,71	55		0,00	0,00	0,00
	After work 5%							
5.4.21.	Concrete wall 3 / Betonski zid 3		5.406,71	55		0,00	0,00	0,00
	Correction of the crown 5%							
	175-200m							
5.4.22.	Concrete wall 3 / Betonski zid 3		97.320,79	55		0,00	0,00	0,00
	90%							
5.4.23.	Concrete wall 3 / Betonski zid 3		5.406,71	56		0,00	0,00	0,00
	After work 5%							
5.4.24.	Concrete wall 3 / Betonski zid 3		5.406,71	56		0,00	0,00	0,00
	Correction of the crown 5%							
	200-225m							
5.4.25.	Concrete wall 3 / Betonski zid 3		97.320,79	55		0,00	0,00	0,00
	90%							
5.4.26.	Concrete wall 3 / Betonski zid 3		5.406,71	56		0,00	0,00	0,00
	After work 5%							
5.4.27.	Concrete wall 3 / Betonski zid 3		5.406,71	56		0,00	0,00	0,00
	Correction of the crown 5%							
	225-250m		0,00					
5.4.28.	Concrete wall 3 / Betonski zid 3		97.320,79	56		0,00	0,00	0,00
	90%							
5.4.29.	Concrete wall 3 / Betonski zid 3		5.406,71	57		0,00	0,00	0,00
	After work 5%							
5.4.30.	Concrete wall 3 / Betonski zid 3		5.406,71	57		0,00	0,00	0,00
	Correction of the crown 5%							
	250-275m							
5.4.31.	Concrete wall 3 / Betonski zid 3		97.320,79	56		0,00	0,00	0,00
	90%							
5.4.32.	Concrete wall 3 / Betonski zid 3		5.406,71	57		0,00	0,00	0,00
	After work 5%							
5.4.33.	Concrete wall 3 / Betonski zid 3		5.406,71	57		0,00	0,00	0,00
	Correction of the crown 5%							
	275-293.15m		0,00					
5.4.34.	Concrete wall 3 / Betonski zid 3		70.693,83	56		0,00	0,00	0,00
	90%							
5.4.35.	Concrete wall 3 / Betonski zid 3		3.927,42	57		0,00	0,00	0,00
	After work 5%							
5.4.36.	Concrete wall 3 / Betonski zid 3		3.927,42	57		0,00	0,00	0,00
	Correction of the crown 5%							
5.5.	Concrete wall 4 / Betonski zid 4							
	K0+563-K0+845,46 (282,46)							
	0-25m							
5.5.1.	Concrete wall 3 / Betonski zid 3		97.320,79	52		0,00	0,00	0,00
	90%							
5.5.2.	Concrete wall 3 / Betonski zid 3		5.406,71	53		0,00	0,00	0,00
	After work 5%							
5.5.3.	Concrete wall 3 / Betonski zid 3		5.406,71	53		0,00	0,00	0,00
	Correction of the crown 5%							
	25-50m							
5.5.4.	Concrete wall 3 / Betonski zid 3		97.320,79	52		0,00	0,00	0,00
	90%							
5.5.5.	Concrete wall 3 / Betonski zid 3		5.406,71	53		0,00	0,00	0,00
	After work 5%							
5.5.6.	Concrete wall 3 / Betonski zid 3		5.406,71	53		0,00	0,00	0,00
	Correction of the crown 5%							
	50-75m							
5.5.7.	Concrete wall 3 / Betonski zid 3		97.320,79	53		0,00	0,00	0,00
	90%							
5.5.8.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	After work 5%							
5.5.9.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	Correction of the crown 5%							
	75-100m							
5.5.10.	Concrete wall 3 / Betonski zid 3		97.320,79	53		0,00	0,00	0,00
	90%							
5.5.11.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	After work 5%							
5.5.12.	Concrete wall 3 / Betonski zid 3		5.406,71	54		0,00	0,00	0,00
	Correction of the crown 5%							
	100-125m							

5.5.13	Concrete wall 3 / Betonski zid 3 90%		97.320,79	54		0,00	0,00	0,00
5.5.14	Concrete wall 3 / Betonski zid 3 After work 5%		5.406,71	55		0,00	0,00	0,00
5.5.15	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		5.406,71	55		0,00	0,00	0,00
	125-150m							
5.5.16	Concrete wall 3 / Betonski zid 3 90%		97.320,79	54		0,00	0,00	0,00
5.5.17	Concrete wall 3 / Betonski zid 3 After work 5%		5.406,71	55		0,00	0,00	0,00
5.5.18	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		5.406,71	55		0,00	0,00	0,00
	150-175m							
5.5.19	Concrete wall 3 / Betonski zid 3 90%		97.320,79	54		0,00	0,00	0,00
5.5.20	Concrete wall 3 / Betonski zid 3 After work 5%		5.406,71	55		0,00	0,00	0,00
5.5.21	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		5.406,71	55		0,00	0,00	0,00
	175-200m							
5.5.22	Concrete wall 3 / Betonski zid 3 90%		97.320,79	55		0,00	0,00	0,00
5.5.23	Concrete wall 3 / Betonski zid 3 After work 5%		5.406,71	56		0,00	0,00	0,00
5.5.24	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		5.406,71	56		0,00	0,00	0,00
	200-225m							
5.5.25	Concrete wall 3 / Betonski zid 3 90%		97.320,79	55		0,00	0,00	0,00
5.5.26	Concrete wall 3 / Betonski zid 3 After work 5%		5.406,71	56		0,00	0,00	0,00
5.5.27	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		5.406,71	56		0,00	0,00	0,00
	225-250m							
5.5.28	Concrete wall 3 / Betonski zid 3 90%		97.320,79	56		0,00	0,00	0,00
5.5.29	Concrete wall 3 / Betonski zid 3 After work 5%		5.406,71	57		0,00	0,00	0,00
5.5.30	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		5.406,71	57		0,00	0,00	0,00
	250-275m							
5.5.31	Concrete wall 3 / Betonski zid 3 90%		97.320,79	56		0,00	0,00	0,00
5.5.32	Concrete wall 3 / Betonski zid 3 After work 5%		5.406,71	57		0,00	0,00	0,00
5.5.33	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		5.406,71	57		0,00	0,00	0,00
	275-282,46							
5.5.34	Concrete wall 3 / Betonski zid 3 90%		29.040,73	56		0,00	0,00	0,00
5.5.35	Concrete wall 3 / Betonski zid 3 After work 5%		1.613,37	57		0,00	0,00	0,00
5.5.36	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		1.613,37	57		0,00	0,00	0,00
Total cost center 5 / Ukupno troškovno mjesto 5:			3.121.423,85			0,00	0,00	0,00



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 06 Rev.01

Cost Center No./ Troškovno mjesto Br.	06	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative / Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 6	Reinforced soil retaining wall / Potporni zid od armirane zemlje							
	The milestone is 2.20 m height of each layer and no matter on the length / Reper je visina 2.2m za svaki sloj, bez obzira na dužinu							
6.1.	Reinforced soil retaining wall No 1 / Potporni zid od armirane zemlje broj 1							
	66+192,165 - 66+312,165							
6.1.1.	Layer/Sloj 1 (0.0 -2.2 m height)		112.621,35	60		0,00	0,00	0,00
6.1.2.	Layer/Sloj 2 (2.2 -4.4 m height)		112.621,35	60		0,00	0,00	0,00
6.1.3.	Layer/Sloj 3 (4.4 -6.6 m height)		112.621,35	60		0,00	0,00	0,00
6.1.4.	Layer/Sloj 4 (6.6 -8.8m height)		112.621,35	61		0,00	0,00	0,00
6.1.5.	Layer/Sloj 5 (8.8 -11.0 m height)		112.621,35	61		0,00	0,00	0,00
	66+312,165 - 66+429,144							
6.1.6.	Layer/Sloj 1 (0.0 -2.2 m height)		112.621,35	61		0,00	0,00	0,00
6.1.7.	Layer/Sloj 2 (2.2 -4.4 m height)		112.621,35	61		0,00	0,00	0,00
6.1.8.	Layer/Sloj 3 (4.4 -6.6 m height)		112.621,35	61		0,00	0,00	0,00
6.1.9.	Layer/Sloj 4 (6.6 -8.8m height)		112.621,34	62		0,00	0,00	0,00
6.1.10.	Layer/Sloj 5 (8.8 -11.0 m height)		112.621,34	62		0,00	0,00	0,00
6.1.11.	Layer/Sloj 6 (11.0 -13.20 m height)		112.621,34	62		0,00	0,00	0,00
6.2	Reinforced soil retaining wall No 3 / Potporni zid od armirane zemlje broj 3							
	0+447,37 - 0+510							
6.2.1.	Layer/Sloj 1 (0.0 -2.2 m height)		33.513,33	55		0,00	0,00	0,00
6.2.2.	Layer/Sloj 2 (2.2 -4.4 m height)		33.513,33	55		0,00	0,00	0,00
6.2.3.	Layer/Sloj 3 (4.4 -6.6 m height)		33.513,33	55		0,00	0,00	0,00
6.2.4.	Layer/Sloj 4 (6.6 -8.8m height)		33.513,33	55		0,00	0,00	0,00
6.2.5.	Layer/Sloj 5 (8.8 -11.0 m height)		33.513,33	56		0,00	0,00	0,00
6.2.6.	Layer/Sloj 6 (11.0 -13.2 m height)		33.513,33	56		0,00	0,00	0,00
6.2.7.	Layer/Sloj 7 (13.2 -15.4 m height)		33.513,33	56		0,00	0,00	0,00
6.2.8.	Layer/Sloj 8 (15.4 -17.6 m height)		33.513,33	56		0,00	0,00	0,00
6.2.9.	Layer/Sloj 9 (17.6 -19.8m height)		33.513,33	57		0,00	0,00	0,00
6.2.10.	Layer/Sloj 10 (19.8 -22.0 m height)		33.513,33	57		0,00	0,00	0,00
6.3	Reinforced soil retaining wall No 4 / Potporni zid od armirane zemlje broj 4							
	0+447,37 - 0+563							
6.3.1.	Layer/Sloj 1 (0.0 -2.2 m height)		61.873,65	55		0,00	0,00	0,00
6.3.2.	Layer/Sloj 2 (2.2 -4.4 m height)		61.873,65	55		0,00	0,00	0,00
6.3.3.	Layer/Sloj 3 (4.4 -6.6 m height)		61.873,65	55		0,00	0,00	0,00
6.3.4.	Layer/Sloj 4 (6.6 -8.8m height)		61.873,65	55		0,00	0,00	0,00
6.3.5.	Layer/Sloj 5 (8.8 -11.0 m height)		61.873,65	56		0,00	0,00	0,00
6.3.6.	Layer/Sloj 6 (11.0 -13.2 m height)		61.873,65	56		0,00	0,00	0,00
6.3.7.	Layer/Sloj 7 (13.2 -15.4 m height)		61.873,65	56		0,00	0,00	0,00
6.3.8.	Layer/Sloj 8 (15.4 -17.6 m height)		61.873,65	56		0,00	0,00	0,00
6.3.9.	Layer/Sloj 9 (17.6 -19.8m height)		61.873,65	57		0,00	0,00	0,00
6.3.10.	Layer/Sloj 10 (19.8 -22.0 m height)		61.862,25	57		0,00	0,00	0,00
Total cost center 6 / Ukupno troškovno mjesto 6:			2.192.693,29			0,00	0,00	0,00



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 07 Rev.01

Cost Center No./ Troškovno mjesto Br.	07	Paid in IPC Number/Pla ćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupn i mos do danas
Cost Center/ Troškovno mjesto 7	Water drainage /Drenaža vode							
	Water drainage/Drenaža vode							
	per one direction of 500m / Na 500m dužine u jednom pravcu							
	Main road							
	LK65+780-LK66+422,39							
	RK65+792,096-RK66+429,144							
7.1.	Cover drainage / Zatvorena drenaža							
a traka 500-642,39m	Left lane / Lijeva traka 500-642,39m		86.003,62	62		0,00	0,00	0,00
a traka 500-642,39m	Left lane / Lijeva traka 500-642,39m		86.003,62	62		0,00	0,00	0,00
a traka 500-642,39m	Left lane / Lijeva traka 500-642,39m		47.147,20	63		0,00	0,00	0,00
a traka 500-642,39m	Left lane / Lijeva traka 500-642,39m		86.003,62	63		0,00	0,00	0,00
a traka 500-642,39m	Left lane / Lijeva traka 500-642,39m		86.003,62	63		0,00	0,00	0,00
a traka 500-642,39m	Left lane / Lijeva traka 500-642,39m		48.984,24	63		0,00	0,00	0,00
7.2.	Open drainage / Otvorena drenaža							
7.2.1.	Right lane / Desna traka 0-250m		36.858,70	63		0,00	0,00	0,00
7.2.2.	Right lane / Desna traka 250-500m		36.858,70	63		0,00	0,00	0,00
7.2.3.	Right lane / Desna traka 500-637,05m		20.205,94	64		0,00	0,00	0,00
7.2.4.	Left lane / Lijeva traka 0-250m		36.858,70	64		0,00	0,00	0,00
7.2.5.	Left lane / Lijeva traka 250-500m		36.858,70	64		0,00	0,00	0,00
7.2.6.	Left lane / Lijeva traka 500-642,39m		20.993,24	64		0,00	0,00	0,00
7.3.	Concrete trapeze shaped channels / Betonski trapezasti kanali							
7.3.1.	Right lane / Desna traka 0-500m		45.811,93	62		0,00	0,00	0,00
7.3.2.	Right lane / Desna traka 500-637,05m		12.557,05	62		0,00	0,00	0,00
7.3.3.	Left lane / Lijeva traka 0-500m		45.811,93	62		0,00	0,00	0,00
7.3.4.	Left lane / Lijeva traka 500-642,39m		12.557,05	62		0,00	0,00	0,00
	Link / Veza							
	0+447,37-0+687,84							
7.4.	Cover drainage / Zatvorena drenaža							
7.4.1.	Right lane / Desna traka 0-441,80m		151.985,61	62		0,00	0,00	0,00
7.4.2.	Left lane / Lijeva traka 0-441,80m		151.985,61	62		0,00	0,00	0,00
7.5.	Cover drainage / Zatvorena drenaža							
7.5.1.	Right lane / Desna traka 0-441,80m		65.136,69	63		0,00	0,00	0,00
7.5.2.	Left lane / Lijeva traka 0-441,80m		65.136,69	63		0,00	0,00	0,00
7.6.	Temporary Link Left / Privremena Veza Lijevo 0+000 - 0+245,76							
7.6.1.	Cover drainage / Zatvorena drenaža		84.545,01	62		0,00	0,00	0,00
7.6.2.	Open drainage / Otvorena drenaža		36.233,58	63		0,00	0,00	0,00
7.7.	Temporary Link Right / Privremena Veza Desno 0+000 - 0+237,759							
7.7.1.	Cover drainage / Zatvorena drenaža		81.792,89	62		0,00	0,00	0,00
7.7.2.	Open drainage / Otvorena drenaža		35.054,09	63		0,00	0,00	0,00
7.8.	Bridge Morača Drainage / Odvodnja na Mostu Morača							
7.8.1.	Right bridge / Desni Most		65.781,14	63		0,00	0,00	0,00
7.8.2.	Left bridge / Lijevi most		65.781,14	63		0,00	0,00	0,00
Total cost center 7 / Ukupno troškovno mjesto 7:			1.548.950,29			0,00	0,00	0,00



COST CENTER 08 Rev.01

Cost Center No./ Troškovno mjesto Br.	08	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovoj Period	Total Value to Date/ Ukupno iznos do danas
Cost Center/ mjesto 8	Culvert / Propusti							
8.1.	Culvert / Propusti							
8.1.1.	TS 0+222.57 (32.00m)		95,810.89	58		0.00	0.00	0.00
8.1.2.	66+170.94 right (56.00m)		190,333.70	56		0.00	0.00	0.00
8.1.3.	Culvert on deviation K0+151.25 (13m)	SI 003	11,338.73	60	51	11,338.73	0.00	11,338.73
8.1.4.	Culvert on deviations K0+200.00		24,646.87	57		0.00	0.00	0.00
8.1.5.	Culvert on deviations K0+132.15		18,110.58	58		0.00	0.00	0.00
Total cost center 8 / Ukupno troškovno mjesto 8:			340,240.77			11,338.73	0.00	11,338.73

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 09 Rev.01

Cost Center No./ Troškovno mjesto Br.	09	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
<b>Cost Center/ Troškovno mjesto 9</b>	<b>Slope protection / Zaštita kosina</b>							
	Slope protection by frame beam with geotechnical anchors/ Zaštita kosina ramovskom konstrukcijom sa geotehničkim sidrima							
9.1.	66+280 - 66+300 (44 m height)							
9.1.1.	Layer 1 - 0-4m		76.437,71	60		0,00	0,00	0,00
9.1.2.	Layer 2 - 4-8m		76.437,71	60		0,00	0,00	0,00
9.1.3.	Layer 3 - 8-12m		76.437,71	60		0,00	0,00	0,00
9.1.4.	Layer 4 - 12-16m		76.437,71	60		0,00	0,00	0,00
9.1.5.	Layer 5 - 16-20m		76.437,71	60		0,00	0,00	0,00
9.1.6.	Layer 6 - 20-24m		76.437,71	61		0,00	0,00	0,00
9.1.7.	Layer 7 - 24-28m		76.437,71	61		0,00	0,00	0,00
9.1.8.	Layer 8 - 28-32m		76.437,71	61		0,00	0,00	0,00
9.1.9.	Layer 9 - 32-36m		76.437,71	61		0,00	0,00	0,00
9.1.10.	Layer 10 - 36-40m		76.437,71	61		0,00	0,00	0,00
9.1.11.	Layer 11 - 40-44m		76.437,71	61		0,00	0,00	0,00
9.2.	Rock fall protection barriers/ Zaštitna konstrukcija protiv obrušavanja stijene na brdu							
9.2.1.	LK 66+218 - 66+280		89.989,37	60		0,00	0,00	0,00
9.2.2.	LK 66+295 - 66+320		36.286,04	60		0,00	0,00	0,00
9.3.	Gabion basket wall/ Gabionski zid							
	LK66+207,426 - 66+400,923 (193,50m)							
9.3.1.	0-100m		43.146,60	63		0,00	0,00	0,00
9.3.2.	100-193,50m		40.342,06	63		0,00	0,00	0,00
<b>Total cost center 9 / Ukupno troškovno mjesto 9:</b>			<b>1.050.578,93</b>			<b>0,00</b>	<b>0,00</b>	<b>0,00</b>



COST CENTER 10 Rev.01

Cost Center No./ Troškovno mjesto Br.	10	Paid In IPC Number/Plać eno u okviru IPS br.	Amount/znos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 10	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG							
10.1.	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG							
10.1.1.	Rekonstrukcija SS i TK opreme u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the SS and TK equipment in the overpass zone at km 399+971.27 of railway Belgrade-Bar		21.597,24	61		0,00	0,00	0,00
10.1.2.	Rekonstrukcija kontaktne mreže i uzemljenje u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the contact network and grounding in the overpass zone at km 399+971.27 of railway Belgrade-Bar		89.866,06	61		0,00	0,00	0,00
Total cost center 10 / Ukupno troškovno mjesto 10:			111.463,31			0,00	0,00	0,00

COST CENTER 11 Rev.01

Cost Center No./ Troškovno mjesto Br.	11	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema							
11.1.	Traffic signalization / Saobraćajna signalizacija							
11.1.1.	Steel guardrail for vehicles / Čelična ograda za vozila							
11.1.1.1.	Right/ Desno 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.2.	Right/ Desno 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.3.	Left/ Lijevo 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.4.	Left/ Lijevo 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.5.	Right/ Desno 1 (1000-1466,95m)		17.329,68	63		0,00	0,00	0,00
11.1.1.6.	Right/ Desno 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.7.	Left/ Lijevo 1 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.8.	Left/ Lijevo 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.2.	Concrete safety barrier / Betonska zaštitna ograda							
11.1.2.1.	Right/ Desno 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.2.	Right/ Desno 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.3.	Left/ Lijevo 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.4.	Left/ Lijevo 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.5.	Right/ Desno 1 (1000-1466,95m)		9.154,67	63		0,00	0,00	0,00
11.1.2.6.	Right/ Desno 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.7.	Left/ Lijevo 1 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.8.	Left/ Lijevo 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.3.	Steel guardrail for vehicles / Čelična ograda za vozila							
11.1.3.1.	0-500m		18.364,38	63		0,00	0,00	0,00
11.1.3.2.	500-1000m		18.364,40	63		0,00	0,00	0,00
11.1.3.3.	1000-1582m		18.364,40	63		0,00	0,00	0,00
11.1.4.	Elements Of Horizontal Signalization / Elementi horizontalne signalizacije							
	Interrupted and continual median lines, edge lines, direction lines, guiding lines and other lines							
11.1.4.1.	0 - 1000 Right/ Desno		15.343,28	64		0,00	0,00	0,00
11.1.4.2.	0 - 1000 Left/ Lijevo		15.343,28	64		0,00	0,00	0,00
11.1.4.3.	1000 - 1.466,95 m Right/ Desno		7.164,54	64		0,00	0,00	0,00
11.1.4.4.	1000 - 1.466,95 m Left/ Lijevo		7.164,54	64		0,00	0,00	0,00
11.1.5.	Elements of Vertical Signalization / Elementi vertikalne signalizacije							
	Information Signs, Catadopters on the protective steel guardrail and Delineators-directing							
11.1.5.1.	0 - 1000 Right/ Desno		10.061,27	64		0,00	0,00	0,00
11.1.5.2.	0 - 1000 Left/ Lijevo		10.061,27	64		0,00	0,00	0,00
11.1.5.3.	1000 - 1.466,95 m Right/ Desno		4.698,11	64		0,00	0,00	0,00
11.1.5.4.	1000 - 1.466,95 m Left/ Lijevo		4.698,11	64		0,00	0,00	0,00
11.2.	Support structure traffic signalization / Nosači znakova saobraćajne signalizacije							
11.2.1.	Foundations for support structure		14.320,28	64		0,00	0,00	0,00
11.2.2.	Steel support structure		43.237,14	64		0,00	0,00	0,00
11.3.	Traffic information system / Saobraćajno informacijski sistemi							
11.3.1.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.2.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.3.	Meteorological station		14.023,61	64		0,00	0,00	0,00
11.4.	Support structure for traffic information system / Nosači znakova saobraćajno informacijskog sistema							
11.4.1.	Foundations for support structure		2.198,69	64		0,00	0,00	0,00
11.4.2.	Steel support structure		12.622,02	64		0,00	0,00	0,00
11.5.	Lighting system / Sistem rasvjete							
11.5.1.	Left Installation 90% / Lijevo Postavljanje 90%		92.892,11	60		0,00	0,00	0,00
11.5.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		10.321,35	62		0,00	0,00	0,00
11.5.3.	Right Installation 90% / Desno Postavljanje 90%		92.892,11	63		0,00	0,00	0,00
11.5.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		10.321,35	60		0,00	0,00	0,00
11.6.	Power supply system / Sistem napajanja električnom energijom							
11.6.1.	Left Installation 90% / Lijevo Postavljanje 90%		126.679,13	61		0,00	0,00	0,00
11.6.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		14.075,46	63		0,00	0,00	0,00
11.6.3.	Right Installation 90% / Desno Postavljanje 90%		126.679,13	64		0,00	0,00	0,00
11.6.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		14.075,46	61		0,00	0,00	0,00
11.7.	Signal and communication installations / Instalacije slabe struje							
11.7.1.	Left Installation 90% / Lijevo Postavljanje 90%		44.995,69	62		0,00	0,00	0,00
11.7.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		4.999,52	63		0,00	0,00	0,00
11.7.3.	Right Installation 90% / Desno Postavljanje 90%		44.995,69	63		0,00	0,00	0,00
11.7.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		4.999,52	62		0,00	0,00	0,00
Total cost center 11 / Ukupne troškovno mjesto 11:			1.231.248,94			0,00	0,00	0,00



COST CENTER 12 Rev.01

Cost Center No./ Troškovno mjesto Br.	12	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Износ (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 11	Landscaping / Uređenje terena							
12.1.	Landscaping / Uređenje terena							
12.1.1	Landscaping / Uređenje terena		73.458,37	64		0,00	0,00	0,00
Total cost center 11 / Ukupno troškovno mjesto 11:			73.458,37			0,00	0,00	0,00

COST CENTER 13 Rev.01

Cost Center No./ Troškovno mjesto Br.	13	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj period	Total Value to Date/ Ukupno iznos do danas
Cost Center/ Troškovno mjesto 13	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda							
13.1.	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda							
	10 kV za BTS 10/0,4 "Zlatica" i 0,4 kV (0+080 do 0+260 M2, 0+848 do 0+802 )		62.712,64	53		0,00	0,00	0,00
	10 kV "Vojni logor" (0+820 između pruge i kružnog toka (0+115 do 0+110 kružnog toka M2)		16.454,63	53		0,00	0,00	0,00
	Kablovski vod 10 kV sa DV 10 kV "Vojni logor" (0+000 do 0+134)		34.079,42	53		0,00	0,00	0,00
	Priključni 10 kV kablovski vod, STS 10/0,4 "Rogami 5" INN mreža (izvodi br. 2, 3 i 4) 0+040 do 0+140		72.748,48	53		0,00	0,00	0,00
	Dalekovod 35 kV od TS 110/35 "Podgorica 1" do TS 35/10 "Ubl" (0+120 do 0+220 )		48.850,76	54		0,00	0,00	0,00
	220 kV DV Podgorica - Albanija		42.658,33	55		0,00	0,00	0,00
	Total cost center 13 / Ukupno troškovno mjesto 13		277.904,26			0,00	0,00	0,00



COST CENTER 14 Rev.01

Cost Center No./ Troškovno mjesto Br.	14	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke							
14.1.	Noise protection wall left / Zid za zaštitu od buke lijevo km 0+447,53 - 0+867,589 (406m)							
	Foundations of noise protection wall							
14.1.1.	km 0+447,53 - 0+867,589 (406m)							
14.1.1.1.	Foundations 0-50m		21.243,40	61		0,00	0,00	0,00
14.1.1.2.	Foundations 50-100m		21.243,40	61		0,00	0,00	0,00
14.1.1.3.	Foundations 100-150m		21.243,40	61		0,00	0,00	0,00
14.1.1.4.	Foundations 150-200m		21.243,40	61		0,00	0,00	0,00
14.1.1.5.	Foundations 200-250m		21.243,40	61		0,00	0,00	0,00
14.1.1.6.	Foundations 250-300m		21.243,40	62		0,00	0,00	0,00
14.1.1.7.	Foundations 300-350m		21.243,40	62		0,00	0,00	0,00
14.1.1.8.	Foundations 350-406m		23.792,61	62		0,00	0,00	0,00
	Panel installation of noise protection wall							
14.1.2.	km 0+447,53 - 0+867,589 (406m)							
14.1.2.1.	Panel installation 0-50m		45.780,17	62		0,00	0,00	0,00
14.1.2.2.	Panel installation 50-100m		45.780,17	62		0,00	0,00	0,00
14.1.2.3.	Panel installation 100-150m		45.780,17	62		0,00	0,00	0,00
14.1.2.4.	Panel installation 150-200m		45.780,17	62		0,00	0,00	0,00
14.1.2.5.	Panel installation 200-250m		45.780,17	62		0,00	0,00	0,00
14.1.2.6.	Panel installation 250-300m		45.780,17	63		0,00	0,00	0,00
14.1.2.7.	Panel installation 300-350m		45.780,17	63		0,00	0,00	0,00
14.1.2.8.	Panel installation 350-406m		51.273,77	63		0,00	0,00	0,00
14.2.	Noise protection wall right / Zid za zaštitu od buke desno km 0+711,46 - 0+867,149 (158 m)							
	Foundations of noise protection wall							
14.2.1.	km 0+711,46 - 0+867,149 (158 m)							
14.2.1.1.	Foundations 0-50m		50.827,19	62		0,00	0,00	0,00
14.2.1.2.	Foundations 50-100m		50.827,19	62		0,00	0,00	0,00
14.2.1.3.	Foundations 100-158m		58.959,54	62		0,00	0,00	0,00
	Panel installation of noise protection wall							
14.2.2.	km 0+711,46 - 0+867,149 (158 m)							
14.2.2.1.	Panel installation 0-50m		44.509,73	63		0,00	0,00	0,00
14.2.2.2.	Panel installation 50-100m		44.509,73	63		0,00	0,00	0,00
14.2.2.3.	Panel installation 100-158m		51.631,28	63		0,00	0,00	0,00
Total cost center 14 / Ukupno troškovno mjesto 14:			845.496,08			0,00	0,00	0,00

COST CENTER 15 Rev.01

Cost Center No / Troškovno mjesto Br.	15	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 15	Water supply / Vodovod/snabdijevanje							
	Water supply/Snabdijevanje vodom							
	per 500m / Na 500m dužine							
	Interchange / Petlja							
15.1.	Installation of pipeline / Postavljanje cijevovoda							
15.1.1.	0-500 m		116.392,27	62		0,00	0,00	0,00
15.1.2.	500-641,97m		33.048,42	62		0,00	0,00	0,00
15.2.	Concrete and other works / Betonski i ostali radovi							
15.2.1.	0-641,97 m		21.454,06	63		0,00	0,00	0,00
15.3.	Toll station Smokovac / Naplatna rampa Smokovac							
15.3.1.	Installation of pipeline / Postavljanje cijevovoda		48.442,12	62		0,00	0,00	0,00
15.3.2.	Concrete and other works / Betonski i ostali radovi		20.219,69	63		0,00	0,00	0,00
Total cost center 15 / Ukupno troškovno mjesto 15			230.558,55			0,00	0,00	0,00



