

Appendix 3 to the Contract (Design and Build)/Prilog 3 Ugovora	Bar-Boljare Highway, Section Smokovac-Uvac-Mateševac/Autoput Bar-Boljare, dionica Smokovac-Uvač-Mateševac
Employer/Poslodavac	The Government of Montenegro, Ministry of Transport and Maritime Affairs
Contractor/Izvođač	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
Engineer/Inženjer	INGEROP CONSEIL & GEODATA Engineering S.P.A
Appendix 3 Subsequent Works Price/Cijena Priloga 3 Naknadni Radovi	EUR 30.456.569,00
Advance Payment Total Amount/Ukupan iznos avansa (20% from Appendix 3 Subsequent Works Price)	EUR 6.091.313,80
Amount of agreed Variations/Iznos dogovorenih izmjena	EUR 0,00
Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora	EUR 0,00
Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača	EUR 0,00
Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita	EUR 1.522.828,45

INTERIM PAYMENT CERTIFICATE (IPC) /IZDAVANJE PRIVREMENE SITUACIJE (IPS)

Number of IPC/Broj IPS-a	SI-012		
Referenced Period for IPC/Period na koji se odnosi IPS	1-30 April 2020		
Date of IPS submission/Datum predavanja ZPS-a	13 May 2020		
Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja IPS-a (Privremene Situacije)	12 June 2020		
Payment Due Date (42 days after IPS Submission)/Datum dospjeća naplate (42 dana nakon izdavanja ZPS-a)	24 June 2020		
	Cumulative Previous /Kumulativno prethodno	Current Cumulative/ Kumulativno tekuće	Value for Payment/Iznos za plaćanje
A - Contractor's payments/Plaćanja Izvođača			
Contracted Works/Ugovorni radovi	EUR 10.545.343,09	EUR 11.343.836,42	EUR 798.493,32
Variations/Izmjene (Clause/Klauzula 13)	EUR 0,00	EUR 0,00	EUR 0,00
Substantiated Contractor's Claims/Potkrjepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0,00	EUR 0,00	EUR 0,00
Total/Ukupno A	EUR 10.545.343,09	EUR 11.343.836,42	EUR 798.493,32
B - Retention Money/Garantni depozit			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 527.267,15	EUR 567.191,82	EUR 39.924,67
Total/Ukupno B	EUR 527.267,15	EUR 567.191,82	EUR 39.924,67
C - Advance payment amortization/Amortizacija avansnog plaćanja			
Advance payment			
Amortization - 25% of each Payment Certificate, when value of Executed Work has reached 20% of the Appendix 3 Price/25% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 3	EUR 1.113.507,32	EUR 1.313.130,65	EUR 199.623,33
Total/Ukupno C	EUR 1.113.507,32	EUR 1.313.130,65	EUR 199.623,33
D - Non Conformity/Neusaglasenost			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglasenosti i zatvaranje CoN	-EUR 45.000,00	-EUR 30.000,00	EUR 15.000,00
Total/Ukupno D	-EUR 45.000,00	-EUR 30.000,00	EUR 15.000,00

Crna Gora
MINISTARSTVO SAOBRAĆAJA I POMORSTVA

Primljeno	17. 06. 2020		
Org. jed.	Broj	Prilog	Vrijednost
343/20-01-3928/1			

E - Deductions/Odbici			
Amount withheld based on Sub-clause 14.6 a/b <i>znos zadržan na osnovu Potklauzule 14.6 a/b</i>	EUR 0,00	EUR 0,00	EUR 0,00
Delay Damages/obštećenja za kašnjenje (Appendix 3, Article 6/Prilog 3, Član 6)	EUR 0,00	EUR 0,00	EUR 0,00
Agreed Employer's Claims/ <i>Dogovorena potraživanja Investitora</i>	EUR 0,00	EUR 0,00	EUR 0,00
Total/Ukupno E	EUR 0,00	EUR 0,00	EUR 0,00
Value of this IPS/Iznos ove PS (A-B-C+D+E)	EUR 8.859.568,62	EUR 9.433.513,95	EUR 573.945,33
Total amount due for this IPC/Ukupan dospjeli iznos za ovaj IPS-u	EUR 573.945,33	Five Hundred and Seventy Three Thousand Nine Hundred and Forty Five point three three Euros <i>pet stotostot i sedamdeset i tri hiljada i devet stotostot i deset i petnaest i tri i deset i tri centa</i>	
MTMA Portion-Payable in Euro (100%) / Dio MSP-a - plativo u EUR (100%)	EUR 573.945,33	Five Hundred and Seventy Three Thousand Nine Hundred and Forty Five point three three Euros <i>pet stotostot i sedamdeset i tri hiljada i devet stotostot i deset i petnaest i tri i deset i tri centa</i>	
Execution progress/Napredak izvođenja (Executed Appendix 3 Subsequent Works/ Appendix 3 Price./ Izvedeni Naknadni Radovi Priloga 3/Cije Priloga 3.)	34,62%	37,25%	2,62%

We hereby confirm that this IPC is based on the actual and correct elements of works, performed by the Contractor in accordance with the agreed method of measurement , and that it is in full compliance with the Contract/ *Ovim potvrđujemo da se ova IPS temelji na tačnim i pravilnim elementima rada, izvedenim od strane Izvođača u skladu s dogovorenim metodama mjerenja, i da je potpuno u skladu sa Ugovorom.*

Amount approved By Engineer/Iznos odobren od strane Inženjera

Name/ Ime

Signature/ Potpis

Date/Datum

Jan Lorange

12.06.2020

Amount approved by the Project Manager/Iznos odobren od strane Upravljača projektom

Name/ Ime

Signature/ Potpis

Date/Datum

16.06.2020

Approved Payment for Employer/ Iznos odobren od strane Investitora

Name/ Ime

Signature/ Potpis

Date/Datum

**SUMMARY CALCULATION/
*SUMARNI PRORAČUN***

Summary Calculation IPC SI No 012/Sumarni proračun IPS PS No 012

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Contracted Works/A.C.A./Iznosni Variations/Izmjene	30.456.569,00	10.545.343,09	798.493,32	11.343.836,42	19.112.732,58
Employers Claims/Potr	0,00	0,00	0,00	0,00	0,00
Contractor Claims/Potr	0,00	0,00	0,00	0,00	0,00
Non Conformity/ Neusaglasenost		0,00	15.000,00	-30.000,00	
Total	30.456.569,00	10.545.343,09	813.493,32	11.313.836,42	19.112.732,58

Number of closed NCNs in the end of April is 1/ Broj zatvorenih ION do kraja apr je 1

The total value of closed NCN is 15,000. / Ukupna vrijednost zatvorenih ION iznosi 15,000

Number of new opened NCNs in the end of April is 0 / Broj novootvorenih ION na kraju apr je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

Repayment of Advance/Ispлата avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/Iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	6.091.313,80	EUR 1.113.507,32	EUR 199.623,33	EUR 1.313.130,65	4.778.183,15
Total/Ukupno	6.091.313,80	1.113.507,32	199.623,33	1.313.130,65	4.778.183,15

VARIATIONS CALCULATION
/PRORAČUN IZMJENA

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore,
Ministarstvo saobraćaja i pomorstva

China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/
China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica

Ingerop-Geodata JV

VARIATION NO IZMJENE NA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No SI-012/ IPS br. SI-012		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
				0	0	0
	TOTAL/UKUPNO :	EUR 0,00:		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnička vrednovanja (Sub-Clause/Podklauzula 13.2)	EUR 0,00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagoditvenja zbog izmjene u zakoniku (Sub-Clause/Podklauzula 13.7)	EUR 0,00
Subtotal/ suma stavke 3	Subsequent/ Naknadno (Sub-Clause/Podklauzula 13.9)	EUR 0,00
Subtotal/ suma stavke 4	Unforeseeable/Nepredvidljivo (Sub-Clause/Podklauzula 13.9)	EUR 0,00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0,00
	EUR 0,00	

**EMPLOYER'S CLAIMS/ *POTRAŽIVANJA*
INVESTITORA (SUBCLAUSE/ *POTKLAUZULA*
2.5)**

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:		The Government of Montenegro, Ministry of Transport and Maritime Affairs/ <i>Viša Crne Gore, Ministarstvo saobraćaja i</i>
CONTRACTOR/IZVOĐAČ:		China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ <i>China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica</i>
ENGINEER/INŽENJER:		Ingerop-Geodata JV
EMPLOYER'S CLAIMS/ POTRAŽIVANJA INVESTITORA (SUBCLAUSE/ POTKLAUZULA 2.5)		

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No SI-012 / IPS br. SI-012		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ova/ period	Total Value to Date/ Ukupan iznos do danas
			1	2	3 = 2 + 1
			EUR 0,00	EUR 0,00	EUR 0,00
	TOTAL/UKUPNO		EUR 0,00	EUR 0,00	EUR 0,00

**CONTRACTOR'S CLAIMS-ADDITIONAL
PAYMENT CALCULATION/ *POTRAŽIVANJA*
IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA
(Sub Clause/ *Potklauzula 20.1*)**

BAR-BOLJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/ INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/ IZVOĐAČ:	China Road and Bridge Corporation Ltd, Beijing, PR China, part of foreign company Podgorica China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/ INŽENJER:	Ingerop-Geodata JV

CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJ
(Sub Clause/ Potklauzula 20.1)

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First included in IPS No / Prvi put uključeno u ZPS br.	IPC No SI-012/ IPS br. SI-012		
				Cumulative previous/ Kumulativno prethodno	This period/ Ovak period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
				EUR 0,00	EUR 0,00	EUR 0,00
	Total:			EUR 0,00	EUR 0,00	EUR 0,00

E - DEDUCTIONS/ODBICI
(SUB CLAUSE/ *POTKLAUZULA*: 14.6 A/B, 8.7, 2.5)

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore,
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation
ENGINEER/INŽENJER:	Ingerop-Geodata JV
E - Deductions/Odbici (Sub Clause/Potklauzula: 14.6 a/b, 8.7, 2.5)	

DeductionsNo/ Odbici br.	Description/Opis	First included in IPC No/Prvi put uključeno u IPS br.	Status this IPC/Status ove IPS	IPC No SI-012/IPS Br. PS-012		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova/ period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzula 14.6 a/b			0,00	0,00	0,00
E1-1				0,00	0,00	0,00
E1-2						0,00
E2	Delay Damages/obeshećenje za kašnjenje (Sub-clause/Potklauzula 8.7)			0,00	0,00	0,00
E2-1						0,00
						0,00
E3	Agreed Employer's Claims/Dogovorena potraživanja investitora (Sub-clause/Potklauzula 2.5)			0,00	0,00	0,00
E3-1						0,00
						0,00
TOTAL/UKUPNO (E1+E2+E3)				0,00	0,00	0,00

Number of closed Deductibles at the end of April is 0 / Broj zatvorenih Odbitaka do kraja apr je 0
The total value of closed Deductibles is 0 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0 (EUR)

Number of new opened Deductibles In the end of April is 0 / Broj novootvorenih Odbitaka do kraja apr je 0
The total value of the new opened Deductibles is 0 Euro / Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)

NON CONFORMITY/NEUSAGLAŠENOST
(Sub Clause/ Potklauzula 7.1)

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore,	
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
NON CONFORMITY/NEUSAGLAŠENOST (Sub Clause/Potklauzula 7.1)		

NCN No/Go Nbr.	Description/Opis	First Included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No SI-012/ IPS br. SI-012		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovak period	Total to date/ Ukupno do danas
1014	Lack of required approvals /opinions on the location Smokovac Interchange . Neposredovanje potrebnih odobrenja/mišljenja na lokaciji Petlja Smokovac Interchange Smokovac. Improper implementation of Health and Safety measures during construction works. Petlja Smokovac. Nepropisno sprovođenje mjera	SI 004	Open/ otvoreno	-15.000,00	0,00	-15.000,00
1052	Concrete washout at Smokovac Interchange. Ispranje betona na lokaciji Petlja Smokovac.	SI 006	Open/ otvoreno	-15.000,00	0,00	-15.000,00
1107	Concrete washout at Smokovac Interchange. Ispranje betona na lokaciji Petlja Smokovac.	SI 010	Open/ otvoreno	-15.000,00	15.000,00	0,00
TOTAL/UKUPNO				-45.000,00	15.000,00	-30.000,00

Number of closed NCNs in the end of April is 1 / Broj zatvorenih ION do kraja apr je 1
The total value of closed NCN is 15,000. / Ukupna vrijednost zatvorenih ION iznosi 15,000

Number of new opened NCNs in the end of April is 0/ Broj novootvorenih ION na kraju apr je 0
The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

**SUMMARY OF PAYMENT FOR DESIGN AND
BUILD (CONTRACTED WORKS)/REZIME
*PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU
(UGOVORNI RADOVI)***

SUMMARY OF PAYMENT FOR DESIGN AND BUILD (CONTRACTED WORKS)/REZIME
PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU (UGOVORNI RADOVI)

Cost Center No / Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/Prethodno kumulativno	This period/ Ova period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Open road / Otvorena trasa	7.268.278,76	663.664,80	625.895,26	1.289.560,05	5.978.718,70
Cost Center/ Troškovno mjesto 02	Bridge/Most MORACA	8.287.447,61	5.484.308,17	0,00	5.484.308,17	2.803.139,44
Cost Center/ Troškovno mjesto 03	Overpass / Nadvožnjak Zlatice	1.417.437,08	1.223.235,79	0,00	1.223.235,79	194.201,29
Cost Center/ Troškovno mjesto 04	Underpass / Podvožnjaci	723.932,16	651.117,26	0,00	651.117,26	72.814,90
Cost Center/ Troškovno mjesto 05	Polporni zidovi / Retaining walls	3.121.423,85	1.898.917,41	0,00	1.898.917,41	1.222.506,44
Cost Center/ Troškovno mjesto 06	Reinforced soil retaining wall / Polporni zid od armirane zemlje	2.192.693,29	286.160,96	123.747,31	409.908,27	1.782.785,02
Cost Center/ Troškovno mjesto 07	Water drainage /Drenaža vode	1.548.950,29	0,00	0,00	0,00	1.548.950,29
Cost Center/ Troškovno mjesto 08	Culvert / Propusti	340.240,77	11.338,73	0,00	11.338,73	328.902,04
Cost Center/ Troškovno mjesto 09	Slope protection / Zaštita kosina	2.777.437,70	177.113,73	0,00	177.113,73	2.600.323,97
Cost Center/ Troškovno mjesto 10	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG	111.463,31	0,00	0,00	0,00	111.463,31
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema	1.231.248,94	0,00	0,00	0,00	1.231.248,94
Cost Center/ Troškovno mjesto 12	Landscaping / Uređenje terena	73.458,37	0,00	0,00	0,00	73.458,37
Cost Center/ Troškovno mjesto 13	Relocation of existing transmission lines / izmještanje postojećih dalekovoda	277.504,26	149.486,24	49.850,76	198.337,00	79.167,26
Cost Center/ Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke	845.496,08	0,00	0,00	0,00	845.496,08
Cost Center/ Troškovno mjesto 15	Water drainage / Drenaža vode	239.556,55	0,00	0,00	0,00	239.556,55
TOTAL/UKUPNO		30.456.569,00	10.545.343,09	798.493,32	11.343.836,42	19.112.732,58

COST CENTRE 01/TROŠKOVNI CENTAR 01

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo
Interchange Smokovac/Pelja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 01 Rev.01

Cost Center No./ Troškovno mjesto Br.	01	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 1	Open road / Otvorena trasa							
	Main road LK65+780-LK66+422,39 RK65+792,096-RK66+429,144							
1.1.	Top soil removal/ Uklanjanje humusa							
1.1.1.	0 - 250 m (LK&RK)		4.029,26	50		0,00	0,00	0,00
1.1.2.	250 - 500 m (LK&RK)		4.029,25	50		0,00	0,00	0,00
1.1.3.	500 - 637,05 m (LK&RK)		1.581,65	50		0,00	0,00	0,00
1.2.	Earthworks/ Zemljani radovi							
	RK65+792,096 - RK66+042,096							
1.2.1.	0+000,00 - 0+250,00, layer 1	SI-012	107.912,98	53	60	0,00	107.912,98	107.912,98
1.2.2.	0+000,00 - 0+250,00, layer 2	SI-012	107.912,98	53	60	0,00	107.912,98	107.912,98
1.2.3.	0+000,00 - 0+250,00, layer 3	SI-008 & 012	107.912,98	54	60	21.582,60	86.330,38	107.912,98
1.2.4.	0+000,00 - 0+250,00, layer 4 Pakl 40%	SI-008	107.912,98	54		59.352,14	0,00	59.352,14
1.2.5.	0+000,00 - 0+250,00, layer 5 Pakl 55%	SI-008	107.912,98	55		43.165,19	0,00	43.165,19
1.2.6.	0+000,00 - 0+250,00, layer 6		107.912,98	55		0,00	0,00	0,00
1.2.7.	0+250,00 - 0+250,00, layer 7		107.912,98	56				
1.2.8.	0+250,00 - 0+250,00, layer 8		107.912,98	56				
1.2.9.	0+250,00 - 0+250,00, layer 9		107.912,98	57				
1.2.10.	0+250,00 - 0+250,00, layer 10		107.912,98	57				
	RK66+042,096 - RK66+292,096							
1.2.11.	0+250,00 - 0+500,00, layer 11	SI-008	107.912,98	58		107.912,98	0,00	107.912,98
1.2.12.	0+250,00 - 0+500,00, layer 12	SI-008	107.912,98	58		107.912,98	0,00	107.912,98
1.2.13.	0+250,00 - 0+500,00, layer 13	SI-010	107.912,98	59	58	107.912,98	0,00	107.912,98
1.2.14.	0+250,00 - 0+500,00, layer 14	SI-010	107.912,98	59	58	107.912,98	0,00	107.912,98
1.2.15.	0+250,00 - 0+500,00, layer 15	SI-011 & 12	107.912,98	60	60	53.956,49	53.956,49	107.912,98
1.2.16.	0+250,00 - 0+500,00, layer 16	SI-011 & 12	107.912,98	60	60	53.956,49	53.956,49	107.912,98
1.2.17.	0+250,00 - 0+500,00, layer 17	SI-012	107.912,98	60	60	0,00	107.912,98	107.912,98
1.2.18.	0+250,00 - 0+500,00, layer 18	SI-012	107.912,98	60	60	0,00	107.912,98	107.912,98
1.2.19.	0+250,00 - 0+500,00, layer 19		107.912,98			0,00	0,00	0,00
1.2.20.	0+250,00 - 0+500,00, layer 20		107.912,98			0,00	0,00	0,00
1.2.21.	0+250,00 - 0+500,00, layer 21		107.912,98			0,00	0,00	0,00
1.2.22.	0+250,00 - 0+500,00, layer 22		107.912,98			0,00	0,00	0,00
1.2.23.	0+250,00 - 0+500,00, layer 23		107.912,98			0,00	0,00	0,00
1.2.24.	0+250,00 - 0+500,00, layer 24		107.912,98			0,00	0,00	0,00
1.2.25.	0+250,00 - 0+500,00, layer 25		107.912,98			0,00	0,00	0,00
1.2.26.	0+250,00 - 0+500,00, layer 26		107.912,98			0,00	0,00	0,00
1.2.27.	0+250,00 - 0+500,00, layer 27		107.912,98			0,00	0,00	0,00
1.2.28.	0+250,00 - 0+500,00, layer 28		107.912,98			0,00	0,00	0,00
	RK66+292,096 - RK 66+429,144							
1.2.29.	0+500,00 - 0+637,05, layer 29		107.912,98	61		0,00	0,00	0,00
1.2.30.	0+500,00 - 0+637,05, layer 30		107.912,98	61		0,00	0,00	0,00
1.2.31.	0+500,00 - 0+637,05, layer 31		107.912,98	62		0,00	0,00	0,00
1.2.32.	0+500,00 - 0+637,05, layer 32		107.912,98	62		0,00	0,00	0,00
1.2.33.	0+500,00 - 0+637,05, layer 33		107.912,98			0,00	0,00	0,00
1.2.34.	0+500,00 - 0+637,05, layer 34		107.912,98			0,00	0,00	0,00
1.2.35.	0+500,00 - 0+637,05, layer 35		107.912,98			0,00	0,00	0,00
1.2.36.	0+500,00 - 0+637,05, layer 36		107.912,98			0,00	0,00	0,00
1.2.37.	0+500,00 - 0+637,05, layer 37		107.912,98			0,00	0,00	0,00
1.2.38.	0+500,00 - 0+637,05, layer 38		107.912,98			0,00	0,00	0,00
1.2.39.	0+500,00 - 0+637,05, layer 39		107.912,98			0,00	0,00	0,00
1.3.	Road Foundation/Temelji puta							
1.3.1.	0 - 250 m, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.2.	0 - 250 m, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.3.	250 - 500,00, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.4.	250 - 500,00, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.5.	500 - 637,05, right side/desna strana		11.321,42	63		0,00	0,00	0,00
1.3.6.	500 - 642,39, left side/lijeva strana		11.321,42	63		0,00	0,00	0,00
1.4.	Pavement structure/Kolovozna konstrukcija							
1.4.1.	Asphalt concrete layer/Sloj asfaltnog betona 1 right side/desna strana 0-500m		31.605,56	64		0,00	0,00	0,00
1.4.2.	Asphalt concrete layer/Sloj asfaltnog betona 1 left side/lijeva strana 0-500m		31.605,56	64		0,00	0,00	0,00
1.4.3.	Asphalt concrete layer/Sloj asfaltnog betona 1 right side/desna strana 500-637,05m		8.663,08	64		0,00	0,00	0,00
1.4.4.	Asphalt concrete layer/Sloj asfaltnog betona 1 left side/lijeva strana 500-642,39m		8.663,08	64		0,00	0,00	0,00
1.4.5.	Asphalt concrete layer/Sloj asfaltnog betona 2 right side/desna strana 0-500m		232.659,81	64		0,00	0,00	0,00
1.4.6.	Asphalt concrete layer/Sloj asfaltnog betona 2 left side/lijeva strana 0-500m		232.659,81	64		0,00	0,00	0,00
1.4.7.	Asphalt concrete layer/Sloj asfaltnog betona 2 right side/desna strana 500-637,05m		63.772,06	64		0,00	0,00	0,00
1.4.8.	Asphalt concrete layer/Sloj asfaltnog betona 2 left side/lijeva strana 500-642,39m		63.772,06	64		0,00	0,00	0,00
1.4.9.	Asphalt concrete layer/Sloj asfaltnog betona 3 right side/desna strana 0-500m		86.404,63	64		0,00	0,00	0,00
1.4.10.	Asphalt concrete layer/Sloj asfaltnog betona 3 left side/lijeva strana 0-500m		86.404,63	64		0,00	0,00	0,00
1.4.11.	Asphalt concrete layer/Sloj asfaltnog betona 3 right side/desna strana 500-637,05m		23.683,51	64		0,00	0,00	0,00
1.4.12.	Asphalt concrete layer/Sloj asfaltnog betona 3 left side/lijeva strana 500-642,39m		23.683,51	64		0,00	0,00	0,00

	Link / Veza							
	0+447,37-0+887,84							
1.5.	Top soil removal / Uklanjanje humusa							
1.5.1.	0 - 250 m	18.921,13	57		0,00	0,00	0,00	
1.5.2.	250 - 441,80 m	14.516,29	57		0,00	0,00	0,00	
1.6.	Earthworks / Zemljani radovi							
	0+447,37 - 0+697,37							
1.6.1.	0+000,00 - 0+250,00, layer 1	32.424,70	58		0,00	0,00	0,00	
1.6.2.	0+000,00 - 0+250,00, layer 2	32.424,70	58		0,00	0,00	0,00	
1.6.3.	0+000,00 - 0+250,00, layer 3	32.424,70	59		0,00	0,00	0,00	
1.6.4.	0+000,00 - 0+250,00, layer 4	32.424,70	59		0,00	0,00	0,00	
1.6.5.	0+000,00 - 0+250,00, layer 5	32.424,70	60		0,00	0,00	0,00	
1.6.6.	0+000,00 - 0+250,00, layer 6	32.424,70	60		0,00	0,00	0,00	
	0+697,37 - 0+887,87							
1.6.7.	0+250,00 - 0+441,80, layer 7	32.424,70	61		0,00	0,00	0,00	
1.6.8.	0+250,00 - 0+441,80, layer 8	32.424,70	61		0,00	0,00	0,00	
1.6.9.	0+250,00 - 0+441,80, layer 9	32.424,70	62		0,00	0,00	0,00	
1.7.	Road Foundation / Temelji puta							
1.7.1.	0 - 250 m, right side / desna strana	19.038,98	63		0,00	0,00	0,00	
1.7.2.	0 - 250 m, left side / lijeva strana	19.038,98	63		0,00	0,00	0,00	
1.7.3.	250 - 447,80 right side / desna strana	14.606,70	63		0,00	0,00	0,00	
1.7.4.	250 - 447,80 left side / lijeva strana	14.606,70	63		0,00	0,00	0,00	
1.8.	Pavement structure / Kolovozna konstrukcija							
	Asphalt concrete layer / Sloj asfaltnog betona 1 right side / desna strana	42.442,94	64		0,00	0,00	0,00	
1.8.1.	Asphalt concrete layer / Sloj asfaltnog betona 1 left side / lijeva strana	42.442,94	64		0,00	0,00	0,00	
1.8.2.	Asphalt concrete layer / Sloj asfaltnog betona 2 right side / desna strana	148.493,72	64		0,00	0,00	0,00	
1.8.3.	Asphalt concrete layer / Sloj asfaltnog betona 2 left side / lijeva strana	148.493,72	64		0,00	0,00	0,00	
1.8.4.	Asphalt concrete layer / Sloj asfaltnog betona 3 right side / desna strana	53.802,07	64		0,00	0,00	0,00	
1.8.5.	Asphalt concrete layer / Sloj asfaltnog betona 3 left side / lijeva strana	53.802,07	64		0,00	0,00	0,00	
1.8.6.								
1.9.	Temporary Link Left / Privremena Veza Lijevo							
	0+000 - 0+245,76							
1.9.1.	Top soil removal / Uklanjanje humusa	1.595,59 €	60		0,00	0,00	0,00	
1.9.2.	Earth works / Zemljani radovi	50.976,62 €	61		0,00	0,00	0,00	
1.9.3.	Road Foundation / Temelji puta	15.777,46 €			0,00	0,00	0,00	
1.9.4.	Pavement structure / Kolovozna konstrukcija							
1.9.4.1.	Asphalt concrete layer / Sloj asfaltnog betona	11.032,79 €	64		0,00	0,00	0,00	
1.9.4.2.	Asphalt concrete layer / Sloj asfaltnog betona	86.493,56 €	64		0,00	0,00	0,00	
1.9.4.3.	Asphalt concrete layer / Sloj asfaltnog betona	31.338,25 €	64		0,00	0,00	0,00	
1.10.	Temporary Link Right / Privremena Veza Desno							
	0+000 - 0+237,759							
1.10.1.	Top soil removal / Uklanjanje humusa	1.563,04 €	60		0,00	0,00	0,00	
1.10.2.	Earth works / Zemljani radovi	48.838,99 €	60		0,00	0,00	0,00	
1.10.3.	Road Foundation / Temelji puta	15.416,92 €	61		0,00	0,00	0,00	
1.10.4.	Pavement structure / Kolovozna konstrukcija	0,00 €						
1.10.4.1.	Asphalt concrete layer / Sloj asfaltnog betona	10.736,98 €	64		0,00	0,00	0,00	
1.10.4.2.	Asphalt concrete layer / Sloj asfaltnog betona	83.063,58 €	64		0,00	0,00	0,00	
1.10.4.3.	Asphalt concrete layer / Sloj asfaltnog betona	30.095,51 €	64		0,00	0,00	0,00	
1.11.	Deviation / Devijacija Smokovac - Rogami 1							
1.11.1.	Top soil removal / Uklanjanje humusa	7.803,61 €	64		0,00	0,00	0,00	
1.11.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	96.048,54 €	64		0,00	0,00	0,00	
1.11.3.	Road Foundation, gutter and asphalt layers / Temelji puta, rigole i slojevi asfalta	51.718,45 €	64		0,00	0,00	0,00	
1.12.	Deviation / Devijacija UI Mihaila Ivanovića							
1.12.1.	Top soil removal / Uklanjanje humusa	2.645,39 €	56		0,00	0,00	0,00	
1.12.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	27.752,90 €	56		0,00	0,00	0,00	
1.12.3.	Road Foundation, gutter and asphalt layers / Temelji puta, rigole i slojevi asfalta	14.943,88 €	57		0,00	0,00	0,00	
1.13.	Deviation / Devijacija Smokovac - Rogami 2							
1.13.1.	Top soil removal / Uklanjanje humusa	5.052,49 €	58		0,00	0,00	0,00	
1.13.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	108.478,95 €	58		0,00	0,00	0,00	
1.13.3.	Road Foundation, gutter and asphalt layers / Temelji puta, rigole i slojevi asfalta	58.411,76 €	59		0,00	0,00	0,00	
1.14.	Deviation / Devijacija UI Dunavska							
1.14.1.	Top soil removal / Uklanjanje humusa	10.394,81 €	60		0,00	0,00	0,00	
1.14.2.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	122.340,99 €	60		0,00	0,00	0,00	
1.14.3.	Road Foundation, gutter and asphalt layers / Temelji puta, rigole i slojevi asfalta	65.875,93 €	61		0,00	0,00	0,00	
1.15.	Reconstruction of existing road M2 / Rekonstrukcija postojećeg puta M2							
1.15.1.	Top soil removal / Uklanjanje humusa	9.913,12 €	63		0,00	0,00	0,00	
1.15.2.	Earth works / Zemljani radovi	15.879,46 €	63		0,00	0,00	0,00	
1.15.3.	Road Foundation / Temelji puta	8.468,31 €	64		0,00	0,00	0,00	
1.15.4.	Pavement structure / Kolovozna konstrukcija							
1.15.4.1.	Asphalt concrete layer / Sloj asfaltnog betona 1	55.955,69 €	64		0,00	0,00	0,00	
1.15.4.2.	Asphalt concrete layer including gutter / Sloj asfaltnog betona uključujući rigole	65.071,16 €	64		0,00	0,00	0,00	
1.15.4.3.	Asphalt concrete layer / Sloj asfaltnog betona 3	35.491,13 €	64		0,00	0,00	0,00	
Total cost center 1 / Ukupno troškovno mjesto 1:		7.268.278,76			663.664,80	625.895,26	1.289.560,05	

COST CENTRE 02/TROŠKOVNI CENTAR 02

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/
Interchange Smokovac/Pelja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 2	Bridge/Most MORAČA							
	Left bridge/ Lijevi most							
2.1.	Foundation concrete/ Temeljni beton							
2.1.1.	S1	SI-008	160.499,08	53	56	160.499,08	0,00	160.499,08
2.1.2.	S2 - piles	SI-005 & 006	279.318,46	53	54	279.318,46	0,00	279.318,46
2.1.3.	S2	SI-005 & 006	127.924,35	54	55	127.924,35	0,00	127.924,35
2.1.4.	S3 - piles	SI-004	279.318,46	54	52	279.318,46	0,00	279.318,46
2.1.5.	S3	SI-006	127.897,40	55	54	127.897,40	0,00	127.897,40
2.1.6.	S4 - piles	SI-003	554.827,00	51	51	554.827,00	0,00	554.827,00
2.1.7.	S4	SI-007	160.499,08	52	55	160.499,08	0,00	160.499,08
2.2.	Abutments and Piers elevation/ Elevacija mosnih stubova							
2.2.1.	S1 (3,53m)		47.978,63	53		0,00	0,00	0,00
2.2.2.	S2 stage 1 (3,71m)	SI-009	12.969,75	55	57	12.969,75	0,00	12.969,75
2.2.3.	S2 stage 2 (3m)	SI-009	12.969,75	55	57	12.969,75	0,00	12.969,75
2.2.4.	S2 stage 3 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.5.	S2 stage 4 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.6.	S2 stage 5 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.7.	S2 stage 6 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75
2.2.8.	S2 stage 7 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.2.9.	S2 stage 8 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.2.10.	S2 stage 9 (3m)		12.969,75	56		0,00	0,00	0,00
2.2.11.	S3 stage 1 (2,24m)	SI-006 & 007	12.969,75	56	55	12.969,75	0,00	12.969,75
2.2.12.	S3 stage 2 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.13.	S3 stage 3 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.14.	S3 stage 4 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.15.	S3 stage 5 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.2.16.	S3 stage 6 (3m)	SI-009	12.969,75	57	57	12.969,75	0,00	12.969,75
2.2.17.	S3 stage 7 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.18.	S3 stage 8 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.19.	S3 stage 9 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.20.	S4 (3m)	SI-009	40.775,04	54	57	40.775,04	0,00	40.775,04
2.2.21.	S4 (3m)	SI-009 & 010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.2.22.	S4 (3m)	SI-010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.2.23.	S4 (3m)	SI-011	40.775,04	54	59	40.775,04	0,00	40.775,04
2.2.24.	S4 (3m)	SI-011	40.775,04	54	59	40.775,04	0,00	40.775,04
2.2.25.	S4 (3m)	SI-011	40.775,04	55		40.775,04	0,00	40.775,04
2.2.26.	S4 (3m)		40.775,04	56		0,00	0,00	0,00
2.3.	Bridge deck superstructure/ Gornji stroj mosne ploče							
2.3.1.	S1-S2		229.881,17	58		0,00	0,00	0,00
2.3.2.	S2-S3		306.508,22	59		0,00	0,00	0,00
2.3.3.	S3-S4		229.881,17	60		0,00	0,00	0,00
2.4.	Bridge deck prestressing/ Prednaprežanje mosne ploče							
2.4.1.	S1-S2		70.571,38	61		0,00	0,00	0,00
2.4.2.	S2-S3		94.095,17	61		0,00	0,00	0,00
2.4.3.	S3-S4		70.571,38	61		0,00	0,00	0,00
2.5.	Bridge furniture/ Mosna estetika							
2.5.1.	50 m		58.592,46	63		0,00	0,00	0,00
2.5.2.	100 m		58.592,46	63		0,00	0,00	0,00
2.5.3.	150 m		58.592,46	63		0,00	0,00	0,00
2.6.	Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi							
2.6.1.	Asphalt layer/Sloj asfalta 1 + waterproofing/hidroizolacija		65.804,89	62		0,00	0,00	0,00
2.6.2.	Asphalt layer/Sloj asfalta 2 + joints/Spojnice		87.229,74	63		0,00	0,00	0,00
	Right bridge/ Desni most							
2.7.	Foundation concrete/ Temeljni beton							
2.7.1.	S1	SI-008	160.499,08	53	56	160.499,08	0,00	160.499,08
2.7.2.	S2 - piles	SI-005 & 007	279.318,46	54	55	279.318,46	0,00	279.318,46
2.7.3.	S2	SI-009	127.924,35	55	57	127.924,35	0,00	127.924,35
2.7.4.	S3 - piles	SI-004	279.318,46	55	52	279.318,46	0,00	279.318,46
2.7.5.	S3	SI-006	127.897,40	56	54	127.897,40	0,00	127.897,40
2.7.6.	S4 - piles	SI-004	579.873,24	52	52	579.873,24	0,00	579.873,24
2.7.7.	S4	SI-008	160.499,08	54	56	160.499,08	0,00	160.499,08
2.8.	Abutments and Piers elevation/ Elevacija mosnih stubova							
2.8.1.	S1 (3m)	SI-009 & 010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.8.2.	S1 (3m)	SI-010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.8.3.	S1 (2,33m)	SI-010	31.668,61	54	58	31.668,61	0,00	31.668,61
2.8.4.	S2 stage 1 (3,71m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.5.	S2 stage 2 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.6.	S2 stage 3 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.7.	S2 stage 4 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.8.	S2 stage 5 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.9.	S2 stage 6 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75
2.8.10.	S2 stage 7 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.11.	S2 stage 8 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.12.	S2 stage 9 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.13.	S3 stage 1 (2,24m)	SI-007 & 008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.8.14.	S3 stage 2 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.15.	S3 stage 3 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.16.	S3 stage 4 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.17.	S3 stage 5 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75
2.8.18.	S3 stage 6 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.8.19.	S3 stage 7 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.8.20.	S3 stage 8 (3m)	SI-011	12.969,75	57	59	12.969,75	0,00	12.969,75
2.8.21.	S3 stage 9 (3m)	SI-011	12.969,75	57	59	12.969,75	0,00	12.969,75
2.8.22.	S4 (3m)	SI-009 & 010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.23.	S4 (3m)	SI-010	40.775,04	55	58	40.775,04	0,00	40.775,04

2.8.24.	S4 (3m)	SI-010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.25.	S4 (3m)	SI-011	40.775,04	55	59	40.775,04	0,00	40.775,04
2.8.26.	S4 (3m)	SI-011	40.775,04	55	59	40.775,04	0,00	40.775,04
2.8.27.	S4 (3m)	SI-011	40.775,04	56		40.775,04	0,00	40.775,04
2.8.28.	S4 (3m)		40.775,04	56		0,00	0,00	0,00
2.9.	Bridge deck superstructure/ Gornji stroj masne ploče							
2.9.1.	S1-S2		229.881,17	59		0,00	0,00	0,00
2.9.2.	S2-S3		306.508,22	60		0,00	0,00	0,00
2.9.3.	S3-S4		229.881,17	61		0,00	0,00	0,00
2.10.	Bridge deck prestressing/ Prednaprezanje masne ploče							
2.10.1.	S1-S2		70.571,38	62		0,00	0,00	0,00
2.10.2.	S2-S3		94.095,17	62		0,00	0,00	0,00
2.10.3.	S3-S4		70.571,38	62		0,00	0,00	0,00
2.11.	Bridge furniture/ Masna estetika							
2.11.1.	Concrete safety barrier left / Betonska zaštitna barijera lijevo		69.701,93	63				
2.11.2.	Concrete safety barrier right / Betonska zaštitna barijera desno		69.701,93	63		0,00	0,00	0,00
2.11.3.	Other works / Ostali radovi		36.373,52	63		0,00	0,00	0,00
2.12.	Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi							
2.12.1.	Dilatation joints / Dilatacije		62.966,59	63		0,00	0,00	0,00
2.12.2.	Waterproofing / Hidroizolacija		42.792,82	63		0,00	0,00	0,00
2.12.3.	Asphalt layer / Asfaltni sloj AB 16 SA		24.546,74	64		0,00	0,00	0,00
2.12.4.	Asphalt layer / Asfaltni sloj SMA 0/11 S		22.728,47	64		0,00	0,00	0,00
2.13.	Scaffolding for bridge / Skela za most							
2.13.1.	S1-S2	SI-006 & 011	340.744,60	59		340.744,60	0,00	340.744,60
2.13.2.	S2-S3	SI-006 & 011	340.744,60	59		340.744,60	0,00	340.744,60
2.13.3.	S3-S4	SI-006 & 011	340.744,60	59		340.744,60	0,00	340.744,60
Total cost center 2 / Ukupno troškovno mjesto 2:			6.287.447,61			5.484.308,17	0,00	5.484.308,17

COST CENTRE 03/TROŠKOVNI CENTAR 03

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo/
Interchange Smokovac/Petlja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planiran o za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 3	Overpass / Nadvožnjak Zlatica							
3.1.	Foundation concrete/ Temeljni beton							
3.1.1.	Left foundation	SI-002	115.575,79	50	50	115.575,79	0,00	115.575,79
3.1.2.	Right foundation	SI-002	115.575,79	50	50	115.575,79	0,00	115.575,79
3.2.	Walls, wing walls and piers / Zidovi, križni zidovi i stubovi							
3.2.1.	Left side 0-5m	SI-003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.2.	Right side 0-5m	SI-003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.3.	Left side 5-10,66m	SI-004	113.975,97	53		113.975,97	0,00	113.975,97
3.2.4.	Right side 5-11,09m	SI-005	113.975,97	53	53	113.975,97	0,00	113.975,97
3.3.	Prefabricated girders / Prefabrikovani nosači							
3.3.1.	0-10 pcs	SI-003	77.836,43	57		77.836,43	0,00	77.836,43
3.3.2.	10-20 pcs	SI-004	77.836,43	58	52	77.836,43	0,00	77.836,43
3.3.3.	20-30 pcs	SI-005 & 006	77.836,43	59	54	77.836,43	0,00	77.836,43
3.3.4.	30-37 pcs	SI-005 & 006	54.485,49	60	54	54.485,49	0,00	54.485,49
3.4.	Concreting of pavement slab / Betoniranje kolovozne ploče							
3.4.1.	Concreting of pavement slab / Betoniranje kolovozne ploče	SI-006 & 008	248.185,57	62	56	248.185,57	0,00	248.185,57
3.5.	Bridge furniture/ Mosna estetika							
3.5.1.	Concrete safety barrier / Betonska zaštitna barijera		25.153,89	63		0,00	0,00	0,00
3.5.2.	Steel fence / Čelična ograda		31.941,42	63		0,00	0,00	0,00
3.5.3.	Other works / Ostali radovi		41.275,20	63		0,00	0,00	0,00
3.6.	Waterproofing and Asphalt Works/ Hidroizolacija i asfaltni radovi							
3.6.1.	Asphalt layer/Asfaltni sloj +Waterproofing for backfilled part of the walls / Hidroizolacija zatrpanog dijela zidova		41.207,23	64		0,00	0,00	0,00
3.6.2.	Asphalt layer / Asfaltni sloj+Waterproofing of overpass and footways / Hidroizolacija nadvožnjaka i pješačkih staza		54.623,54	64		0,00	0,00	0,00
Total cost center 3 / Ukupno troškovno mjesto 3:			1.417.437,08			1.223.235,79	0,00	1.223.235,79

COST CENTRE 04/TROŠKOVNI CENTAR 04

STANJE NA 31.12.2017.

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

STANJE NA 31.12.2017.

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

04

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/
Interchange Smokovac/Pelja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 4.	Underpass /Podvožnjaci							
4.1.	0+039,727 - 0+111,384 (Mihaila Ivanovića)							
	First half of underpass							
	Foundation (excavation and concreting)/ Temelj							
4.1.1.	(iskopavanje i betoniranje)	SI-003	71.974,97	53	51	71.974,97	0,00	71.974,97
4.1.2.	Box culvert/Kutijasti propust (100% complete/završen)	SI-004	182.861,78	55	52	182.861,78	0,00	182.861,78
4.1.3.	Remaining works/ Preostali radovi		27.658,13	59		0,00	0,00	0,00
	Second half of underpass							
	Foundation (excavation and concreting)/ Temelj							
4.1.4.	(iskopavanje i betoniranje)	SI-004	71.974,97	59	52	71.974,97	0,00	71.974,97
4.1.5.	Box culvert/Kutijasti propust (100% complete/završen)	SI-005	182.861,78	61	53	182.861,78	0,00	182.861,78
4.1.6.	Remaining works/ Preostali radovi		27.658,13	62		0,00	0,00	0,00
4.2.	0+093,493 - 0+117,042 (Dunavska ulica)							
	Foundation (excavation and concreting)/ Temelj							
4.2.1.	(iskopavanje i betoniranje)	SI-004	44.810,05	57	52	44.810,05	0,00	44.810,05
4.2.2.	Box culvert/Kutijasti propust (100% complete/završen)	SI-005	96.633,70	59	53	96.633,70	0,00	96.633,70
4.2.3.	Remaining works/ Preostali radovi		17.498,63	60		0,00	0,00	0,00
Total cost center 4 / Ukupno troškovno mjesto 4:			723.932,16			651.117,26	0,00	651.117,26

COST CENTRE 05/TROŠKOVNI CENTAR 05

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/
Interchange Smokovac/Pelja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 05 Rev.01

Cost Center No./ Troškovno mjesto Br.	05	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 5	Potpomi zidovi / Retaining walls							
	Concrete wall/ Betonski zid							
	90% for the concrete wall, the milestone is 25m length, no matter the height+ 5% for the "after work" the whole length of each retaining wall + 5% for the "correction of the crown" the whole length of each retaining wall/ 90% za betonski zid, reper je 25 m dužine, bez obzira na visinu + 5% za "kasnije radove" čitava dužina potpornog zida + 5% za "popravku krune zida" čitava dužina potpornog zida							
5.1.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) (25m)							
5.1.1.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - 90%		98.802,84	59		0,00	0,00	0,00
5.1.2.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - After work 5%		5.489,04	60		0,00	0,00	0,00
5.1.3.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - Correction of the crown 5%		5.489,04	61		0,00	0,00	0,00
5.2.	Concrete wall/ Betonski zid link road RK 0+450,00 (30,70m)							
5.2.1.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		6.384,20	59		0,00	0,00	0,00
5.2.2.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		354,67	60		0,00	0,00	0,00
5.2.3.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		354,67	61		0,00	0,00	0,00
5.2.4.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		1.455,59	59		0,00	0,00	0,00
5.2.5.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		80,87	60		0,00	0,00	0,00
5.2.6.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		80,87	61		0,00	0,00	0,00
5.3.	Concrete wall 2/ Betonski zid 2 K0+220 - K0+329.08 (109,08m)							
5.3.1.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	54		0,00	0,00	0,00
5.3.2.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.3.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
5.3.4.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	54		0,00	0,00	0,00
5.3.5.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.6.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
5.3.7.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	55		0,00	0,00	0,00
5.3.8.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.9.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
5.3.10.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	55		0,00	0,00	0,00
5.3.11.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.12.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
5.3.13.	Concrete wall 2/ Betonski zid 2 90%		38.444,85	56		0,00	0,00	0,00
5.3.14.	Concrete wall 2/ Betonski zid 2 After work 5%		2.135,82	57		0,00	0,00	0,00
5.3.15.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		2.135,82	57		0,00	0,00	0,00
5.4.	Concrete wall 3/ Betonski zid 3 K0+510.00 - K0+671.60 K0+703.60 - K0+770.00 K0+780.80 - K0+803.16 (250,36m)							
5.4.1.	Concrete wall 3 / Betonski zid 3 90%		113.958,15	52		0,00	0,00	0,00
5.4.2.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	53		0,00	0,00	0,00
5.4.3.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	53		0,00	0,00	0,00
5.4.4.	Concrete wall 3 / Betonski zid 3 90%		113.958,15	52		0,00	0,00	0,00
5.4.5.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	53		0,00	0,00	0,00
5.4.6.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	53		0,00	0,00	0,00

	50-75m							
5.4.7.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	113.958,15	53		113.958,15	0,00	113.958,15
	Concrete wall 3 / Betonski zid 3		6.331,01	54		0,00	0,00	0,00
5.4.8.	After work 5%							
5.4.9.	Concrete wall 3 / Betonski zid 3		6.331,01	54		0,00	0,00	0,00
	Correction of the crown 5%							
	75-100m							
5.4.10.	Concrete wall 3 / Betonski zid 3 90%	SI-009	113.958,15	53		113.958,15	0,00	113.958,15
	Concrete wall 3 / Betonski zid 3		6.331,01	54		0,00	0,00	0,00
5.4.11.	After work 5%							
5.4.12.	Concrete wall 3 / Betonski zid 3		6.331,01	54		0,00	0,00	0,00
	Correction of the crown 5%							
	100-125m							
5.4.13.	Concrete wall 3 / Betonski zid 3 90%	SI-009	113.958,15	53		113.958,15	0,00	113.958,15
	Concrete wall 3 / Betonski zid 3		6.331,01	55		0,00	0,00	0,00
5.4.14.	After work 5%							
5.4.15.	Concrete wall 3 / Betonski zid 3		6.331,01	55		0,00	0,00	0,00
	Correction of the crown 5%							
	125-150m							
5.4.16.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	113.958,15	54		113.958,15	0,00	113.958,15
	Concrete wall 3 / Betonski zid 3		6.331,01	55		0,00	0,00	0,00
5.4.17.	After work 5%							
5.4.18.	Concrete wall 3 / Betonski zid 3		6.331,01	55		0,00	0,00	0,00
	Correction of the crown 5%							
	150-175m							
5.4.19.	Concrete wall 3 / Betonski zid 3 90%		113.958,15	54		0,00	0,00	0,00
	Concrete wall 3 / Betonski zid 3		6.331,01	55		0,00	0,00	0,00
5.4.20.	After work 5%							
5.4.21.	Concrete wall 3 / Betonski zid 3		6.331,01	55		0,00	0,00	0,00
	Correction of the crown 5%							
	175-200m							
5.4.22.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	113.958,15	55		113.958,15	0,00	113.958,15
	Concrete wall 3 / Betonski zid 3		6.331,01	56		0,00	0,00	0,00
5.4.23.	After work 5%							
5.4.24.	Concrete wall 3 / Betonski zid 3		6.331,01	56		0,00	0,00	0,00
	Correction of the crown 5%							
	200-225m							
5.4.25.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	113.958,15	55		113.958,15	0,00	113.958,15
	Concrete wall 3 / Betonski zid 3		6.331,01	56		0,00	0,00	0,00
5.4.26.	After work 5%							
5.4.27.	Concrete wall 3 / Betonski zid 3		6.331,01	56		0,00	0,00	0,00
	Correction of the crown 5%							
	225-250.36m							
5.4.28.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	115.599,07	56		115.599,07	0,00	115.599,07
	Concrete wall 3 / Betonski zid 3		6.422,18	57		0,00	0,00	0,00
5.4.29.	After work 5%							
5.4.30.	Concrete wall 3 / Betonski zid 3		6.422,17	57		0,00	0,00	0,00
	Correction of the crown 5%							
5.5.	Concrete wall 4/ Betonski zid 4 K0+563.00 - K0+713 K0+741.50 - K0+815 K0+825.00 - K0+845.46 (243.96)							
	0-25m							
5.5.1.	Concrete wall 3 / Betonski zid 3 90%	SI-010	112.679,27	52		112.679,27	0,00	112.679,27
	Concrete wall 3 / Betonski zid 3		6.259,96	53		0,00	0,00	0,00
5.5.2.	After work 5%							
5.5.3.	Concrete wall 3 / Betonski zid 3		6.259,96	53		0,00	0,00	0,00
	Correction of the crown 5%							
	25-50m							
5.5.4.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
	Concrete wall 3 / Betonski zid 3		6.259,96	53		0,00	0,00	0,00
5.5.5.	After work 5%							
5.5.6.	Concrete wall 3 / Betonski zid 3		6.259,96	53		0,00	0,00	0,00
	Correction of the crown 5%							
	50-75m							
5.5.7.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
	Concrete wall 3 / Betonski zid 3		6.259,96	54		0,00	0,00	0,00
5.5.8.	After work 5%							
5.5.9.	Concrete wall 3 / Betonski zid 3		6.259,96	54		0,00	0,00	0,00
	Correction of the crown 5%							
	75-100m							
5.5.10.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
	Concrete wall 3 / Betonski zid 3		6.259,96	54		0,00	0,00	0,00
5.5.11.	After work 5%							
5.5.12.	Concrete wall 3 / Betonski zid 3		6.259,96	54		0,00	0,00	0,00
	Correction of the crown 5%							
	100-125m							
5.5.13.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
	Concrete wall 3 / Betonski zid 3		6.259,96	55		0,00	0,00	0,00
5.5.14.	After work 5%							
5.5.15.	Concrete wall 3 / Betonski zid 3		6.259,96	55		0,00	0,00	0,00
	Correction of the crown 5%							
	125-150m							
5.5.16.	Concrete wall 3 / Betonski zid 3 90%	SI-010	112.679,27	54		112.679,27	0,00	112.679,27
	Concrete wall 3 / Betonski zid 3		6.259,96	55		0,00	0,00	0,00
5.5.17.	After work 5%							

5.5.18.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	55		0,00	0,00	0,00
	150-175m							
5.5.19.	Concrete wall 3 / Betonski zid 3 90%	SI-005 & 008	112.679,27	54	53	112.679,27	0,00	112.679,27
5.5.20.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	55		0,00	0,00	0,00
5.5.21.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	55		0,00	0,00	0,00
	175-200m							
5.5.22.	Concrete wall 3 / Betonski zid 3 90%	SI-005 & 008	112.679,27	55	53	112.679,27	0,00	112.679,27
5.5.23.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	56		0,00	0,00	0,00
5.5.24.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	56		0,00	0,00	0,00
	200-225m							
5.5.25.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	112.679,27	55	53	112.679,27	0,00	112.679,27
5.5.26.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	56		0,00	0,00	0,00
5.5.27.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	56		0,00	0,00	0,00
	225-243,96m							
5.5.28.	Concrete wall 3 / Betonski zid 3 90%	SI-010	85.456,07	56		85.456,07	0,00	85.456,07
5.5.29.	Concrete wall 3 / Betonski zid 3 After work 5%		4.747,56	57		0,00	0,00	0,00
5.5.30.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		4.747,56	57		0,00	0,00	0,00
	250-275m							
5.5.31.	Concrete wall 3 / Betonski zid 3 90%		0,00	56		0,00	0,00	0,00
5.5.32.	Concrete wall 3 / Betonski zid 3 After work 5%		0,00	57		0,00	0,00	0,00
5.5.33.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		0,00	57		0,00	0,00	0,00
	275-282,46							
5.5.34.	Concrete wall 3 / Betonski zid 3 90%		0,00	56		0,00	0,00	0,00
5.5.35.	Concrete wall 3 / Betonski zid 3 After work 5%		0,00	57		0,00	0,00	0,00
5.5.36.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		0,00	57		0,00	0,00	0,00
Total cost center 5 / Ukupno troškovno mjesto 5:			3.121.423,85			1.898.917,41	0,00	1.898.917,41

COST CENTRE 06/TROŠKOVNI CENTAR 06

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/
Interchange Smokovac/Petlja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 06 Rev.01

Cost Center No./ Troškovno mjesto Br.	06	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 6	Reinforced soil retaining wall / Potporni zid od armirane zemlje							
	The milestone is 2.20 m height of each layer and no matter on the length / Reper je visina 2.2m za svaki sloj, bez obzira na dužinu							
6.1.	Reinforced soil retaining wall No 1 / Potporni zid od armirane zemlje broj 1							
	66+192,165 - 66+312,165							
6.1.1.	Layer/Sloj 1 (0.0-2.2 m height)		112,621.35	60		0.00	0.00	0.00
6.1.2.	Layer/Sloj 2 (2.2-4.4 m height)		112,621.35	60		0.00	0.00	0.00
6.1.3.	Layer/Sloj 3 (4.4-6.6 m height)		112,621.35	60		0.00	0.00	0.00
6.1.4.	Layer/Sloj 4 (6.6-8.8m height)		112,621.35	61		0.00	0.00	0.00
6.1.5.	Layer/Sloj 5 (8.8-11.0 m height)		112,621.35	61		0.00	0.00	0.00
	66+312,165 - 66+429,144							
6.1.6.	Layer/Sloj 1 (0.0-2.2 m height)		112,621.35	61		0.00	0.00	0.00
6.1.7.	Layer/Sloj 2 (2.2-4.4 m height)		112,621.35	61		0.00	0.00	0.00
6.1.8.	Layer/Sloj 3 (4.4-6.6 m height)		112,621.35	61		0.00	0.00	0.00
6.1.9.	Layer/Sloj 4 (6.6-8.8m height)		112,621.34	62		0.00	0.00	0.00
6.1.10.	Layer/Sloj 5 (8.8-11.0 m height)		112,621.34	62		0.00	0.00	0.00
6.1.11.	Layer/Sloj 6 (11.0-13.20 m height)		112,621.34	62		0.00	0.00	0.00
6.2	Reinforced soil retaining wall No 3 / Potporni zid od armirane zemlje broj 3							
	0+447,37 - 0+510							
6.2.1.	Layer/Sloj 1 (0.0-2.2 m height)	SI-010	33,513.33	55		33,513.33	0.00	33,513.33
6.2.2.	Layer/Sloj 2 (2.2-4.4 m height)	SI-010	33,513.33	55		33,513.33	0.00	33,513.33
6.2.3.	Layer/Sloj 3 (4.4-6.6 m height)	SI-010	33,513.33	55		33,513.33	0.00	33,513.33
6.2.4.	Layer/Sloj 4 (6.6-8.8m height)		33,513.33	55		0.00	0.00	0.00
6.2.5.	Layer/Sloj 5 (8.8-11.0 m height)		33,513.33	56		0.00	0.00	0.00
6.2.6.	Layer/Sloj 6 (11.0-13.2 m height)		33,513.33	56		0.00	0.00	0.00
6.2.7.	Layer/Sloj 7 (13.2-15.4 m height)		33,513.33	56		0.00	0.00	0.00
6.2.8.	Layer/Sloj 8 (15.4-17.6 m height)		33,513.33	56		0.00	0.00	0.00
6.2.9.	Layer/Sloj 9 (17.6-19.8m height)		33,513.33	57		0.00	0.00	0.00
6.2.10.	Layer/Sloj 10 (19.8-22.0 m height)		33,513.33	57		0.00	0.00	0.00
6.3	Reinforced soil retaining wall No 4 / Potporni zid od armirane zemlje broj 4							
	0+447,37 - 0+563							
6.3.1.	Layer/Sloj 1 (0.0-2.2 m height)	SI-010	61,873.65	55		61,873.65	0.00	61,873.65
6.3.2.	Layer/Sloj 2 (2.2-4.4 m height)	SI-010	61,873.65	55		61,873.65	0.00	61,873.65
6.3.3.	Layer/Sloj 3 (4.4-6.6 m height)	SI-010	61,873.65	55		61,873.65	0.00	61,873.65
6.3.4.	Layer/Sloj 4 (6.6-8.8m height)	SI-012	61,873.65	55		0.00	61,873.65	61,873.65
6.3.5.	Layer/Sloj 5 (8.8-11.0 m height)	SI-012	61,873.65	56		0.00	61,873.65	61,873.65
6.3.6.	Layer/Sloj 6 (11.0-13.2 m height)		61,873.65	56		0.00	0.00	0.00
6.3.7.	Layer/Sloj 7 (13.2-15.4 m height)		61,873.65	56		0.00	0.00	0.00
6.3.8.	Layer/Sloj 8 (15.4-17.6 m height)		61,873.65	56		0.00	0.00	0.00
6.3.9.	Layer/Sloj 9 (17.6-19.8m height)		61,873.65	57		0.00	0.00	0.00
6.3.10.	Layer/Sloj 10 (19.8-22.0 m height)		61,862.25	57		0.00	0.00	0.00
Total cost center 6 / Ukupno troškovno mjesto 6:			2,192,693.29			286,160.96	123,747.31	409,908.27

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/
Interchange Smokovac/Pelja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 07 Rev.01

Cost Center No./ Troškovno mjesto Br.	07	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan Iznos do danas
Cost Center/ Troškovno mjesto 7:	Water drainage/Drenaža vode							
	Water drainage/Drenaža vode							
	per one direction of 500m / Na 500m dužine u jednom pravcu							
	Main road LK65+780-LK66+422,39 RK65+792,096-RK66+429,144							
7.1.	Cover drainage / Zatvorena drenaža							
7.1.1	Left lane / Lijeva traka 500-642,39m		86.003,62	62		0,00	0,00	0,00
7.1.2	Right lane / Desna traka 500-642,39m		86.003,62	62		0,00	0,00	0,00
7.1.3	Left lane / Lijeva traka 500-642,39m		47.147,20	63		0,00	0,00	0,00
7.1.4	Right lane / Desna traka 500-642,39m		47.147,20	63		0,00	0,00	0,00
7.1.5	Left lane / Lijeva traka 500-642,39m		86.003,62	63		0,00	0,00	0,00
7.1.6	Right lane / Desna traka 500-642,39m		86.003,62	63		0,00	0,00	0,00
7.1.7	Left lane / Lijeva traka 500-642,39m		48.984,24	63		0,00	0,00	0,00
7.1.8	Right lane / Desna traka 500-642,39m		48.984,24	63		0,00	0,00	0,00
7.2.	Open drainage / Otvorena drenaža							
7.2.1	Right lane / Desna traka 0-250m		36.858,70	63		0,00	0,00	0,00
7.2.2	Left lane / Lijeva traka 0-250m		36.858,70	63		0,00	0,00	0,00
7.2.3	Right lane / Desna traka 250-500m		20.205,94	64		0,00	0,00	0,00
7.2.4	Left lane / Lijeva traka 250-500m		20.205,94	64		0,00	0,00	0,00
7.2.5	Right lane / Desna traka 500-642,39m		36.858,70	64		0,00	0,00	0,00
7.2.6	Left lane / Lijeva traka 500-642,39m		36.858,70	64		0,00	0,00	0,00
7.3.	Concrete trapeze shaped channels / Betonski trapezasti kanali							
7.3.1	Right lane / Desna traka 0-500m		45.811,93	62		0,00	0,00	0,00
7.3.2	Left lane / Lijeva traka 0-500m		45.811,93	62		0,00	0,00	0,00
7.3.3	Right lane / Desna traka 500-637,05m		12.557,05	62		0,00	0,00	0,00
7.3.4	Left lane / Lijeva traka 500-637,05m		12.557,05	62		0,00	0,00	0,00
	Link / Veza 0+447,37-0+887,84							
7.4.	Cover drainage / Zatvorena drenaža							
7.4.1	Right lane / Desna traka 0-441,80m		151.985,61	62		0,00	0,00	0,00
7.4.2	Left lane / Lijeva traka 0-441,80m		151.985,61	62		0,00	0,00	0,00
7.5.	Cover drainage / Zatvorena drenaža							
7.5.1	Right lane / Desna traka 0-441,80m		65.136,69	63		0,00	0,00	0,00
7.5.2	Left lane / Lijeva traka 0-441,80m		65.136,69	63		0,00	0,00	0,00
7.6.	Temporary Link Left / Privremena Veza Lijevo 0+000 - 0+245,76							
7.6.1	Cover drainage / Zatvorena drenaža		84.545,01	62		0,00	0,00	0,00
7.6.2	Open drainage / Otvorena drenaža		36.233,58	63		0,00	0,00	0,00
7.7.	Temporary Link Right / Privremena Veza Desno 0+000 - 0+237,759							
7.7.1	Cover drainage / Zatvorena drenaža		81.792,89	62		0,00	0,00	0,00
7.7.2	Open drainage / Otvorena drenaža		35.054,09	63		0,00	0,00	0,00
7.8.	Bridge Morača Drainage / Odvodnja na Mostu Morača							
7.8.1	Right bridge / Desni Most		65.781,14	63		0,00	0,00	0,00
7.8.2	Left bridge / Lijevi most		65.781,14	63		0,00	0,00	0,00
Total cost center 7 / Ukupno troškovno mjesto 7:			1.548.950,29			0,00	0,00	0,00

COST CENTRE 08/TROŠKOVNI CENTAR 08

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/
Interchange Smokovac/Petlja Smokovac
Schedule of Milestone Payments/Raspored napera plaćanja

COST CENTER 08 Rev.01

Cost Center No./ Troškovno mjesto Br.	08	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 8	Culvert / Propusti							
8.1.	Culvert / Propusti							
8.1.1.	TS 0+222,57 (32,00m)		95.810,89	58		0,00	0,00	0,00
8.1.2.	66+170,84 right (56,00m)		190.333,70	56		0,00	0,00	0,00
8.1.3.	Culvert on deviation K0+151,25 (13m)	SI-003	11.338,73	60	51	11.338,73	0,00	11.338,73
8.1.4.	Culvert on deviations K0+200,00		24.646,87	57		0,00	0,00	0,00
8.1.5.	Culvert on deviations K0+132,15		18.110,58	58		0,00	0,00	0,00
Total cost center 8 / Ukupno troškovno mjesto 8:			340.240,77			11.338,73	0,00	11.338,73

COST CENTRE 09/TROŠKOVNI CENTAR 09

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/
Interchange Smokovac/Petlja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 09 Rev.01

Cost Center No./ Troškovno mjesto Br.	09	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 9	Slope protection / Zaštita kosina							
9.1.	Slope protection using Menamag and Menahex mesh and SN anchors Zaštita kosina Menamag i Menahex plativom i SN sidrima							
	RK65+792,096 - RK66+042,096							
9.1.1.	0+000.00 - 0+250.00, layer 1		44.278,43 €	53		0,00	0,00	0,00
9.1.2.	0+000.00 - 0+250.00, layer 2		44.278,43 €	53		0,00	0,00	0,00
9.1.3.	0+000.00 - 0+250.00, layer 3		44.278,43 €	53		0,00	0,00	0,00
9.1.4.	0+000.00 - 0+250.00, layer 4		44.278,43 €	53		0,00	0,00	0,00
9.1.5.	0+000.00 - 0+250.00, layer 5		44.278,43 €	54		0,00	0,00	0,00
9.1.6.	0+000.00 - 0+250.00, layer 6		44.278,43 €	54		0,00	0,00	0,00
9.1.7.	0+000.00 - 0+250.00, layer 7		44.278,43 €	54		0,00	0,00	0,00
9.1.8.	0+000.00 - 0+250.00, layer 8		44.278,43 €	54		0,00	0,00	0,00
9.1.9.	0+000.00 - 0+250.00, layer 9		44.278,43 €	55		0,00	0,00	0,00
9.1.10.	0+000.00 - 0+250.00, layer 10		44.278,43 €	55		0,00	0,00	0,00
	RK66+042,096 - RK66+292,096							
9.1.11.	0+250.00 - 0+500.00, layer 11	SI-009	44.278,43 €	55	57	44.278,43	0,00	44.278,43
9.1.12.	0+250.00 - 0+500.00, layer 12	SI-009	44.278,43 €	55	57	44.278,43	0,00	44.278,43
9.1.13.	0+250.00 - 0+500.00, layer 13	SI-010	44.278,43 €	56	58	44.278,43	0,00	44.278,43
9.1.14.	0+250.00 - 0+500.00, layer 14	SI-010	44.278,43 €	56	58	44.278,43	0,00	44.278,43
9.1.15.	0+250.00 - 0+500.00, layer 15		44.278,43 €	56		0,00	0,00	0,00
9.1.16.	0+250.00 - 0+500.00, layer 16		44.278,43 €	56		0,00	0,00	0,00
9.1.17.	0+250.00 - 0+500.00, layer 17		44.278,43 €	57		0,00	0,00	0,00
9.1.18.	0+250.00 - 0+500.00, layer 18		44.278,43 €	57		0,00	0,00	0,00
9.1.19.	0+250.00 - 0+500.00, layer 19		44.278,43 €	57		0,00	0,00	0,00
9.1.20.	0+250.00 - 0+500.00, layer 20		44.278,43 €	57		0,00	0,00	0,00
9.1.21.	0+250.00 - 0+500.00, layer 21		44.278,43 €	58		0,00	0,00	0,00
9.1.22.	0+250.00 - 0+500.00, layer 22		44.278,43 €	58		0,00	0,00	0,00
9.1.23.	0+250.00 - 0+500.00, layer 23		44.278,43 €	58		0,00	0,00	0,00
9.1.24.	0+250.00 - 0+500.00, layer 24		44.278,43 €	58		0,00	0,00	0,00
9.1.25.	0+250.00 - 0+500.00, layer 25		44.278,43 €	60		0,00	0,00	0,00
9.1.26.	0+250.00 - 0+500.00, layer 26		44.278,43 €	60		0,00	0,00	0,00
9.1.27.	0+250.00 - 0+500.00, layer 27		44.278,43 €	60		0,00	0,00	0,00
9.1.28.	0+250.00 - 0+500.00, layer 28		44.278,43 €	60		0,00	0,00	0,00
	RK66+292,096 - RK 66+429,144							
9.1.29.	0+500.00 - 0+637.05, layer 29		44.278,43 €	61		0,00	0,00	0,00
9.1.30.	0+500.00 - 0+637.05, layer 30		44.278,43 €	61		0,00	0,00	0,00
9.1.31.	0+500.00 - 0+637.05, layer 31		44.278,43 €	61		0,00	0,00	0,00
9.1.32.	0+500.00 - 0+637.05, layer 32		44.278,42 €	61		0,00	0,00	0,00
9.1.33.	0+500.00 - 0+637.05, layer 33		44.278,42 €	62		0,00	0,00	0,00
9.1.34.	0+500.00 - 0+637.05, layer 34		44.278,42 €	62		0,00	0,00	0,00
9.1.35.	0+500.00 - 0+637.05, layer 35		44.278,42 €	62		0,00	0,00	0,00
9.1.36.	0+500.00 - 0+637.05, layer 36		44.278,42 €	62		0,00	0,00	0,00
9.1.37.	0+500.00 - 0+637.05, layer 37		44.278,42 €	62		0,00	0,00	0,00
9.1.38.	0+500.00 - 0+637.05, layer 38		44.278,42 €	62		0,00	0,00	0,00
9.1.39.	0+500.00 - 0+637.05, layer 39		44.278,42 €	62		0,00	0,00	0,00
9.2.	Slope protection by frame beam with geotechnical anchors & Removal of surface layers of degraded rock mas d=40m./ Zaštita kosina ramovskom konstrukcijom sa geotehničkim sidrima & Uklanjanje površinskog sloja degradirane stijenske mase d=40m. 66+280 - 66+300 (44 m hight)							
9.2.1.	Layer 1 - 0-4m		76.437,71	60		0,00	0,00	0,00
9.2.2.	Layer 2 - 4-8m		76.437,71	60		0,00	0,00	0,00
9.2.3.	Layer 3 - 8-12m		76.437,71	60		0,00	0,00	0,00
9.2.4.	Layer 4 - 12-16m		76.437,71	60		0,00	0,00	0,00
9.2.5.	Layer 5 - 16-20m		76.437,71	60		0,00	0,00	0,00
9.2.6.	Layer 6 - 20-24m		76.437,71	61		0,00	0,00	0,00
9.2.7.	Layer 7 - 24-28m		76.437,71	61		0,00	0,00	0,00
9.2.8.	Layer 8 - 28-32m		76.437,71	61		0,00	0,00	0,00
9.2.9.	Layer 9 - 32-36m		76.437,71	61		0,00	0,00	0,00
9.2.10.	Layer 10 - 36-40m		76.437,71	61		0,00	0,00	0,00
9.2.11.	Layer 11 - 40-44m		76.437,71	61		0,00	0,00	0,00
9.3.	Rock fall protection barriers/ Zaštitna konstrukcija protiv obrušavanja stijene na brdu							
9.3.1.	LK 66+218 - 66+280		89.989,37	60		0,00	0,00	0,00
9.3.2.	LK 66+295 - 66+320		36.286,04	60		0,00	0,00	0,00
9.4.	Gabion basket wall/ Gabionski zid LK66+207,426 - 66+400,923 (193,50m)							
9.4.1.	0-100m		43.146,60	63		0,00	0,00	0,00
9.4.2.	100-193,50m		40.342,06	63		0,00	0,00	0,00
Total cost center 8 / Ukupno troškovno mjesto 8:			2.777.437,70			177.113,73	0,00	177.113,73

COST CENTRE 10/TROŠKOVNI CENTAR 10

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/
Interchange Smokovac/Petlja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 10 Rev.01

Cost Center No./ Troškovno mjesto Br.	10	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 10	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG							
10.1.	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG							
10.1.1.	Rekonstrukcija SS i TK opreme u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the SS and TK equipment in the overpass zone at km 399+971.27 of railway Belgrade-Bar		21.597,24	61		0,00	0,00	0,00
10.1.2.	Rekonstrukcija kontaktne mreže i uzemljenje u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the contact network and grounding in the overpass zone at km 399+971.27 of railway Belgrade-Bar		89.866,06	61		0,00	0,00	0,00
Total cost center 10 / Ukupno troškovno mjesto 10:			111.463,31			0,00	0,00	0,00

3

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/
Interchange Smokovac/Pelja Smokovac
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 11 Rev.01

Cost Center No./ Troškovno mjesto Br.	11	Paid in IPC Number/Plaćen je u okviru IPS br.	Amount/Znos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupno iznos do danas
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema							
11.1.	Traffic signalization / Saobraćajna signalizacija							
11.1.1.	Steel guardrail for vehicles / Čelična ograda za vozila							
11.1.1.1.	Right/ Desno 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.2.	Right/ Desno 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.3.	Left/ Lijevo 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.4.	Left/ Lijevo 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.5.	Right/ Desno 1 (1000-1466,95m)		17.329,68	63		0,00	0,00	0,00
11.1.1.6.	Right/ Desno 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.7.	Left/ Lijevo 1 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.8.	Left/ Lijevo 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.2.	Concrete safety barrier / Betonska zaštitna ograda							
11.1.2.1.	Right/ Desno 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.2.	Right/ Desno 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.3.	Left/ Lijevo 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.4.	Left/ Lijevo 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.5.	Right/ Desno 1 (1000-1466,95m)		9.154,67	63		0,00	0,00	0,00
11.1.2.6.	Right/ Desno 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.7.	Left/ Lijevo 1 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.8.	Left/ Lijevo 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.3.	Steel guardrail for vehicles / Čelična ograda za vozila							
11.1.3.1.	0-500m		18.364,38	63		0,00	0,00	0,00
11.1.3.2.	500-1000m		18.364,40	63		0,00	0,00	0,00
11.1.3.3.	1000-1582m		18.364,40	63		0,00	0,00	0,00
11.1.4.	Elements Of Horizontal Signalization / Elementi horizontalne signalizacije							
	Interrupted and continual median lines, edge lines, direction lines, guiding lines and other lines							
11.1.4.1.	0 - 1000 Right/ Desno		15.343,28	64		0,00	0,00	0,00
11.1.4.2.	0 - 1000 Left/ Lijevo		15.343,28	64		0,00	0,00	0,00
11.1.4.3.	1000 - 1.466,95 m Right/ Desno		7.164,54	64		0,00	0,00	0,00
11.1.4.4.	1000 - 1.466,95 m Left/ Lijevo		7.164,54	64		0,00	0,00	0,00
11.1.5.	Elements of Vertical Signalization / Elementi vertikalne signalizacije							
	Information Signs, Catadioplers on the protective steel guardrail and Delineators-directing							
11.1.5.1.	0 - 1000 Right/ Desno		10.061,27	64		0,00	0,00	0,00
11.1.5.2.	0 - 1000 Left/ Lijevo		10.061,27	64		0,00	0,00	0,00
11.1.5.3.	1000 - 1.466,95 m Right/ Desno		4.698,11	64		0,00	0,00	0,00
11.1.5.4.	1000 - 1.466,95 m Left/ Lijevo		4.698,11	64		0,00	0,00	0,00
11.2.	Support structure traffic signalization / Nosači znakova saobraćajne signalizacije							
11.2.1.	Foundations for support structure		14.320,28	64		0,00	0,00	0,00
11.2.2.	Steel support structure		43.237,14	64		0,00	0,00	0,00
11.3.	Traffic information system / Saobraćajno informacijski sistemi							
11.3.1.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.2.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.3.	Meteorological station		14.023,61	64		0,00	0,00	0,00
11.4.	Support structure for traffic information system / Nosaci znakova saobraćajno informacijskog sistema							
11.4.1.	Foundations for support structure		2.198,89	64		0,00	0,00	0,00
11.4.2.	Steel support structure		12.622,02	64		0,00	0,00	0,00
11.5.	Lighting system / Sistem rasvjete							
11.5.1.	Left Installation 90% / Lijevo Postavljanje 90%		92.892,11	60		0,00	0,00	0,00
11.5.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		10.321,35	62		0,00	0,00	0,00
11.5.3.	Right Installation 90% / Desno Postavljanje 90%		92.892,11	63		0,00	0,00	0,00
11.5.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		10.321,35	60		0,00	0,00	0,00
11.6.	Power supply system / Sistem napajanja električnom energijom							
11.6.1.	Left Installation 90% / Lijevo Postavljanje 90%		126.679,13	61		0,00	0,00	0,00
11.6.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		14.075,48	63		0,00	0,00	0,00
11.6.3.	Right Installation 90% / Desno Postavljanje 90%		126.679,13	64		0,00	0,00	0,00
11.6.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		14.075,46	61		0,00	0,00	0,00
11.7.	Signal and communication installations / Instalacije slabe struje							
11.7.1.	Left Installation 90% / Lijevo Postavljanje 90%		44.995,69	62		0,00	0,00	0,00
11.7.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		4.999,62	63		0,00	0,00	0,00
11.7.3.	Right Installation 90% / Desno Postavljanje 90%		44.995,69	63		0,00	0,00	0,00
11.7.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		4.999,52	62		0,00	0,00	0,00
Total cost center 11 / Ukupno troškovno mjesto 11:			1.231.248,94			0,00	0,00	0,00

COST CENTRE 12/TROŠKOVNI CENTAR 12

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/
Interchange Smokovac/Petlja Smokovac
Schedule of Milestone Payments/Raspored repara plaćanja

COST CENTER 12 Rev.01

Cost Center No. / Troškovno mjesto Br.	12	Paid in IPC Number/Plać eno u okviru IPB br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativna prethodno	This Period/ Ova/ Period	Total Value to Date/ Ukupan Iznos do danas
Cost Center/ Troškovno mjesto 11	Landscaping / Uređenje terena							
12.1.	Landscaping / Uređenje terena							
12.1.1.	Landscaping / Uređenje terena					0.00	0.00	0.00
Total cost center 11 / Ukupno troškovno mjesto 11:			73.458,37	64		0.00	0.00	0.00

COST CENTRE 13/TROŠKOVNI CENTAR 13

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Malasovo/
Interchange Smokovac/Petja Smokovac
Schedule of Milestone Payments/Raspored naplata plaćanja

COST CENTER 13 Rev.01

Cost Center No./ Troškovno mjesto Br.	13	Paid in IPC Number/Plać eno u okviru IPB br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativna prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 13	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda							
13.1.	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda							
13.1	10 kV za BTS 10/0,4 "Zlatica" 10,4 kV (0+080 do 0+280 M2, 0+849 do 0+892)		62.712,64	53		0,00	0,00	0,00
13.2	10 kV "Vojni logor" (0+820 između pruge i kružnog loka (0+115 do 0+110 kružnog loka M2)		16.454,63	53		0,00	0,00	0,00
13.3	Kablovski vod 10 kV sa DV 10 kV "Vojni logor" (0+000 do 0+134)	SI -011	34.079,42	53	59	34.079,42	0,00	34.079,42
13.4	Priključni 10 kV kablovski vod, STS 10/0,4 "Rogami 5" i NN mreža (izvodi br. 2, 3 i 4) 0+040 do 0+140	SI -011	72.749,48	53	59	72.749,48	0,00	72.749,48
13.5	Dalekovod 35 kV od TS 110/35 "Podgorica 1" do TS 35/10 "Ubit" (0+120 do 0+220)	SI-012	48.850,76	54	60	0,00	48.850,76	48.850,76
13.6	220 kV DV Podgorica - Albanija	SI -011	42.658,33	55	59	42.658,33	0,00	42.658,33
Total cost center 13 / Ukupno troškovno mjesto 13:			277.504,26			149.488,24	48.850,76	198.337,00

COST CENTRE 14/TROŠKOVNI CENTAR 14

COST CENTER 14 Rev.01

Cost Center No./ Troškovno mjesto Br.	14	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativna prethodna	This Period/ Ova Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke							
14.1.	Noise protection wall left / Zid za zaštitu od buke lijevo km 0+447,53 - 0+867,589 (406m)							
14.1.1.	Foundations of noise protection wall km 0+447,53 - 0+867,589 (406m)							
14.1.1.1.	Foundations 0-50m							
14.1.1.2.	Foundations 50-100m							
14.1.1.3.	Foundations 100-150m							
14.1.1.4.	Foundations 150-200m							
14.1.1.5.	Foundations 200-250m							
14.1.1.6.	Foundations 250-300m							
14.1.1.7.	Foundations 300-350m							
14.1.1.8.	Foundations 350-406m							
14.1.2.	Panel installation of noise protection wall km 0+447,53 - 0+867,589 (406m)							
14.1.2.1.	Panel installation 0-50m							
14.1.2.2.	Panel installation 50-100m							
14.1.2.3.	Panel installation 100-150m							
14.1.2.4.	Panel installation 150-200m							
14.1.2.5.	Panel installation 200-250m							
14.1.2.6.	Panel installation 250-300m							
14.1.2.7.	Panel installation 300-350m							
14.1.2.8.	Panel installation 350-406m							
14.2.	Noise protection wall right / Zid za zaštitu od buke desno km 0+711,46 - 0+867,149 (158 m)							
14.2.1.	Foundations of noise protection wall km 0+711,46 - 0+867,149 (158 m)							
14.2.1.1.	Foundations 0-50m							
14.2.1.2.	Foundations 50-100m							
14.2.1.3.	Foundations 100-158m							
14.2.2.	Panel installation of noise protection wall km 0+711,46 - 0+867,149 (158 m)							
14.2.2.1.	Panel installation 0-50m							
14.2.2.2.	Panel installation 50-100m							
14.2.2.3.	Panel installation 100-158m							
Total cost center 14 / Ukupno troškovno mjesto 14:			845.496,08			0,00	0,00	0,00

COST CENTRE 15/TROŠKOVNI CENTAR 15

COST CENTER 15 Rev.01

Cost Center No. / Troškovno mjesto Br.	15	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupno unos do danas
Cost Center/ troškovno mjesto 15	Water supply / Vodopskrbljivanje							
	Water supply/Šnabdijevanje vodom							
	per 500m / Na 500m dužine							
	Interchange / Petlja							
15.1.	Installation of pipeline / Postavljanje cjevovoda							
15.1.1.	0-500 m		116.392,27	62		0,00	0,00	0,00
15.1.2.	500-641,07m		33.048,42	62		0,00	0,00	0,00
15.2.	Concrete and other works / Betonski i ostali radovi							
15.2.1.	0-641,07 m		21.454,06	63		0,00	0,00	0,00
15.3.	Toll station Smokovac / Naplatna rampa Smokovac							
15.3.1.	Installation of pipeline / Postavljanje cjevovoda		48.442,12	62		0,00	0,00	0,00
15.3.2.	Concrete and other works / Betonski i ostali radovi		20.210,69	63		0,00	0,00	0,00
Total cost center 15 / Ukupno troškovno mjesto 15:			239.556,56			0,00	0,00	0,00