

<b>Appendix 3 to the Contract (Design and Build)/Prilog 3 Ugovora</b>	Bar-Boljare Highway, Section Smokovac-Uvac-Mateševac/Autoput Bar-Boljare, dionica Smokovac-Uvac-Mateševac
<b>Employer/Poslodavac</b>	The Government of Montenegro, Ministry of Transport and Maritime Affairs
<b>Contractor/Izvođač</b>	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
<b>Engineer/Inženjer</b>	INGEROP CONSEIL & GEODATA Engineering S.P.A
<b>Appendix 3 Subsequent Works Price/Cijena Priloga 3 Naknadni Radovi</b>	EUR 30.456.569,00
<b>Advance Payment Total Amount/Ukupan iznos avansa (20% from Appendix 3 Subsequent Works Price)</b>	EUR 6.091.313,80
<b>Amount of agreed Variations/Iznos dogovorenih izmjena</b>	EUR 0,00
<b>Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora</b>	EUR 0,00
<b>Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača</b>	EUR 0,00
<b>Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita</b>	EUR 1.522.828,45

**INTERIM PAYMENT CERTIFICATE (IPC) /IZDAVANJE PRIVREMENE SITUACIJE (IPS)**

<b>Number of IPC/Broj IPS-a</b>	SI-015		
<b>Referenced Period for IPC/Period na koji se odnosi IPS</b>	1-31 July 2020		
<b>Date of IPS submission/Datum predavanja ZPS-a</b>	13 August 2020		
<b>Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja IPS-a (Privremene Situacije)</b>	4 September 2020		
<b>Payment Due Date (42 days after IPS Submission)/Datum dospjeća naplate (42 dana nakon izdavanja ZPS-a)</b>	24 September 2020		
	<b>Cumulative Previous /Kumulativno prethodno</b>	<b>Current Cumulative/ Kumulativno tekuće</b>	<b>Value for Payment/Iznos za plaćanje</b>
<b>A - Contractor's payments/Plaćanja Izvođača</b>			
Contracted Works/Ugovorni radovi	EUR 13.636.165,74	EUR 15.470.152,42	EUR 1.833.986,68
Variations/Izmjene (Clause/Klauzula 13)	EUR 0,00	EUR 0,00	EUR 0,00
Substantiated Contractor's Claims/Potkrjepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0,00	EUR 0,00	EUR 0,00
<b>Total/Ukupno A</b>	<b>EUR 13.636.165,74</b>	<b>EUR 15.470.152,42</b>	<b>EUR 1.833.986,68</b>
<b>B - Retention Money/Garantni depozit</b>			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 681.808,29	EUR 773.507,62	EUR 91.699,33
<b>Total/Ukupno B</b>	<b>EUR 681.808,29</b>	<b>EUR 773.507,62</b>	<b>EUR 91.699,33</b>
<b>C - Advance payment amortization/Amortizacija avansnog plaćanja</b>			
Advance payment			
Amortization - 25% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 3 Price/25% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 3	EUR 1.886.212,98	EUR 2.344.709,65	EUR 458.496,67
<b>Total/Ukupno C</b>	<b>EUR 1.886.212,98</b>	<b>EUR 2.344.709,65</b>	<b>EUR 458.496,67</b>
<b>D - Non Conformity/Neusaglašenost</b>			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje CoN	-EUR 15.000,00	-EUR 15.000,00	EUR 0,00
<b>Total/Ukupno D</b>	<b>-EUR 15.000,00</b>	<b>-EUR 15.000,00</b>	<b>EUR 0,00</b>

MINISTARSTVO SAOBRAĆAJA I PROMETA

Primljeno:	10.09.2020		
Org. jed.	Broj	Prilog	Vrijednost
343/20-01-0149/1			



E - Deductions/Odbici			
Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzule 14.6 a/b	EUR 0,00	EUR 0,00	EUR 0,00
Delay Damages/obesrtećenja za kašnjenje (Appendix 3, Article 6/Prilog 3, Član 6)	EUR 0,00	EUR 0,00	EUR 0,00
Agreed Employer's Claims/ Dogovorena potraživanja Investitora	EUR 0,00	EUR 0,00	EUR 0,00
<b>Total/Ukupno E</b>	<b>EUR 0,00</b>	<b>EUR 0,00</b>	<b>EUR 0,00</b>
<b>Value of this IPS/Iznos ove PS (A-B-C+D+E)</b>	<b>EUR 11.053.144,48</b>	<b>EUR 12.336.935,16</b>	<b>EUR 1.283.790,68</b>
<b>Total amount due for this IPC/Ukupan dospjeli iznos za ovaj IPS-u</b>	<b>EUR 1.283.790,68</b>	One Million and Two Hundred Eighty Three Thousand Seven Hundred and Ninety point sixty eight Euros (jedan milion dvjestotina osamdeset i tri hiljada sedamstodevedeset eura i šezdeset osam centi)	
<b>MTMA Portion-Payable in Euro (100%)/Dio MSIP-a - plativo u EUR (100%)</b>	<b>EUR 1.283.790,68</b>	One Million and Two Hundred Eighty Three Thousand Seven Hundred and Ninety point sixty eight Euros (jedan milion dvjestotina osamdeset i tri hiljada sedamstodevedeset eura i šezdeset osam centi)	
<b>Execution progress/Napredak izvođenja</b> (Executed Appendix 3 Subsequent Works/ Appendix 3 Price. / Izvedeni Naknadni Radovi Priloga 3/Cije Priloga 3. )	44,77%	50,79%	6,02%

We hereby confirm that this IPC is based on the actual and correct elements of works, performed by the Contractor in accordance with the agreed method of measurement, and that it is in full compliance with the Contract/ Ovim potvrđujemo da se ova IPS temelji na tačnim i pravičnim elementima rada, izvedenim od strane Izvođača u skladu s dogovorenim metodama mjerenja, i da je potpuno u skladu sa Ugovorom.

Amount approved By Engineer/Iznos odobren od strane Inženjera

Name/ Ime

Jan Lorange

Signature/ Potpis



Date/Datum

04.09.2020

Amount approved by the Project Manager/Iznos odobren od strane Upravljača projektom

Name/ Ime

Signature/ Potpis



Date/Datum

09.09.2020

Approved Payment for Employer/ Iznos odobren od strane Investitora

Name/ Ime

Signature/ Potpis



Date/Datum

10.09.2020.

**SUMMARY CALCULATION/  
*SUMARNI PRORAČUN***

---

## Summary Calculation IPC SI No 015/Sumarni proračun IPS PS No 015

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Contracted Works/A.C. AVI/Inovirane	30.456.569,00	13.636.165,75	1.833.986,66	15.470.152,43	14.986.416,57
Variations/Izmjene	0,00	0,00	0,00	0,00	0,00
Employers Claims/Potraživanja	0,00	0,00	0,00	0,00	0,00
Contractor Claims/Potraživanja	0,00	0,00	0,00	0,00	0,00
Non Conformity/ Neusaglasenost		0,00	0,00	-15.000,00	
<b>Total</b>	<b>30.456.569,00</b>	<b>13.636.165,75</b>	<b>1.833.986,66</b>	<b>15.455.152,43</b>	<b>14.986.416,57</b>

Number of closed NCNs in the end of July is 0 / Broj zatvorenih ION do kraja jul je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of July is 0 / Broj novootvorenih ION na kraju jul je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

## Repayment of Advance/Ispлата avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	6.091.313,80	EUR 1.886.212,98	EUR 458.496,67	EUR 2.344.709,65	3.746.604,15
<b>Total/Ukupno</b>	<b>6.091.313,80</b>	<b>1.886.212,98</b>	<b>458.496,67</b>	<b>2.344.709,65</b>	<b>3.746.604,15</b>

**VARIATIONS CALCULATION**  
***/PRORAČUN IZMJENA***

**BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO**
**DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU**
**EMPLOYER/INVESTITOR:**

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva

**CONTRACTOR/IZVOĐAČ:**

China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica

**ENGINEER/INŽENJER:**

Ingerop-Geodata JV

**VARIATIONS CALCULATION/PRORAČUN IZMJENA**

VARIATION N NO/IZMJENA NA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE POGOVOREN SA INŽENJEROM	First Included In IPS No/Prvi put uključeno u ZPS br.	IPC No SI-015/ IPS br. SI-015		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
				0	0	0
<b>TOTAL/UKUPNO:</b>		<b>EUR 0,00:</b>		<b>0</b>	<b>0</b>	<b>0</b>

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0,00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagođavanje zbog izmjene u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0,00
Subtotal/ suma stavke 3	Subsequent/ Naknadno (Sub-Clause/Potklauzula 13.8)	EUR 0,00
Subtotal/ suma stavke 4	Unforeseeable/Nepredvidljivo (Sub-Clause/Potklauzula 13.9)	EUR 0,00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0,00
<b>EUR 0,00</b>		

**EMPLOYER'S CLAIMS/ *POTRAŽIVANJA*  
*INVESTITORA* (SUBCLAUSE/ *POTKLAUZULA*  
2.5)**



BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:		The Government of Montenegro, Ministry of Transport and Maritime Affairs/ <i>Vlada Crne Gore, Ministarstvo saobraćaja i</i>
CONTRACTOR/IZVOĐAČ:		China Road and Bridge Corporation I.t.d. Beijing, PR China, part of foreign company Podgorica/ <i>China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica</i>
ENGINEER/INŽENJER:		Ingerop-Geodata JV
EMPLOYER'S CLAIMS/ POTRAŽIVANJA INVESTITORA (SUBCLAUSE/ POTKLAUZULA 2.5)		

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No SI-015/ IPS br. SI-015		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ova/ period	Total Value to Date/ Ukupan iznos do danas
			1	2	3 = 2 + 1
			EUR 0,00	EUR 0,00	EUR 0,00
	TOTAL/UKUPNO		EUR 0,00	EUR 0,00	EUR 0,00



**CONTRACTOR'S CLAIMS-ADDITIONAL  
PAYMENT CALCULATION/ *POTRAŽIVANJA*  
*IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA*  
(Sub Clause/ *Potklauzula 20.1*)**

**BAR-BOLJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO**
**DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU**
**EMPLOYER/ INVESTITOR:**

The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva

**CONTRACTOR/ IZVOĐAČ**

China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina; Dio stranog društva Podgorica

**ENGINEER/ INŽENJER:**

Ingerop-Geodata JV

**CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORACUN DODATNOG PLAĆANJ**
**(Sub Clause/ Potklauzula 20.1)**

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First included in IPS No / Prvi put uključeno u ZPS br.	IPC No SI-015/ IPS br. SI-015		
				Cumulative previous/ Kumulativno prethodno	This period/ Ova period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
				EUR 0,00	EUR 0,00	EUR 0,00
	<b>Total</b>			EUR 0,00	EUR 0,00	EUR 0,00

**NON CONFORMITY/NEUSAGLAŠENOST**  
**(Sub Clause/ Potklauzula 7.1)**

**BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO****DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU**

EMPLOYER/INVESTITOR:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore,

CONTRACTOR/IZVOĐAČ:

China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica

ENGINEER/INŽENJER:

Ingerop-Geodata JV

**NON CONFORMITY/NEUSAGLASNOST (Sub Clause/Potklauzula 7.1)**

NCN No/Oznaka	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No SI-015/ IPS br. SI-015		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovak period	Total to date/ Ukupno do danas
1052	Interchange Smokovac. Improper implementation of Health and Safety measures during construction works. Petlja Smokovac. Nepropravno sprovođenje mjera zaštite na radu i tokom izvođenja radova.	SI 006	Open/ otvoreno	-15.000,00	0,00	-15.000,00
TOTAL/UKUPNO				-15.000,00	0,00	-15.000,00

Number of closed NCNs in the end of July is 0/ Broj zatvorenih ION do kraja jul je 0  
The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of July is 0/ Broj novootvorenih ION na kraju jul je 0  
The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

**E - DEDUCTIONS/ODBICI**  
**(SUB CLAUSE/ *POTKLAUZULA*: 14.6 A/B, 8.7, 2.5)**

**BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO**
**DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU**
**EMPLOYER/INVESTITOR:**

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore,

**CONTRACTOR/IZVOĐAČ:**

China Road and Bridge Corporation

**ENGINEER/INŽENJER:**

Ingerop-Geodata JV

**E - Deductions/Odbici (Sub Clause/ Potklauzula: 14.6 a/b, 8.7, 2.5)**

DeductionsNo/ Odbici br.	Description/Opis	First included in IPC No/Prvi put uključeno u IPS br.	Status this IPC/Status ove IPS	IPC No SI-014/IPS Br. PS-014		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzule 14.6 a/b			0,00	0,00	0,00
E1-1				0,00	0,00	0,00
E1-2						0,00
E2	Delay Damages/obeštećenja za kašnjenje (Sub-clause/Potklauzula 8.7)			0,00	0,00	0,00
E2-1						0,00
						0,00
E3	Agreed Employer's Claims/Dogovorena potraživanja Investitora (Sub-clause/Potklauzula 2.5)			0,00	0,00	0,00
E3-1						0,00
						0,00
<b>TOTAL/UKUPNO (E1+E2+E3)</b>				<b>0,00</b>	<b>0,00</b>	<b>0,00</b>

Number of closed Deductibles at the end of July is 0/ Broj zatvorenih Odbitaka do kraja jula je 0

The total value of closed Deductibles is 0 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0 (EUR)

Number of new opened Deductibles in the end of July is 0 / Broj novootvorenih Odbitaka do kraja jula je 0

The total value of the new opened Deductibles is 0 Euro/ Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)



**SUMMARY OF PAYMENT FOR DESIGN AND  
BUILD (CONTRACTED WORKS)/REZIME  
*PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU  
(UGOVORNI RADOVI)***

SUMMARY OF PAYMENT FOR DESIGN AND BUILD (CONTRACTED WORKS)/REZIME  
PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU (UGOVORNI RADOVI)

Cost Center No. / Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/ Prethodno kumulativno	This period/ Ova period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Open road / Otvorena trasa	7.268.278,76	2.193.015,23	515.956,13	2.708.971,37	4.775.133,39
Cost Center/ Troškovno mjesto 02	Bridge/Most MORČA	8.287.447,61	6.178.874,70	919.524,66	7.098.399,36	1.189.048,25
Cost Center/ Troškovno mjesto 03	Overpass / Nadvožnjak Zlatica	1.417.437,08	1.223.235,79	0,00	1.223.235,79	194.201,29
Cost Center/ Troškovno mjesto 04	Underpass / Podvožnjaci	723.932,16	651.117,26	0,00	651.117,26	72.814,90
Cost Center/ Troškovno mjesto 05	Potporni zidovi / Retaining walls	3.121.423,85	2.126.833,71	0,00	2.126.833,71	994.590,14
Cost Center/ Troškovno mjesto 06	Reinforced soil retaining wall / Potporni zid od armirane zemlje	2.192.693,29	763.095,87	0,00	763.095,87	1.429.597,42
Cost Center/ Troškovno mjesto 07	Water drainage /Drenaža vode	1.548.950,29	0,00	0,00	0,00	1.548.950,29
Cost Center/ Troškovno mjesto 08	Culvert / Propusti	340.240,77	35.985,60	0,00	35.985,60	304.255,17
Cost Center/ Troškovno mjesto 09	Slope protection / Zaštita kosina	2.777.437,70	265.670,59	398.505,87	664.176,46	2.113.261,24
Cost Center/ Troškovno mjesto 10	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG	111.463,31	0,00	0,00	0,00	111.463,31
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema	1.231.248,94	0,00	0,00	0,00	1.231.248,94
Cost Center/ Troškovno mjesto 12	Landscaping / Uređenje terena	73.458,37	0,00	0,00	0,00	73.458,37
Cost Center/ Troškovno mjesto 13	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda	277.504,26	198.337,00	0,00	198.337,00	79.167,26
Cost Center/ Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke	845.496,08	0,00	0,00	0,00	845.496,08
Cost Center/ Troškovno mjesto 15	Water drainage / Drenaža vode	239.556,55	0,00	0,00	0,00	239.556,55
TOTAL/UKUPNO		30.456.569,00	13.636.165,73	1.833.886,66	15.470.152,42	15.202.242,58

**COST CENTRE 01/TROŠKOVNI CENTAR 01**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo  
Interchange Smokovac/Pelja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 01 Rev.01

Cost Center No./ Troškovno mjesto Br.	01	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 1	Open road / Otvorena trasa							
	<b>Main road</b> <b>LK65+780-LK66+422,39</b> <b>RK65+792,096-RK66+429,144</b>							
<b>1.1.</b>	<b>Top soil removal/ Uklanjanje humusa</b>							
1.1.1.	0 - 250 m (LK&RK)		4.029,26	50		0,00	0,00	0,00
1.1.2.	250 - 500 m (LK&RK)		4.029,25	50		0,00	0,00	0,00
1.1.3.	500 - 637,05 m (LK&RK)		1.581,65	50		0,00	0,00	0,00
<b>1.2.</b>	<b>Earthworks/ Zemljani radovi</b>							
	<b>RK65+792,096 - RK66+042,096</b>							
1.2.1.	0+000.00 - 0+250.00, layer 1		107.912,98	53	60	107.912,98	0,00	107.912,98
1.2.2.	0+000.00 - 0+250.00, layer 2		107.912,98	53	60	107.912,98	0,00	107.912,98
1.2.3.	0+000.00 - 0+250.00, layer 3		107.912,98	54	60	107.912,98	0,00	107.912,98
1.2.4.	0+000.00 - 0+250.00, layer 4		107.912,98	54	61	107.912,98	0,00	107.912,98
1.2.5.	0+000.00 - 0+250.00, layer 5		107.912,98	55	61	107.912,98	0,00	107.912,98
1.2.6.	0+000.00 - 0+250.00, layer 6		107.912,98	55	62	0,00	107.912,98	107.912,98
1.2.7.	0+250.00 - 0+250.00, layer 7		107.912,98	56	62	0,00	107.912,98	107.912,98
1.2.8.	0+250.00 - 0+250.00, layer 8		107.912,98	56		0,00	0,00	0,00
1.2.9.	0+250.00 - 0+250.00, layer 9		107.912,98	57		0,00	0,00	0,00
1.2.10.	0+250.00 - 0+250.00, layer 10		107.912,98	57		0,00	0,00	0,00
	<b>RK66+042,096 - RK66+292,096</b>							
1.2.11.	0+250.00 - 0+500.00, layer 11		107.912,98	58	56	107.912,98	0,00	107.912,98
1.2.12.	0+250.00 - 0+500.00, layer 12		107.912,98	58	56	107.912,98	0,00	107.912,98
1.2.13.	0+250.00 - 0+500.00, layer 13		107.912,98	59	58	107.912,98	0,00	107.912,98
1.2.14.	0+250.00 - 0+500.00, layer 14		107.912,98	59	58	107.912,98	0,00	107.912,98
1.2.15.	0+250.00 - 0+500.00, layer 15		107.912,98	60	60	107.912,98	0,00	107.912,98
1.2.16.	0+250.00 - 0+500.00, layer 16		107.912,98	60	60	107.912,98	0,00	107.912,98
1.2.17.	0+250.00 - 0+500.00, layer 17		107.912,98	60	60	107.912,98	0,00	107.912,98
1.2.18.	0+250.00 - 0+500.00, layer 18		107.912,98	60	60	107.912,98	0,00	107.912,98
1.2.19.	0+250.00 - 0+500.00, layer 19		107.912,98	61	61	107.912,98	0,00	107.912,98
1.2.20.	0+250.00 - 0+500.00, layer 20		107.912,98	61	61	107.912,98	0,00	107.912,98
1.2.21.	0+250.00 - 0+500.00, layer 21		107.912,98	62	62	107.912,98	0,00	107.912,98
1.2.22.	0+250.00 - 0+500.00, layer 22		107.912,98	62	62	107.912,98	0,00	107.912,98
1.2.23.	0+250.00 - 0+500.00, layer 23		107.912,98			0,00	0,00	0,00
1.2.24.	0+250.00 - 0+500.00, layer 24		107.912,98			0,00	0,00	0,00
1.2.25.	0+250.00 - 0+500.00, layer 25		107.912,98			0,00	0,00	0,00
1.2.26.	0+250.00 - 0+500.00, layer 26		107.912,98			0,00	0,00	0,00
1.2.27.	0+250.00 - 0+500.00, layer 27		107.912,98			0,00	0,00	0,00
1.2.28.	0+250.00 - 0+500.00, layer 28		107.912,98			0,00	0,00	0,00
	<b>RK66+292,096 - RK 66+429,144</b>							
1.2.29.	0+500.00 - 0+637,05, layer 29		107.912,98	61	62	107.912,98	0,00	107.912,98
1.2.30.	0+500.00 - 0+637,05, layer 30		107.912,98	61	62	107.912,98	0,00	107.912,98
1.2.31.	0+500.00 - 0+637,05, layer 31		107.912,98	62	63	0,00	107.912,98	107.912,98
1.2.32.	0+500.00 - 0+637,05, layer 32		107.912,98	62	63	0,00	107.912,98	107.912,98
1.2.33.	0+500.00 - 0+637,05, layer 33		107.912,98			0,00	0,00	0,00
1.2.34.	0+500.00 - 0+637,05, layer 34		107.912,98			0,00	0,00	0,00
1.2.35.	0+500.00 - 0+637,05, layer 35		107.912,98			0,00	0,00	0,00
1.2.36.	0+500.00 - 0+637,05, layer 36		107.912,98			0,00	0,00	0,00
1.2.37.	0+500.00 - 0+637,05, layer 37		107.912,98			0,00	0,00	0,00
1.2.38.	0+500.00 - 0+637,05, layer 38		107.912,98			0,00	0,00	0,00
1.2.39.	0+500.00 - 0+637,05, layer 39		107.912,98			0,00	0,00	0,00
<b>1.3.</b>	<b>Road Foundation/Temelj/ puta</b>							
1.3.1.	0 - 250 m, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.2.	0 - 250 m, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.3.	250 - 500.00, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.4.	250 - 500.00, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.5.	500 - 637,05, right side/desna strana		11.321,42	63		0,00	0,00	0,00
1.3.6.	500 - 642,39, left side/lijeva strana		11.321,42	63		0,00	0,00	0,00
<b>1.4.</b>	<b>Pavement structure/Kolovozna konstrukcija</b>							
1.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm); right side/desna strana 0-500m		31.605,56	64		0,00	0,00	0,00
1.4.2.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm) left side/lijeva strana 500-637,05m		31.605,56	64		0,00	0,00	0,00
1.4.3.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm); right side/desna strana 0-500m		8.663,08	64		0,00	0,00	0,00
1.4.4.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm) left side/lijeva strana 500-637,05m		8.663,08	64		0,00	0,00	0,00
1.4.5.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - right side/desna strana 0-500m		139.595,90	64		0,00	0,00	0,00
1.4.6.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - left side/lijeva strana 0-500m		139.595,90	64		0,00	0,00	0,00
1.4.7.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - right side/desna strana 500-637,05m		38.263,23	64		0,00	0,00	0,00
1.4.8.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - left side/lijeva strana 500-642,39m		38.263,23	64		0,00	0,00	0,00

1.4.9.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - right side/desna strana 0-500m	93.063,92	64		0,00	0,00	0,00
1.4.10.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - left side/lijeva strana 0-500m	93.063,92	64		0,00	0,00	0,00
1.4.11.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - right side/desna stran 500-637,05m	25.508,82	64		0,00	0,00	0,00
1.4.12.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - left side/lijeva strana 500-642,39m	25.508,82	64		0,00	0,00	0,00
1.4.13.	Wearing course / habajući sloj right side/desna strana 0-500m	86.404,63			0,00	0,00	0,00
1.4.14.	Wearing course / habajući sloj left side/lijeva strana 0-500m	86.404,63			0,00	0,00	0,00
1.4.15.	Wearing course / habajući sloj right side/desna strana 500-637,05m	23.683,51			0,00	0,00	0,00
1.4.16.	Wearing course / habajući sloj left side/lijeva strana 500-642,39m	23.683,51			0,00	0,00	0,00
	<b>Link / Veza</b> <b>0+447,37-0+887,84</b>						
1.5.	<b>Top soil removal/ Uklanjanje humusa</b>						
1.5.1.	0 - 250 m	18.921,13	57		0,00	0,00	0,00
1.5.2.	250 - 441,80 m	14.516,29	57		0,00	0,00	0,00
1.6.	<b>Earthworks/ Zemljani radovi</b>						
	<b>0+447,37 - 0+697,37</b>						
1.6.1.	0+000,00 - 0+250,00, layer 1	32.424,70	58		0,00	0,00	0,00
1.6.2.	0+000,00 - 0+250,00, layer 2	32.424,70	58	63	22.697,29	9.727,41	32.424,70
1.6.3.	0+000,00 - 0+250,00, layer 3	32.424,70	59	63	22.697,29	9.727,41	32.424,70
1.6.4.	0+000,00 - 0+250,00, layer 4	32.424,70	59	62	32.424,70	0,00	32.424,70
1.6.5.	0+000,00 - 0+250,00, layer 5	32.424,70	60	62	32.424,70	0,00	32.424,70
1.6.6.	0+000,00 - 0+250,00, layer 6	32.424,70	60	62	32.424,70	0,00	32.424,70
	<b>0+697,37 - 0+887,87</b>						
1.6.7.	0+250,00 - 0+441,80, layer 7	32.424,70	61		0,00	0,00	0,00
1.6.8.	0+250,00 - 0+441,80, layer 8	32.424,70	61	62	0,00	32.424,70	32.424,70
1.6.9.	0+250,00 - 0+441,80, layer 9	32.424,70	62	62	0,00	32.424,70	32.424,70
1.7.	<b>Road Foundation/Temelj puta</b>						
1.7.1.	0 - 250 m, right side/desna strana	19.038,98	63		0,00	0,00	0,00
1.7.2.	0 - 250 m, left side/lijeva strana	19.038,98	63		0,00	0,00	0,00
1.7.3.	250 - 447,80 right side/desna strana	14.606,70	63		0,00	0,00	0,00
1.7.4.	250 - 447,80 left side/lijeva strana	14.606,70	63		0,00	0,00	0,00
1.8.	<b>Pavement structure/Kolovozna konstrukcija</b>						
1.8.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm); right side/desna strana	42.442,94	64		0,00	0,00	0,00
1.8.2.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm) left side/lijeva strana	42.442,94	64		0,00	0,00	0,00
1.8.3.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2 - right side/desna strana	89.096,23	64		0,00	0,00	0,00
1.8.4.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2 - left side/lijeva strana	89.096,23	64		0,00	0,00	0,00
1.8.5.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - right side/desna strana	59.397,49	64		0,00	0,00	0,00
1.8.6.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - left side/lijeva strana	59.397,49	64		0,00	0,00	0,00
1.8.7.	Wearing course / habajući sloj right side/desna strana	53.802,07			0,00	0,00	0,00
1.8.8.	Wearing course / habajući sloj left side/lijeva strana	53.802,07			0,00	0,00	0,00
1.9.	<b>Temporary Link Left / Privremena Veza Lijevo</b> <b>0+000 - 0+245,76</b>						
1.9.1.	Top soil removal/Uklanjanje humusa	1.595,59 €	60		0,00	0,00	0,00
1.9.2.	Earth works /zemljani radovi	50.976,62 €	61		0,00	0,00	0,00
1.9.3.	Road Foundation/Temelj puta	15.777,46 €			0,00	0,00	0,00
1.9.4.	<b>Pavement structure/Kolovozna konstrukcija</b>						
1.9.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm)	11.032,79	64		0,00	0,00	0,00
1.9.4.2.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2	51.896,14	64		0,00	0,00	0,00
1.9.4.3.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2	34.597,42	64		0,00	0,00	0,00
1.9.4.4.	Wearing course / habajući sloj	31.338,25			0,00	0,00	0,00
1.10.	<b>Temporary Link Right / Privremena Veza Desno</b> <b>0+000 - 0+237,759</b>						
1.10.1.	Top soil removal / Uklanjanje humusa	1.563,04 €	60		0,00	0,00	0,00
1.10.2.	Earth works /zemljani radovi	48.838,99 €	60		0,00	0,00	0,00
1.10.3.	Road Foundation/Temelj puta	15.416,92 €	61		0,00	0,00	0,00
1.10.4.	<b>Pavement structure/Kolovozna konstrukcija</b>						
1.10.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm)	10.736,98	64		0,00	0,00	0,00
1.10.4.2.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2	49.838,16	64		0,00	0,00	0,00
1.10.4.3.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2	33.225,43	64		0,00	0,00	0,00
1.10.4.4.	Wearing course / habajući sloj	30.095,49			0,00	0,00	0,00
1.11.	<b>Deviation / Devijacija Smokovac - Rogami 1</b>						
1.11.1.	Top soil removal, embankment, slope excavation and drainage / Uklanjanje humusa, nasip, iskop i odvodnjavanje	103.852,15	64		0,00	0,00	0,00
1.11.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	10.343,69	64		0,00	0,00	0,00
1.11.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	23.273,30	64		0,00	0,00	0,00
1.11.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	18.101,47	64		0,00	0,00	0,00
1.12.	<b>Deviation / Devijacija Ul Mihaila Ivanovića</b>						

1.12.1.	Embankment, slope excavation and drainage / <i>Nasip, iskop i odvodnjavanje</i>	30.398,29	56	0,00	0,00	0,00
1.12.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	2.988,78	56	0,00	0,00	0,00
1.12.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	6.724,74	57	0,00	0,00	0,00
1.12.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	5.230,35		0,00	0,00	0,00
1.13.	<b>Deviation / Devijacija Smokovac - Rogami 2</b>					
1.13.1.	Embankment, slope excavation and drainage / <i>Nasip, iskop i odvodnjavanje</i>	113.531,44	58	0,00	0,00	0,00
1.13.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	11.682,35	58	0,00	0,00	0,00
1.13.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	26.285,29	59	0,00	0,00	0,00
1.13.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	20.444,12		0,00	0,00	0,00
1.14.	<b>Deviation / Devijacija Ul Dunavska</b>					
1.14.1.	Embankment, slope excavation and drainage / <i>Nasip, iskop i odvodnjavanje</i>	132.735,81	60	0,00	0,00	0,00
1.14.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	13.175,19	60	0,00	0,00	0,00
1.14.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	29.644,17	61	0,00	0,00	0,00
1.14.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	23.056,57		0,00	0,00	0,00
1.15.	<b>Reconstruction of existing road M2 / Rekonstrukcija postojećeg puta M2</b>					
1.15.1.	Top soil removal / <i>Uklanjanje humusa</i>	9.913,12 €	63	0,00	0,00	0,00
1.15.2.	Earth works / <i>Zemljani radovi</i>	15.879,46 €	63	0,00	0,00	0,00
1.15.3.	Road Foundation/ <i>Temeļi puta</i>	8.468,31 €	64	0,00	0,00	0,00
1.15.4.	<b>Pavement structure/ <i>Kolovozna konstrukcija</i></b>					
1.15.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm)	55.955,69	64	0,00	0,00	0,00
1.15.4.2.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2	51.042,69	64	0,00	0,00	0,00
1.15.4.3.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Zavrsen drugi sloj BMS) 2	34.028,47	64	0,00	0,00	0,00
1.15.4.4.	Wearing course / <i>habajući sloj</i>	35.491,13	64	0,00	0,00	0,00
Total cost center 1 / Ukupno troškovno mjesto 1:		7.268.278,76		2.193.015,23	515.956,13	2.708.971,37



**COST CENTRE 02/TROŠKOVNI CENTAR 02**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 2	Bridge/Most MORČA							
	Left bridge/ Lijevi most							
2.1.	Foundation concrete/ Temeljni beton							
2.1.1.	S1	SI-008	160.499,08	53		160.499,08	0,00	160.499,08
2.1.2.	S2 - piles	SI-005 & 006	279.318,46	53	53	279.318,46	0,00	279.318,46
2.1.3.	S2	SI-005 & 006	127.924,35	54		127.924,35	0,00	127.924,35
2.1.4.	S3 - piles	SI-004	279.318,46	54	52	279.318,46	0,00	279.318,46
2.1.5.	S3	SI-006	127.897,40	55		127.897,40	0,00	127.897,40
2.1.6.	S4 - piles	SI-003	554.827,00	51	51	554.827,00	0,00	554.827,00
2.1.7.	S4	SI-007	160.499,08	52		160.499,08	0,00	160.499,08
2.2.	Abutments and Piers elevation/ Elevacija mosnih stubova							
2.2.1.	S1 (3,53m)		47.978,63	53		0,00	0,00	0,00
2.2.2.	S2 stage 1 (3,71m)	SI-009	12.969,75	55	57	12.969,75	0,00	12.969,75
2.2.3.	S2 stage 2 (3m)	SI-009	12.969,75	55	57	12.969,75	0,00	12.969,75
2.2.4.	S2 stage 3 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.5.	S2 stage 4 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.6.	S2 stage 5 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.7.	S2 stage 6 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75
2.2.8.	S2 stage 7 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.2.9.	S2 stage 8 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.2.10.	S2 stage 9 (3m)		12.969,75	56		0,00	0,00	0,00
2.2.11.	S3 stage 1 (2,24m)	SI-006 & 007	12.969,75	56	55	12.969,75	0,00	12.969,75
2.2.12.	S3 stage 2 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.13.	S3 stage 3 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.14.	S3 stage 4 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.15.	S3 stage 5 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.2.16.	S3 stage 6 (3m)	SI-009	12.969,75	57	57	12.969,75	0,00	12.969,75
2.2.17.	S3 stage 7 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.18.	S3 stage 8 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.19.	S3 stage 9 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.20.	S4 (3m)	SI-009	40.775,04	54	57	40.775,04	0,00	40.775,04
2.2.21.	S4 (3m)	SI-009 & 010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.2.22.	S4 (3m)	SI-010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.2.23.	S4 (3m)	SI-011	40.775,04	54	59	40.775,04	0,00	40.775,04
2.2.24.	S4 (3m)	SI-011	40.775,04	54	59	40.775,04	0,00	40.775,04
2.2.25.	S4 (3m)	SI-011 & 013	40.775,04	55	61	40.775,04	0,00	40.775,04
2.2.26.	S4 (3m)	SI-013	40.775,04	56	61	40.775,04	0,00	40.775,04
2.3.	Bridge deck superstructure/ Gornji stroj mosne ploče							
2.3.1.	S1-S2	SI-015	229.881,17	58	63	0,00	229.881,17	229.881,17
2.3.2.	S2-S3	SI-013	306.508,22	59	61	306.508,22	0,00	306.508,22
2.3.3.	S3-S4	SI-015	229.881,17	60	63	0,00	229.881,17	229.881,17
2.4.	Bridge deck prestressing/ Prednaprezanje mosne ploče							
2.4.1.	S1-S2		70.571,38	61		0,00	0,00	0,00
2.4.2.	S2-S3		94.095,17	61		0,00	0,00	0,00
2.4.3.	S3-S4		70.571,38	61		0,00	0,00	0,00
2.5.	Bridge furniture/ Mosna estetika							
2.5.1.	Concrete safety barrier (0-50m) / Betonska zaštitna barijera lijevo (0-50m)		46.467,95	63		0,00	0,00	0,00
2.5.2.	Concrete safety barrier (50-100m) / Betonska zaštitna barijera lijevo (50-100m)		46.467,95	63		0,00	0,00	0,00
2.5.3.	Concrete safety barrier (100-150m) / Betonska zaštitna barijera lijevo (100-150m)		46.467,95	63		0,00	0,00	0,00
2.5.4.	Other works / Ostali radovi		36.373,52	63		0,00	0,00	0,00
2.6.	Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi							
2.6.1.	Dilatation joints / Dilatacije		62.966,59	62		0,00	0,00	0,00
2.6.2.	Waterproofing / Hidroizolacija		42.792,82	63		0,00	0,00	0,00
2.6.3.	Asphalt layer / Asfaltni sloj AB 16 SA		24.546,74			0,00	0,00	0,00
2.6.4.	Asphalt layer / Asfaltni sloj SMA 0/11 S		22.728,47	64		0,00	0,00	0,00
2.7.	Right bridge/ Desni most							
2.7.1.	S1	SI-008	160.499,08	53	56	160.499,08	0,00	160.499,08
2.7.2.	S2 - piles	SI-005 & 007	279.318,46	54	55	279.318,46	0,00	279.318,46
2.7.3.	S2	SI-009	127.924,35	55	57	127.924,35	0,00	127.924,35
2.7.4.	S3 - piles	SI-004	279.318,46	55	52	279.318,46	0,00	279.318,46
2.7.5.	S3	SI-006	127.897,40	56	54	127.897,40	0,00	127.897,40
2.7.6.	S4 - piles	SI-004	579.873,24	52	52	579.873,24	0,00	579.873,24
2.7.7.	S4	SI-008	160.499,08	54	56	160.499,08	0,00	160.499,08
2.8.	Abutments and Piers elevation/ Elevacija mosnih stubova							
2.8.1.	S1 (3m)	SI-009 & 010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.8.2.	S1 (3m)	SI-010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.8.3.	S1 (2,33m)	SI-010	31.668,61	54	58	31.668,61	0,00	31.668,61
2.8.4.	S2 stage 1 (3,71m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.5.	S2 stage 2 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.6.	S2 stage 3 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.7.	S2 stage 4 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.8.	S2 stage 5 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.9.	S2 stage 6 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75
2.8.10.	S2 stage 7 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.11.	S2 stage 8 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.12.	S2 stage 9 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.13.	S3 stage 1 (2,24m)	SI-007 & 008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.8.14.	S3 stage 2 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.15.	S3 stage 3 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.16.	S3 stage 4 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.17.	S3 stage 5 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75

2.8.18.	S3 stage 6 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.8.19.	S3 stage 7 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.8.20.	S3 stage 8 (3m)	SI-011	12.969,75	57	59	12.969,75	0,00	12.969,75
2.8.21.	S3 stage 9 (3m)	SI-011	12.969,75	57	59	12.969,75	0,00	12.969,75
2.8.22.	S4 (3m)	SI-009 & 010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.23.	S4 (3m)	SI-010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.24.	S4 (3m)	SI-010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.25.	S4 (3m)	SI-011	40.775,04	55	59	40.775,04	0,00	40.775,04
2.8.26.	S4 (3m)	SI-011	40.775,04	55	59	40.775,04	0,00	40.775,04
2.8.27.	S4 (3m)	SI-011 & 013	40.775,04	56	61	40.775,04	0,00	40.775,04
2.8.28.	S4 (3m)	SI-014	40.775,04	56	62	40.775,04	0,00	40.775,04
2.9.	<b>Bridge deck superstructure/ Gornji stroj masne ploče</b>							
2.9.1.	S1-S2	SI-015	229.881,17	59	63	0,00	229.881,17	229.881,17
2.9.2.	S2-S3	SI-014	306.508,22	60	62	306.508,22	0,00	306.508,22
2.9.3.	S3-S4	SI-015	229.881,17	61	63	0,00	229.881,17	229.881,17
2.10.	<b>Bridge deck prestressing/ Prednaprezanje masne ploče</b>							
2.10.1.	S1-S2		70.571,38	62		0,00	0,00	0,00
2.10.2.	S2-S3		94.095,17	62		0,00	0,00	0,00
2.10.3.	S3-S4		70.571,38	62		0,00	0,00	0,00
2.11.	<b>Bridge furniture/ Masna estetika</b>							
2.11.1.	Concrete safety barrier (0-50m) / Betonska zaštitna barjera lijevo (0-50m)		46.467,95	63		0,00	0,00	0,00
2.11.2.	Concrete safety barrier (50-100m) / Betonska zaštitna barjera lijevo (50-100m)		46.467,95	63		0,00	0,00	0,00
2.11.3.	Concrete safety barrier (100-150m) / Betonska zaštitna barjera lijevo (100-150m)		46.467,95	63		0,00	0,00	0,00
2.11.4.	Other works / Ostali radovi		36.373,52	63		0,00	0,00	0,00
2.12.	<b>Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi</b>							
2.12.1.	Dilatation joints / Dilatacije		62.966,59	63		0,00	0,00	0,00
2.12.2.	Waterproofing / Hidroizolacija		42.792,82	63		0,00	0,00	0,00
2.12.3.	Asphalt layer / Asfaltni sloj AB 16 SA		24.546,74	64		0,00	0,00	0,00
2.12.4.	Asphalt layer / Asfaltni sloj SMA 0/11 S		22.728,47	64		0,00	0,00	0,00
2.13.	<b>Scaffolding for bridge / Skela za most</b>							
2.13.1.	S1-S2	SI-008 & 011	340.744,60	59		340.744,60	0,00	340.744,60
2.13.2.	S2-S3	SI-008 & 011	340.744,60	59		340.744,60	0,00	340.744,60
2.13.3.	S3-S4	SI-008 & 011	340.744,60	59		340.744,60	0,00	340.744,60
<b>Total cost center 2 / Ukupno troškovno mjesto 2:</b>			<b>8.287.447,61</b>			<b>6.178.874,70</b>	<b>919.524,68</b>	<b>7.098.399,38</b>

## **COST CENTRE 03/TROŠKOVNI CENTAR 03**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 03 Rev.01

Cost Center No/ Troškovno mjesto Br.	03	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupno iznos do danas
<b>Cost Center/ Troškovno mjesto 3</b>	<b>Overpass / Nadvožnjak Zlatica</b>							
<b>3.1.</b>	<b>Foundation concrete/ Temeljni beton</b>							
3.1.1.	Left foundation	SI-002	115.575,79	50	50	115.575,79	0,00	115.575,79
3.1.2.	Right foundation	SI-002	115.575,79	50	50	115.575,79	0,00	115.575,79
<b>3.2.</b>	<b>Walls, wing walls and piers / Zidovi, krilni zidovi i stubovi</b>							
3.2.1.	Left side 0-5m	SI-003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.2.	Right side 0-5m	SI-003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.3.	Left side 5-10,66m	SI-004	113.975,97	53		113.975,97	0,00	113.975,97
3.2.4.	Right side 5-11,09m	SI-005	113.975,97	53	53	113.975,97	0,00	113.975,97
<b>3.3.</b>	<b>Prefabricated girders / Prefabrikovani nosači</b>							
3.3.1.	0-10 pcs	SI-003	77.836,43	57		77.836,43	0,00	77.836,43
3.3.2.	10-20 pcs	SI-004	77.836,43	58	52	77.836,43	0,00	77.836,43
3.3.3.	20-30 pcs	SI-005 & 006	77.836,43	59	54	77.836,43	0,00	77.836,43
3.3.4.	30-37 pcs	SI-005 & 006	54.485,49	60	54	54.485,49	0,00	54.485,49
<b>3.4.</b>	<b>Concreting of pavement slab / Betoniranje kolovozne ploče</b>							
3.4.1.	Concreting of pavement slab / Betoniranje kolovozne ploče	SI-006 & 008	248.185,57	62	56	248.185,57	0,00	248.185,57
<b>3.5.</b>	<b>Bridge furniture/ Mosna estetika</b>							
3.5.1.	Concrete safety barrier / Betonska zaštitna barijera		25.153,89	63		0,00	0,00	0,00
3.5.2.	Steel fence / Čelična ograda		31.941,42	63		0,00	0,00	0,00
3.5.3.	Other works / Ostali radovi		41.275,20	63		0,00	0,00	0,00
<b>3.6.</b>	<b>Waterproofing and Asphalt Works/ Hidroizolacija i asfaltni radovi</b>							
3.6.1.	Asphalt layer/Asfaltni sloj +Waterproofing for backfilled part of the walls / Hidroizolacija zatrpanog dijela zidova		41.207,23	64		0,00	0,00	0,00
3.6.2.	Asphalt layer / Asfaltni sloj+Waterproofing of overpass and footways / Hidroizolacija nadvožnjaka i pješačkih staza		54.623,54	64		0,00	0,00	0,00
<b>Total cost center 3 / Ukupno troškovno mjesto 3:</b>			<b>1.417.437,08</b>			<b>1.223.235,79</b>	<b>0,00</b>	<b>1.223.235,79</b>

## **COST CENTRE 04/TROŠKOVNI CENTAR 04**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 4	Underpass /Podvožnjaci							
4.1.	0+039,727 - 0+111,384 (Mihaila Ivanovića)							
	First half of underpass							
4.1.1.	Foundation (excavation and concreting)/ Temelj (iskopavanje i betoniranje)	SI-003	71.974,97	53	51	71.974,97	0,00	71.974,97
4.1.2.	Box culvert/Kutijasti propust (100% complete/završen)	SI-004	182.861,78	55	52	182.861,78	0,00	182.861,78
4.1.3.	Remaining works/ Preostali radovi		27.658,13	59		0,00	0,00	0,00
	Second half of underpass							
4.1.4.	Foundation (excavation and concreting)/ Temelj (iskopavanje i betoniranje)	SI-004	71.974,97	59	52	71.974,97	0,00	71.974,97
4.1.5.	Box culvert/Kutijasti propust (100% complete/završen)	SI-005	182.861,78	61	53	182.861,78	0,00	182.861,78
4.1.6.	Remaining works/ Preostali radovi		27.658,13	62		0,00	0,00	0,00
4.2.	0+093,493 - 0+117,042 (Dunavska ulica)							
4.2.1.	Foundation (excavation and concreting)/ Temelj (iskopavanje i betoniranje)	SI-004	44.810,05	57	52	44.810,05	0,00	44.810,05
4.2.2.	Box culvert/Kutijasti propust (100% complete/završen)	SI-005	96.633,70	59	53	96.633,70	0,00	96.633,70
4.2.3.	Remaining works/ Preostali radovi		17.498,63	60		0,00	0,00	0,00
Total cost center 4 / Ukupno troškovno mjesto 4:			723.932,16			651.117,26	0,00	651.117,26

**COST CENTRE 05/TROŠKOVNI CENTAR 05**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 05 Rev.01

Cost Center No./ Troškovno mjesto Br.	05	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ova Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 5	Potpomi zidovi / Retaining walls							
	<b>Concrete wall/ Betonski zid</b>							
	90% for the concrete wall, the milestone is 25m length, no matter the height+ 5% for the "after work" the whole length of each retaining wall + 5% for the "correction of the crown" the whole length of each retaining wall/ 90% za betonski zid, reper je 25 m dužine, bez obzira na visinu + 5% za "kasnije radove" čitava dužina potpornog zida + 5% za "popravku krune zida" čitava dužina potpornog zida							
<b>5.1.</b>	<b>Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) (25m)</b>							
5.1.1.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - 90%		98.802,84	59		0,00	0,00	0,00
5.1.2.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - After work 5%		5.489,04	60		0,00	0,00	0,00
5.1.3.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - Correction of the crown 5%		5.489,04	61		0,00	0,00	0,00
<b>5.2.</b>	<b>Concrete wall/ Betonski zid link road RK 0+450,00 (30,70m)</b>							
	<b>0-25m</b>							
5.2.1.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		6.384,20	59		0,00	0,00	0,00
5.2.2.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		354,67	60		0,00	0,00	0,00
5.2.3.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		354,67	61		0,00	0,00	0,00
	<b>25-30,70m</b>							
5.2.4.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		1.455,59	59		0,00	0,00	0,00
5.2.5.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		80,87	60		0,00	0,00	0,00
5.2.6.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		80,87	61		0,00	0,00	0,00
<b>5.3.</b>	<b>Concrete wall 2/ Betonski zid 2 K0+220 - K0+329,08 (109,08m)</b>							
	<b>0-25m</b>							
5.3.1.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	54		0,00	0,00	0,00
5.3.2.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.3.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
	<b>25-50m</b>							
5.3.4.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	54		0,00	0,00	0,00
5.3.5.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.6.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
	<b>50-75m</b>							
5.3.7.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	55		0,00	0,00	0,00
5.3.8.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.9.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
	<b>75-100m</b>							
5.3.10.	Concrete wall 2/ Betonski zid 2 90%		105.850,52	55		0,00	0,00	0,00
5.3.11.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.12.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
	<b>100-109,08m</b>							
5.3.13.	Concrete wall 2/ Betonski zid 2 90%		38.444,85	56		0,00	0,00	0,00
5.3.14.	Concrete wall 2/ Betonski zid 2 After work 5%		2.135,82	57		0,00	0,00	0,00
5.3.15.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		2.135,82	57		0,00	0,00	0,00
<b>5.4.</b>	<b>Concrete wall 3/ Betonski zid 3 K0+510,00 - K0+671,60 K0+703,60 - K0+770,00 K0+780,80 - K0+803,16 (250,36m)</b>							
	<b>0-25m</b>							
5.4.1.	Concrete wall 3 / Betonski zid 3 90%	SI-013	113.958,15	52		113.958,15	0,00	113.958,15
5.4.2.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	53		0,00	0,00	0,00
5.4.3.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	53		0,00	0,00	0,00
	<b>25-50m</b>							
5.4.4.	Concrete wall 3 / Betonski zid 3 90%	SI-013	113.958,15	52		113.958,15	0,00	113.958,15
5.4.5.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	53		0,00	0,00	0,00
5.4.6.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	53		0,00	0,00	0,00

	<b>50-75m</b>							
5.4.7.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	113.958,15	53		113.958,15	0,00	113.958,15
5.4.8.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	54		0,00	0,00	0,00
5.4.9.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	54		0,00	0,00	0,00
	<b>75-100m</b>							
5.4.10.	Concrete wall 3 / Betonski zid 3 90%	SI-009	113.958,15	53		113.958,15	0,00	113.958,15
5.4.11.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	54		0,00	0,00	0,00
5.4.12.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	54		0,00	0,00	0,00
	<b>100-125m</b>							
5.4.13.	Concrete wall 3 / Betonski zid 3 90%	SI-009	113.958,15	53		113.958,15	0,00	113.958,15
5.4.14.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	55		0,00	0,00	0,00
5.4.15.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	55		0,00	0,00	0,00
	<b>125-150m</b>							
5.4.16.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	113.958,15	54		113.958,15	0,00	113.958,15
5.4.17.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	55		0,00	0,00	0,00
5.4.18.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	55		0,00	0,00	0,00
	<b>150-175m</b>							
5.4.19.	Concrete wall 3 / Betonski zid 3 90%		113.958,15	54		0,00	0,00	0,00
5.4.20.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	55		0,00	0,00	0,00
5.4.21.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	55		0,00	0,00	0,00
	<b>175-200m</b>							
5.4.22.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	113.958,15	55		113.958,15	0,00	113.958,15
5.4.23.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	56		0,00	0,00	0,00
5.4.24.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	56		0,00	0,00	0,00
	<b>200-225m</b>							
5.4.25.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	113.958,15	55		113.958,15	0,00	113.958,15
5.4.26.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	56		0,00	0,00	0,00
5.4.27.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	56		0,00	0,00	0,00
	<b>225-250,36m</b>							
5.4.28.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	115.599,07	56		115.599,07	0,00	115.599,07
5.4.29.	Concrete wall 3 / Betonski zid 3 After work 5%		6.422,18	57		0,00	0,00	0,00
5.4.30.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.422,17	57		0,00	0,00	0,00
5.5.	Concrete wall 4/ Betonski zid 4 K0+563.00 - K0+713 K0+741.50 - K0+815 K0+825.00 - K0+845.46 (243,96)							
	<b>0-25m</b>							
5.5.1.	Concrete wall 3 / Betonski zid 3 90%	SI-010	112.679,27	52		112.679,27	0,00	112.679,27
5.5.2.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	53		0,00	0,00	0,00
5.5.3.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	53		0,00	0,00	0,00
	<b>25-50m</b>							
5.5.4.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.5.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	53		0,00	0,00	0,00
5.5.6.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	53		0,00	0,00	0,00
	<b>50-75m</b>							
5.5.7.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.8.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	54		0,00	0,00	0,00
5.5.9.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	54		0,00	0,00	0,00
	<b>75-100m</b>							
5.5.10.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.11.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	54		0,00	0,00	0,00
5.5.12.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	54		0,00	0,00	0,00
	<b>100-125m</b>							
5.5.13.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.14.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	55		0,00	0,00	0,00
5.5.15.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	55		0,00	0,00	0,00
	<b>125-150m</b>							
5.5.16.	Concrete wall 3 / Betonski zid 3 90%	SI-010	112.679,27	54		112.679,27	0,00	112.679,27
5.5.17.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	55		0,00	0,00	0,00

5.5.18.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% <b>150-175m</b>		6.259,96	55		0,00	0,00	0,00
5.5.19.	Concrete wall 3 / Betonski zid 3 90% Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>175-200m</b>	SI-005 & 008	112.679,27	54	53	112.679,27	0,00	112.679,27
5.5.20.	Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>200-225m</b>		6.259,96	55		0,00	0,00	0,00
5.5.21.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% <b>225-243.96m</b>		6.259,96	55		0,00	0,00	0,00
5.5.22.	Concrete wall 3 / Betonski zid 3 90% Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>243.96-250m</b>	SI-005 & 008	112.679,27	55	53	112.679,27	0,00	112.679,27
5.5.23.	Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>250-275m</b>		6.259,96	56		0,00	0,00	0,00
5.5.24.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% <b>275-282.46m</b>		6.259,96	56		0,00	0,00	0,00
5.5.25.	Concrete wall 3 / Betonski zid 3 90% Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>282.46-290m</b>	SI-006 & 008	112.679,27	55	53	112.679,27	0,00	112.679,27
5.5.26.	Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>290-300m</b>		6.259,96	56		0,00	0,00	0,00
5.5.27.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% <b>300-310m</b>		6.259,96	56		0,00	0,00	0,00
5.5.28.	Concrete wall 3 / Betonski zid 3 90% Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>310-320m</b>	SI-010	85.456,07	56		85.456,07	0,00	85.456,07
5.5.29.	Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>320-330m</b>		4.747,56	57		0,00	0,00	0,00
5.5.30.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% <b>330-340m</b>		4.747,56	57		0,00	0,00	0,00
5.5.31.	Concrete wall 3 / Betonski zid 3 90% Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>340-350m</b>		0,00	56		0,00	0,00	0,00
5.5.32.	Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>350-360m</b>		0,00	57		0,00	0,00	0,00
5.5.33.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% <b>360-370m</b>		0,00	57		0,00	0,00	0,00
5.5.34.	Concrete wall 3 / Betonski zid 3 90% Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>370-380m</b>		0,00	56		0,00	0,00	0,00
5.5.35.	Concrete wall 3 / Betonski zid 3 After work 5% Correction of the crown 5% <b>380-390m</b>		0,00	57		0,00	0,00	0,00
5.5.36.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% <b>390-400m</b>		0,00	57		0,00	0,00	0,00
Total cost center 5 / Ukupno troškovno mjesto 5:			3.121.423,85			2.126.833,71	0,00	2.126.833,71

**COST CENTRE 06/TROŠKOVNI CENTAR 06**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 06 Rev.01

Cost Center No./ Troškovno mjesto Br.	06	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
<b>Cost Center/ Troškovno mjesto 6:</b>	<b>Reinforced soil retaining wall / Potporni zid od armirane zemlje</b>							
	The milestone is 2.20 m height of each layer and no matter on the length / Reper je visina 2.2m za svaki sloj, bez obzira na dužinu							
<b>6.1.</b>	<b>Reinforced soil retaining wall No 1 / Potporni zid od armirane zemlje broj 1</b>							
	<b>66+192,165 - 66+312,165</b>							
6.1.1.	Layer/Sloj 1 (0.0-2.2 m height)		112.621,35	60		0,00	0,00	0,00
6.1.2.	Layer/Sloj 2 (2.2-4.4 m height)		112.621,35	60		0,00	0,00	0,00
6.1.3.	Layer/Sloj 3 (4.4-6.6 m height)		112.621,35	60		0,00	0,00	0,00
6.1.4.	Layer/Sloj 4 (6.6-8.8m height)		112.621,35	61		0,00	0,00	0,00
6.1.5.	Layer/Sloj 5 (8.8-11.0 m height)		112.621,35	61		0,00	0,00	0,00
	<b>66+312,165 - 66+429,144</b>							
6.1.6.	Layer/Sloj 1 (0.0-2.2 m height)		112.621,35	61		0,00	0,00	0,00
6.1.7.	Layer/Sloj 2 (2.2-4.4 m height)		112.621,35	61		0,00	0,00	0,00
6.1.8.	Layer/Sloj 3 (4.4-6.6 m height)		112.621,35	61		0,00	0,00	0,00
6.1.9.	Layer/Sloj 4 (6.6-8.8m height)		112.621,34	62		0,00	0,00	0,00
6.1.10.	Layer/Sloj 5 (8.8-11.0 m height)		112.621,34	62		0,00	0,00	0,00
6.1.11.	Layer/Sloj 6 (11.0-13.20 m height)		112.621,34	62		0,00	0,00	0,00
<b>6.2</b>	<b>Reinforced soil retaining wall No 3 / Potporni zid od armirane zemlje broj 3</b>							
	<b>0+447,37 - 0+510</b>							
6.2.1.	Layer/Sloj 1 (0.0-2.2 m height)	SI-010	33.513,33	55		33.513,33	0,00	33.513,33
6.2.2.	Layer/Sloj 2 (2.2-4.4 m height)	SI-010	33.513,33	55		33.513,33	0,00	33.513,33
6.2.3.	Layer/Sloj 3 (4.4-6.6 m height)	SI-010	33.513,33	55		33.513,33	0,00	33.513,33
6.2.4.	Layer/Sloj 4 (6.6-8.8m height)	SI-12,SI-013	33.513,33	55		33.513,33	0,00	33.513,33
6.2.5.	Layer/Sloj 5 (8.8-11.0 m height)	SI-12,SI-013	33.513,33	56		33.513,33	0,00	33.513,33
6.2.6.	Layer/Sloj 6 (11.0-13.2 m height)	SI-013	33.513,33	56		33.513,33	0,00	33.513,33
6.2.7.	Layer/Sloj 7 (13.2-15.4 m height)	SI-015	33.513,33	56	62	33.513,33	0,00	33.513,33
6.2.8.	Layer/Sloj 8 (15.4-17.6 m height)	SI-015	33.513,33	56	62	33.513,33	0,00	33.513,33
6.2.9.	Layer/Sloj 9 (17.6-19.8m height)		33.513,33	57		0,00	0,00	0,00
6.2.10.	Layer/Sloj 10 (19.8-22.0 m height)		33.513,33	57		0,00	0,00	0,00
<b>6.3</b>	<b>Reinforced soil retaining wall No 4 / Potporni zid od armirane zemlje broj 4</b>							
	<b>0+447,37 - 0+563</b>							
6.3.1.	Layer/Sloj 1 (0.0-2.2 m height)	SI-010	61.873,65	55		61.873,65	0,00	61.873,65
6.3.2.	Layer/Sloj 2 (2.2-4.4 m height)	SI-010	61.873,65	55		61.873,65	0,00	61.873,65
6.3.3.	Layer/Sloj 3 (4.4-6.6 m height)	SI-010	61.873,65	55		61.873,65	0,00	61.873,65
6.3.4.	Layer/Sloj 4 (6.6-8.8m height)	SI-012	61.873,65	55		61.873,65	0,00	61.873,65
6.3.5.	Layer/Sloj 5 (8.8-11.0 m height)	SI-012	61.873,65	56		61.873,65	0,00	61.873,65
6.3.6.	Layer/Sloj 6 (11.0-13.2 m height)	SI-013	61.873,65	56		61.873,65	0,00	61.873,65
6.3.7.	Layer/Sloj 7 (13.2-15.4 m height)	SI-013	61.873,65	56		61.873,65	0,00	61.873,65
6.3.8.	Layer/Sloj 8 (15.4-17.6 m height)	SI-015	61.873,65	56	63	61.873,65	0,00	61.873,65
6.3.9.	Layer/Sloj 9 (17.6-19.8m height)		61.873,65	57		0,00	0,00	0,00
6.3.10.	Layer/Sloj 10 (19.8-22.0 m height)		61.862,25	57		0,00	0,00	0,00
<b>Total cost center 6 / Ukupno troškovno mjesto 6:</b>			<b>2.192.693,29</b>			<b>763.095,87</b>	<b>0,00</b>	<b>763.095,87</b>

## **COST CENTRE 07/TROŠKOVNI CENTAR 07**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 07 Rev.01

Cost Center No./ Troškovno mjesto Br.	07	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
<b>Cost Center/ Troškovno mjesto 7:</b>	<b>Water drainage /Drenaža vode</b>							
	<b>Water drainage/Drenaža vode</b>							
	per one direction of 500m / Na 500m dužine u jednom pravcu							
	Main road							
	LK65+780-LK66+422,39							
	RK65+792,096-RK66+429,144							
7.1.	<b>Cover drainage / Zatvorena drenaža</b>							
	ra traka 500-642,39m Left lane / Lijeva traka 500-642,39m							
			86.003,62	62		0,00	0,00	0,00
	ra traka 500-642,39m Left lane / Lijeva traka 500-642,39m							
			86.003,62	62		0,00	0,00	0,00
	ra traka 500-642,39m Left lane / Lijeva traka 500-642,39m							
			47.147,20	63		0,00	0,00	0,00
	ra traka 500-642,39m Left lane / Lijeva traka 500-642,39m							
			86.003,62	63		0,00	0,00	0,00
	ra traka 500-642,39m Left lane / Lijeva traka 500-642,39m							
			86.003,62	63		0,00	0,00	0,00
	ra traka 500-642,39m Left lane / Lijeva traka 500-642,39m							
			48.984,24	63		0,00	0,00	0,00
7.2.	<b>Open drainage / Otvorena drenaža</b>							
	7.2.1. Right lane / Desna traka 0-250m							
			36.858,70	63		0,00	0,00	0,00
	7.2.2. Right lane / Desna traka 250-500m							
			36.858,70	63		0,00	0,00	0,00
	7.2.3. Right lane / Desna traka 500-637,05m							
			20.205,94	64		0,00	0,00	0,00
	7.2.4. Left lane / Lijeva traka 0-250m							
			36.858,70	64		0,00	0,00	0,00
	7.2.5. Left lane / Lijeva traka 250-500m							
			36.858,70	64		0,00	0,00	0,00
	7.2.6. Left lane / Lijeva traka 500-642,39m							
			20.993,24	64		0,00	0,00	0,00
7.3.	<b>Concrete trapeze shaped channels / Betonski trapezasti kanali</b>							
	7.3.1. Right lane / Desna traka 0-500m							
			45.811,93	62		0,00	0,00	0,00
	7.3.2. Right lane / Desna traka 500-637,05m							
			12.557,05	62		0,00	0,00	0,00
	7.3.3. Left lane / Lijeva traka 0-500m							
			45.811,93	62		0,00	0,00	0,00
	7.3.4. Left lane / Lijeva traka 500-642,39m							
			12.557,05	62		0,00	0,00	0,00
	Link / Veza							
	0+447,37-0+887,84							
7.4.	<b>Cover drainage / Zatvorena drenaža</b>							
	7.4.1. Right lane / Desna traka 0-441,80m							
			151.985,61	62		0,00	0,00	0,00
	7.4.2. Left lane / Lijeva traka 0-441,80m							
			151.985,61	62		0,00	0,00	0,00
7.5.	<b>Cover drainage / Zatvorena drenaža</b>							
	7.5.1. Right lane / Desna traka 0-441,80m							
			65.136,69	63		0,00	0,00	0,00
	7.5.2. Left lane / Lijeva traka 0-441,80m							
			65.136,69	63		0,00	0,00	0,00
7.6.	<b>Temporary Link Left / Privremena Veza Lijevo</b>							
	0+000 - 0+245,76							
	7.6.1. Cover drainage / Zatvorena drenaža							
			84.545,01	62		0,00	0,00	0,00
	7.6.2. Open drainage / Otvorena drenaža							
			36.233,58	63		0,00	0,00	0,00
7.7.	<b>Temporary Link Right / Privremena Veza Desno</b>							
	0+000 - 0+237,759							
	7.7.1. Cover drainage / Zatvorena drenaža							
			81.792,89	62		0,00	0,00	0,00
	7.7.2. Open drainage / Otvorena drenaža							
			35.054,09	63		0,00	0,00	0,00
7.8.	<b>Bridge Morača Drainage / Odvodnja na Mostu Morača</b>							
	7.8.1. Right bridge / Desni Most							
			65.781,14	63		0,00	0,00	0,00
	7.8.2. Left bridge / Lijevi most							
			65.781,14	63		0,00	0,00	0,00
<b>Total cost center 7 / Ukupno troškovno mjesto 7:</b>			<b>1.548.950,29</b>			<b>0,00</b>	<b>0,00</b>	<b>0,00</b>

## **COST CENTRE 08/TROŠKOVNI CENTAR 08**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repara plaćanja

COST CENTER 08 Rev.01

Cost Center No./ Troškovno mjesto Br.	08	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupni iznos do danas
Cost Center/ Troškovno mjesto 8	Culvert / Propusti							
8.1.	Culvert / Propusti							
8.1.1	TS 0+222.57 (32.00m)		95,810.89	58		0.00	0.00	0.00
8.1.2	66+170.94 right (56.00m)		190,333.70	56		0.00	0.00	0.00
8.1.3	Culvert on deviation K0+151.25 (13m)	SI-003	11,338.73	60	51	11,338.73	0.00	11,338.73
8.1.4	Culvert on deviations K0+200.00	SI-013	24,646.87	57	61	24,646.87	0.00	24,646.87
8.1.5	Culvert on deviations K0+132.15		18,110.58	58		0.00	0.00	0.00
Total cost center 8 / Ukupno troškovno mjesto 8:			340,240.77			35,985.60	0.00	35,985.60

## **COST CENTRE 09/TROŠKOVNI CENTAR 09**

COST CENTER 09 Rev.01

Cost Center No./ Troškovno mjesto Br.	09	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 9	Slope protection / Zaštita kosina							
9.1.	Slope protection using Menamag and Menahex mesh and SN achors Zaštita kosina Menamag i Menahex pletivom i SN sidrima							
	RK65+792,096 - RK66+042,096							
9.1.1.	0+000.00 - 0+250.00, layer 1	SI-015	44,278.43 €	53	63	0,00	44,278.43	44,278.43
9.1.2.	0+000.00 - 0+250.00, layer 2	SI-015	44,278.43 €	53	63	0,00	44,278.43	44,278.43
9.1.3.	0+000.00 - 0+250.00, layer 3	SI-015	44,278.43 €	53	63	0,00	44,278.43	44,278.43
9.1.4.	0+000.00 - 0+250.00, layer 4	SI-015	44,278.43 €	53	63	0,00	44,278.43	44,278.43
9.1.5.	0+000.00 - 0+250.00, layer 5	SI-015	44,278.43 €	54	63	0,00	44,278.43	44,278.43
9.1.6.	0+000.00 - 0+250.00, layer 6		44,278.43 €	54		0,00	0,00	0,00
9.1.7.	0+000.00 - 0+250.00, layer 7		44,278.43 €	54		0,00	0,00	0,00
9.1.8.	0+000.00 - 0+250.00, layer 8		44,278.43 €	54		0,00	0,00	0,00
9.1.9.	0+000.00 - 0+250.00, layer 9		44,278.43 €	55		0,00	0,00	0,00
9.1.10.	0+000.00 - 0+250.00, layer 10		44,278.43 €	55		0,00	0,00	0,00
	RK66+042,096 - RK66+292,096							
9.1.11.	0+250.00 - 0+500.00, layer 11	SI-009	44,278.43 €	55	57	44,278.43	0,00	44,278.43
9.1.12.	0+250.00 - 0+500.00, layer 12	SI-009	44,278.43 €	55	57	44,278.43	0,00	44,278.43
9.1.13.	0+250.00 - 0+500.00, layer 13	SI-010	44,278.43 €	56	58	44,278.43	0,00	44,278.43
9.1.14.	0+250.00 - 0+500.00, layer 14	SI-010	44,278.43 €	56	58	44,278.43	0,00	44,278.43
9.1.15.	0+250.00 - 0+500.00, layer 15	SI-014	44,278.43 €	56	62	44,278.43	0,00	44,278.43
9.1.16.	0+250.00 - 0+500.00, layer 16	SI-014	44,278.43 €	56	62	44,278.43	0,00	44,278.43
9.1.17.	0+250.00 - 0+500.00, layer 17	SI-015	44,278.43 €	57	63	0,00	44,278.43	44,278.43
9.1.18.	0+250.00 - 0+500.00, layer 18	SI-015	44,278.43 €	57	63	0,00	44,278.43	44,278.43
9.1.19.	0+250.00 - 0+500.00, layer 19	SI-015	44,278.43 €	57	63	0,00	44,278.43	44,278.43
9.1.20.	0+250.00 - 0+500.00, layer 20	SI-015	44,278.43 €	57	63	0,00	44,278.43	44,278.43
9.1.21.	0+250.00 - 0+500.00, layer 21		44,278.43 €	58		0,00	0,00	0,00
9.1.22.	0+250.00 - 0+500.00, layer 22		44,278.43 €	58		0,00	0,00	0,00
9.1.23.	0+250.00 - 0+500.00, layer 23		44,278.43 €	58		0,00	0,00	0,00
9.1.24.	0+250.00 - 0+500.00, layer 24		44,278.43 €	58		0,00	0,00	0,00
9.1.25.	0+250.00 - 0+500.00, layer 25		44,278.43 €	60		0,00	0,00	0,00
9.1.26.	0+250.00 - 0+500.00, layer 26		44,278.43 €	60		0,00	0,00	0,00
9.1.27.	0+250.00 - 0+500.00, layer 27		44,278.43 €	60		0,00	0,00	0,00
9.1.28.	0+250.00 - 0+500.00, layer 28		44,278.43 €	60		0,00	0,00	0,00
	RK66+292,096 - RK 66+429,144							
9.1.29.	0+500.00 - 0+637.05, layer 29		44,278.43 €	61		0,00	0,00	0,00
9.1.30.	0+500.00 - 0+637.05, layer 30		44,278.43 €	61		0,00	0,00	0,00
9.1.31.	0+500.00 - 0+637.05, layer 31		44,278.43 €	61		0,00	0,00	0,00
9.1.32.	0+500.00 - 0+637.05, layer 32		44,278.42 €	61		0,00	0,00	0,00
9.1.33.	0+500.00 - 0+637.05, layer 33		44,278.42 €	62		0,00	0,00	0,00
9.1.34.	0+500.00 - 0+637.05, layer 34		44,278.42 €	62		0,00	0,00	0,00
9.1.35.	0+500.00 - 0+637.05, layer 35		44,278.42 €	62		0,00	0,00	0,00
9.1.36.	0+500.00 - 0+637.05, layer 36		44,278.42 €	62		0,00	0,00	0,00
9.1.37.	0+500.00 - 0+637.05, layer 37		44,278.42 €	62		0,00	0,00	0,00
9.1.38.	0+500.00 - 0+637.05, layer 38		44,278.42 €	62		0,00	0,00	0,00
9.1.39.	0+500.00 - 0+637.05, layer 39		44,278.42 €	62		0,00	0,00	0,00
9.2.	Slope protection by frame beam with geotechnical anchors & Removal of surface layers of degraded rock mas d=40m./ Zaštita kosina ramovskom konstrukcijom sa geotehničkim sidrima & Uklanjanje površinskog sloja degradirane stijenske mase d=40m. 66+280 - 66+300 (44 m hight)							
9.2.1.	Layer 1 - 0-4m		76,437.71	60		0,00	0,00	0,00
9.2.2.	Layer 2 - 4-8m		76,437.71	60		0,00	0,00	0,00
9.2.3.	Layer 3 - 8-12m		76,437.71	60		0,00	0,00	0,00
9.2.4.	Layer 4 - 12-16m		76,437.71	60		0,00	0,00	0,00
9.2.5.	Layer 5 - 16-20m		76,437.71	60		0,00	0,00	0,00
9.2.6.	Layer 6 - 20-24m		76,437.71	61		0,00	0,00	0,00
9.2.7.	Layer 7 - 24-28m		76,437.71	61		0,00	0,00	0,00
9.2.8.	Layer 8 - 28-32m		76,437.71	61		0,00	0,00	0,00
9.2.9.	Layer 9 - 32-36m		76,437.71	61		0,00	0,00	0,00
9.2.10.	Layer 10 - 36-40m		76,437.71	61		0,00	0,00	0,00
9.2.11.	Layer 11 - 40-44m		76,437.71	61		0,00	0,00	0,00
9.3.	Rock fall protection barriers/ Zaštitna konstrukcija protiv obrušavanja stijena na brdu							
9.3.1.	LK 66+218 - 66+280		89,989.37	60		0,00	0,00	0,00
9.3.2.	LK 66+295 - 66+320		36,286.04	60		0,00	0,00	0,00
9.4.	Gabion basket wall/ Gabionski zid LK66+207,426 - 66+400,923 (193.50m)							
9.4.1.	0-100m		43,146.60	63		0,00	0,00	0,00
9.4.2.	100-193.50m		40,342.06	63		0,00	0,00	0,00
Total cost center 9/ Ukupno troškovno mjesto 9:			2,777,437.70			265,670.58	398,505.87	664,176.46

## **COST CENTRE 10/TROŠKOVNI CENTAR 10**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repa plaćanja

COST CENTER 10 Rev.01

Cost Center No./ Troškovno mjesto Br.	10	Paid In IPC Number/Plać eno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 10	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG							
10.1.	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG							
10.1.1.	Rekonstrukcija SS i TK opreme u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the SS and TK equipment in the overpass zone at km 399+971.27 of railway Belgrade-Bar		21.597,24	61		0,00	0,00	0,00
10.1.2.	Rekonstrukcija kontaktne mreže i uzemljenje u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the contact network and grounding in the overpass zone at km 399+971.27 of railway Belgrade-Bar		89.868,06	61		0,00	0,00	0,00
Total cost center 10 / Ukupno troškovno mjesto 10:			111.465,31			0,00	0,00	0,00

## **COST CENTRE 11/TROŠKOVNI CENTAR 11**

COST CENTER 11 Rev.01

Cost Center No./ Troškovno mjesto Br.	11	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema							
11.1.	Traffic signalization / Saobraćajna signalizacija							
11.1.1.	Steel guardrail for vehicles / Čelična ograda za vozila							
11.1.1.1.	Right/ Desno 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.2.	Right/ Desno 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.3.	Left/ Lijevo 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.4.	Left/ Lijevo 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.5.	Right/ Desno 1 (1000-1466,95m)		17.329,68	63		0,00	0,00	0,00
11.1.1.6.	Right/ Desno 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.7.	Left/ Lijevo 1 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.8.	Left/ Lijevo 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.2.	Concrete safety barrier / Betonska zaštitna ograda							
11.1.2.1.	Right/ Desno 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.2.	Right/ Desno 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.3.	Left/ Lijevo 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.4.	Left/ Lijevo 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.5.	Right/ Desno 1 (1000-1466,95m)		9.154,67	63		0,00	0,00	0,00
11.1.2.6.	Right/ Desno 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.7.	Left/ Lijevo 1 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.8.	Left/ Lijevo 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.3.	Steel guardrail for vehicles / Čelična ograda za vozila							
11.1.3.1.	0-500m		18.364,36	63		0,00	0,00	0,00
11.1.3.2.	500-1000m		18.364,40	63		0,00	0,00	0,00
11.1.3.3.	1000-1582m		18.364,40	63		0,00	0,00	0,00
11.1.4.	Elements Of Horizontal Signalization / Elementi horizontalne signalizacije							
	Interrupted and continual median lines, edge lines, direction lines, guiding lines and other lines							
11.1.4.1.	0 - 1000 Right/ Desno		15.343,28	64		0,00	0,00	0,00
11.1.4.2.	0 - 1000 Left/ Lijevo		15.343,28	64		0,00	0,00	0,00
11.1.4.3.	1000 - 1.466,95 m Right/ Desno		7.164,54	64		0,00	0,00	0,00
11.1.4.4.	1000 - 1.466,95 m Left/ Lijevo		7.164,54	64		0,00	0,00	0,00
11.1.5.	Elements Of Vertical Signalization / Elementi vertikalne signalizacije							
	Information Signs, Catadioptrics on the protective steel guardrail and Delineators-directing							
11.1.5.1.	0 - 1000 Right/ Desno		10.061,27	64		0,00	0,00	0,00
11.1.5.2.	0 - 1000 Left/ Lijevo		10.061,27	64		0,00	0,00	0,00
11.1.5.3.	1000 - 1.466,95 m Right/ Desno		4.698,11	64		0,00	0,00	0,00
11.1.5.4.	1000 - 1.466,95 m Left/ Lijevo		4.698,11	64		0,00	0,00	0,00
11.2.	Support structure traffic signalization / Nosaci znakova saobraćajne signalizacije							
11.2.1.	Foundations for support structure		14.320,26	64		0,00	0,00	0,00
11.2.2.	Steel support structure		43.237,14	64		0,00	0,00	0,00
11.3.	Traffic information system / Saobraćajno informacijski sistemi							
11.3.1.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.2.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.3.	Meteorological station		14.023,61	64		0,00	0,00	0,00
11.4.	Support structure for traffic information system / Nosaci znakova saobraćajno informacijskog sistema							
11.4.1.	Foundations for support structure		2.198,69	64		0,00	0,00	0,00
11.4.2.	Steel support structure		12.622,02	64		0,00	0,00	0,00
11.5.	Lighting system / Sistem rasvjete							
11.5.1.	Left Installation 90% / Lijevo Postavljanje 90%		92.892,11	60		0,00	0,00	0,00
11.5.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		10.321,35	62		0,00	0,00	0,00
11.5.3.	Right Installation 90% / Desno Postavljanje 90%		92.892,11	63		0,00	0,00	0,00
11.5.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		10.321,35	60		0,00	0,00	0,00
11.6.	Power supply system / Sistem napajanja električnom energijom							
11.6.1.	Left Installation 90% / Lijevo Postavljanje 90%		126.679,13	61		0,00	0,00	0,00
11.6.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		14.075,46	63		0,00	0,00	0,00
11.6.3.	Right Installation 90% / Desno Postavljanje 90%		126.679,13	64		0,00	0,00	0,00
11.6.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		14.075,46	61		0,00	0,00	0,00
11.7.	Signal and communication installations / Instalacije slabe struje							
11.7.1.	Left Installation 90% / Lijevo Postavljanje 90%		44.995,69	62		0,00	0,00	0,00
11.7.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		4.999,52	63		0,00	0,00	0,00
11.7.3.	Right Installation 90% / Desno Postavljanje 90%		44.995,69	63		0,00	0,00	0,00
11.7.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		4.999,52	62		0,00	0,00	0,00
Total cost center 11 / Ukupno troškovno mjesto 11:			1.231.248,94			0,00	0,00	0,00

## **COST CENTRE 12/TROŠKOVNI CENTAR 12**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlje Smokovac  
Schedule of Milestone Payments/Raspored repa plaćanja

COST CENTER 12 Rev.01

Cost Center No./ Troškovno mjesto Br.	12	Paid in IPC Number/Plać eno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ova Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 11	Landscaping / Uređenje terena							
12.1.	Landscaping / Uređenje terena							
12.1.1.	Landscaping / Uređenje terena		73.458,37	64		0,00	0,00	0,00
Total cost center 11 / Ukupno troškovno mjesto 11:			73.458,37			0,00	0,00	0,00

## **COST CENTRE 13/TROŠKOVNI CENTAR 13**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored naplata plaćanja

COST CENTER 13 Rev.01

Cost Center No./ Troškovno mjesto Br.	13	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 13	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda							
13.1.	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda							
13.1.	10 kV za BTS 10/0,4 "Zlatice" (0+080 do 0+260 M2, 0+848 do 0+802)		82.712,84	53		0,00	0,00	0,00
13.2.	10 kV "Vojni logor" (0+820 između pruge i kružnog loka (0+115 do 0+110 kružnog loka M2)		18.454,83	53		0,00	0,00	0,00
13.3.	Kablovski vod 10 kV sa DV 10 kV "Vojni logor" (0+000 do 0+134)	SI-011	34.079,42	53	59	34.079,42	0,00	34.079,42
13.4.	Priključni 10 kV kablovski vod, STS 10/0,4 "Rogami 5" i NN mreža (izvodi br. 2, 3 i 4) 0+040 do 0+140	SI-011	72.748,48	53	59	72.748,48	0,00	72.748,48
13.5.	Dalekovod 35 kV od TS 110/35 "Podgorica 1" do TS 35/10 "Ublj" (0+120 do 0+220)	SI-012	48.850,78	54	60	48.850,78	0,00	48.850,78
13.6.	220 kV DV Podgorica - Albanija	SI-011	42.658,33	55	59	42.658,33	0,00	42.658,33
Total cost center 13 / Ukupno troškovno mjesto 13:			277.504,26			198.337,00	0,00	198.337,00

## **COST CENTRE 14/TROŠKOVNI CENTAR 14**



COST CENTER 14 Rev.01

Cost Center No./ Troškovno mjesto Br.	14	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke							
	Noise protection wall left / Zid za zaštitu od buke lijevo km 0+447,53 - 0+867,589 (406m)							
14.1.	Foundations of noise protection wall km 0+447,53 - 0+867,589 (406m)							
14.1.1.	Foundations 0-50m		21.243,40	61		0,00	0,00	0,00
14.1.1.2.	Foundations 50-100m		21.243,40	61		0,00	0,00	0,00
14.1.1.3.	Foundations 100-150m		21.243,40	61		0,00	0,00	0,00
14.1.1.4.	Foundations 150-200m		21.243,40	61		0,00	0,00	0,00
14.1.1.5.	Foundations 200-250m		21.243,40	61		0,00	0,00	0,00
14.1.1.6.	Foundations 250-300m		21.243,40	62		0,00	0,00	0,00
14.1.1.7.	Foundations 300-350m		21.243,40	62		0,00	0,00	0,00
14.1.1.8.	Foundations 350-406m		23.792,61	62		0,00	0,00	0,00
14.1.2.	Panel installation of noise protection wall km 0+447,53 - 0+867,589 (406m)							
14.1.2.1.	Panel installation 0-50m		45.780,17	62		0,00	0,00	0,00
14.1.2.2.	Panel installation 50-100m		45.780,17	62		0,00	0,00	0,00
14.1.2.3.	Panel installation 100-150m		45.780,17	62		0,00	0,00	0,00
14.1.2.4.	Panel installation 150-200m		45.780,17	62		0,00	0,00	0,00
14.1.2.5.	Panel installation 200-250m		45.780,17	62		0,00	0,00	0,00
14.1.2.6.	Panel installation 250-300m		45.780,17	63		0,00	0,00	0,00
14.1.2.7.	Panel installation 300-350m		45.780,17	63		0,00	0,00	0,00
14.1.2.8.	Panel installation 350-406m		51.273,77	63		0,00	0,00	0,00
14.2.	Noise protection wall right / Zid za zaštitu od buke desno km 0+711,46 - 0+867,149 (158 m)							
	Foundations of noise protection wall km 0+711,46 - 0+867,149 (158 m)							
14.2.1.	Foundations 0-50m		50.827,19	62		0,00	0,00	0,00
14.2.1.2.	Foundations 50-100m		50.827,19	62		0,00	0,00	0,00
14.2.1.3.	Foundations 100-158m		58.959,54	62		0,00	0,00	0,00
14.2.2.	Panel installation of noise protection wall km 0+711,46 - 0+867,149 (158 m)							
14.2.2.1.	Panel installation 0-50m		44.509,73	63		0,00	0,00	0,00
14.2.2.2.	Panel installation 50-100m		44.509,73	63		0,00	0,00	0,00
14.2.2.3.	Panel installation 100-158m		51.631,28	63		0,00	0,00	0,00
Total cost center 14 / Ukupno troškovno mjesto 14:			845.496,08			0,00	0,00	0,00

## **COST CENTRE 15/TROŠKOVNI CENTAR 15**

COST CENTER 15 Rev.01

Cost Center No./ Troškovno mjesto br.	15	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupni iznos do danas
<b>Cost Center/ Troškovno mjesto 15</b>	<b>Water supply / Vodoopskrbljivanje</b>							
	Water supply/Snabdijevanje vodom per 500m / Na 500m dužine							
	Interchange / Petlja							
15.1.	Installation of pipeline / Postavljanje cjevovoda							
15.1.1.	0-500 m		116,392.27	62		0.00	0.00	0.00
15.1.2.	500-641,97m		33,048.42	62		0.00	0.00	0.00
15.2.	Concrete and other works / Betonski i ostali radovi							
15.2.1.	0-641,97 m		21,454.05	63		0.00	0.00	0.00
15.3.	Toll station Smokovac / Naplatna rampa Smokovac							
15.3.1.	Installation of pipeline / Postavljanje cjevovoda		48,642.12	62		0.00	0.00	0.00
15.3.2.	Concrete and other works / Betonski i ostali radovi		20,219.69	63		0.00	0.00	0.00
<b>Total cost center 15 / Ukupno troškovno mjesto 15:</b>			<b>239,556.55</b>			<b>0.00</b>	<b>0.00</b>	<b>0.00</b>