

<b>Appendix 3 to the Contract (Design and Build)/Prilog 3 Ugovora</b>	Bar-Boljare Highway, Section Smokovac-Uvac-Matesevo/Autoput Bar-Boljare, dionica Smokovac-Uvač-Mateševo
<b>Employer/Poslodavac</b>	The Government of Montenegro, Ministry of Transport and Maritime Affairs
<b>Contractor/Izvođač</b>	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
<b>Engineer/Inženjer</b>	INGEROP CONSEIL & GEODATA Engineering S.P.A
<b>Appendix 3 Subsequent Works Price/Cijena Priloga 3 Naknadni Radovi</b>	EUR 30.456.569,00
<b>Advance Payment Total Amount/Ukupan iznos avansa (20% from Appendix 3 Subsequent Works Price)</b>	EUR 6.091.313,80
<b>Amount of agreed Variations/Iznos dogovorenih izmjena</b>	EUR 0,00
<b>Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora</b>	EUR 0,00
<b>Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača</b>	EUR 0,00
<b>Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita</b>	EUR 1.522.828,45

### INTERIM PAYMENT CERTIFICATE (IPC) /IZDAVANJE PRIVREMENE SITUACIJE (IPS)

<b>Number of IPC/Broj IPS-a</b>	SI-016		
<b>Referenced Period for IPC/Period na koji se odnosi IPS</b>	1-31 August 2020		
<b>Date of IPS submission/Datum predavanja ZPS-a</b>	14 September 2020		
<b>Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja IPS-a (Privremene Situacije)</b>	2 October 2020		
<b>Payment Due Date (42 days after IPS Submission)/Datum dospjeća naplate (42 dana nakon izdavanja ZPS-a)</b>	26 October 2020		
	<b>Cumulative Previous /Kumulativno prethodno</b>	<b>Current Cumulative/ Kumulativno tekuće</b>	<b>Value for Payment/Iznos za plaćanje</b>
<b>A - Contractor's payments/Plaćanja Izvođača</b>			
Contracted Works/Ugovorni radovi	EUR 15.470.152,44	EUR 16.296.561,50	EUR 826.409,06
Variations/Izmjene (Clause/Klauzula 13)	EUR 0,00	EUR 0,00	EUR 0,00
Substantiated Contractor's Claims/Potkrijepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0,00	EUR 0,00	EUR 0,00
<b>Total/Ukupno A:</b>	<b>EUR 15.470.152,44</b>	<b>EUR 16.296.561,50</b>	<b>EUR 826.409,06</b>
<b>B - Retention Money/Garantni depozit</b>			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 773.507,62	EUR 814.828,07	EUR 41.320,45
<b>Total/Ukupno B:</b>	<b>EUR 773.507,62</b>	<b>EUR 814.828,07</b>	<b>EUR 41.320,45</b>
<b>C - Advance payment amortization/Amortizacija avansnog plaćanja</b>			
Advance payment			
Amortization - 25% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 3 Price/25% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 3	EUR 2.344.709,65	EUR 2.551.311,91	EUR 206.602,26
<b>Total/Ukupno C:</b>	<b>EUR 2.344.709,65</b>	<b>EUR 2.551.311,91</b>	<b>EUR 206.602,26</b>
<b>D - Non Conformity/Neusaglašenost</b>			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje NCN	-EUR 15.000,00	-EUR 15.000,00	EUR 0,00
<b>Total/Ukupno D:</b>	<b>-EUR 15.000,00</b>	<b>-EUR 15.000,00</b>	<b>EUR 0,00</b>

MINISTARSTVO SAOBRAĆAJA I POMORSKI  
 Primijeno: 07.10.2020  
 Org. jed. Broj Prilog Vrijednost  
 343/20-01-6826/1



<b>E - Deductions/Odbici</b>			
Amount withheld based on Sub-clause 14.6 a/b/ znos zadržan na osnovu Potklauzule 14.6 a/b	EUR 0,00	EUR 0,00	EUR 0,00
Delay Damages/obestecenja za kašnjenje	EUR 0,00	EUR 0,00	EUR 0,00
(Appendix 3 Article 6/Prilog 3 Član 6)			
Agreed Employer's Claims/ Dogovorena potraživanja Investitora	EUR 0,00	EUR 0,00	EUR 0,00
<b>Total/Ukupno E</b>	<b>EUR 0,00</b>	<b>EUR 0,00</b>	<b>EUR 0,00</b>
<b>Value of this IPS/Iznos ove PS (A-B-C+D+E)</b>	<b>EUR 12.336.935,18</b>	<b>EUR 12.915.421,52</b>	<b>EUR 578.486,35</b>
<b>Total amount due for this IPC/Ukupan dospjeli iznos za ova IPS-u</b>	<b>EUR 578.486,35</b>	Five hundred seventy eight thousand four hundred eighty six Euros and thirty five cents petsto i sedamdeset i osam hiljadu četiri stotine i šestnaest eura i trideset pet centi	
<b>MTMA Portion-Payable in Euro (100%)/ Dio MSP-a - plativo u EUR (100%)</b>	<b>EUR 578.486,35</b>	Five hundred seventy eight thousand four hundred eighty six Euros and thirty five cents petsto i sedamdeset i osam hiljadu četiri stotine i šestnaest eura i trideset pet centi	
<b>Execution progress/Napredak izvođenja</b> (Executed Appendix 3 Subsequent Works/ Appendix 3 Price. / Izvedeni Naknadni Radovi Priloga 3/Cije Priloga 3. )	50,79%	53,51%	2,71%

We hereby confirm that this IPC is based on the actual and correct elements of works, performed by the Contractor in accordance with the agreed method of measurement , and that it is in full compliance with the Contract/ Ovim potvrđujemo da se ova IPS temelji na tačnim i pravilnim elementima rada, izvedenim od strane Izvođača u skladu s dogovorenim metodama mjerenja, i da je potpuno u skladu sa Ugovorom.

Amount approved By Engineer/Iznos odobren od strane Inženjera

Name/ Ime

Jan Lorange

Signature/ Potpis

Date/Datum

2.10.2020

Amount approved by the Project Manager/Iznos odobren od strane Upravljača projektom

Name/ Ime

Signature/ Potpis

Date/Datum

06.10.2020

Approved Payment for Employer/ Iznos odobren od strane Investitora

Name/ Ime

Signature/ Potpis

Date/Datum

07.10.2020.

**SUMMARY CALCULATION/  
*SUMARNI PRORAČUN***

## Summary Calculation IPC SI No 016/Sumarni proračun IPS PS No 016

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date / Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Contracted Works / A.C. A.M. / Izvođenje	30.456.569,00	15.470.152,44	826.409,05	16.296.561,50	14.180.007,50
Variations / Izmjene	0,00	0,00	0,00	0,00	0,00
Employers Claims / Potr	0,00	0,00	0,00	0,00	0,00
Contractor Claims / Potr	0,00	0,00	0,00	0,00	0,00
Non Conformity / Neusaglasenost		-15.000,00	0,00	-15.000,00	
<b>Total</b>	<b>30.456.569,00</b>	<b>15.455.152,44</b>	<b>826.409,05</b>	<b>16.281.561,50</b>	<b>14.160.007,50</b>

Number of closed NCNs in the end of July is 0 / Broj zatvorenih ION do kraja jula je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of July is 0 / Broj novootvorenih ION na kraju jula je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

## Repayment of Advance / Isplata avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC / Avansa isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu vrijednosti trenutnih Ugovorenih radova	Value of remaining advance / Iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance / Avans	6.091.313,80	EUR 2.344.709,65	EUR 206.602,26	EUR 2.551.311,91	3.540.001,89
<b>Total / Ukupno</b>	<b>6.091.313,80</b>	<b>2.344.709,65</b>	<b>206.602,26</b>	<b>2.551.311,92</b>	<b>3.540.001,89</b>

**VARIATIONS CALCULATION**  
***/PRORAČUN IZMJENA***



BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/AZVOĐAČ:	China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR China, Dio stranog društva Podgorica
ENGINEER/INŽENJER:	Ingerop-Geodeta JV
VARIATIONS CALCULATION/PRORAČUN IZMJENA	

VARIATION NO/IZMJENA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No SI-016/ IPS br. SI-016		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
				0	0	0
TOTAL/UKUPNO:		EUR 0,00:		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnike vrednovanja (Sub-Clause/Potključula 13.2)	EUR 0,00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagodavanje zbog izmjene u zakonu (Sub-Clause/Potključula 13.7)	EUR 0,00
Subtotal/ suma stavke 3	Subsequent/ Naknadno (Sub-Clause/Potključula 13.8)	EUR 0,00
Subtotal/ suma stavke 4	Unforeseeable/Nepredvidljivo (Sub-Clause/Potključula 13.9)	EUR 0,00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0,00
EUR 0,00		

**EMPLOYER'S CLAIMS/ *POTRAŽIVANJA*  
*INVESTITORA* (SUBCLAUSE/ *POTKLAUZULA*  
2.5)**

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:		The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i
CONTRACTOR/IZVOĐAČ:		China Road and Bridge Corporation i.t.d. Beijing, PR China, part of foreign company Podgorica China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/INŽENJER:		Ingerop-Geodata JV
EMPLOYER'S CLAIMS/ POTRAŽIVANJA INVESTITORA (SUBCLAUSE/ POTKLAUZULA 2.5)		

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No SI-016/ IPS br. SI-016		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ova/ period	Total Value to Date/ Ukupan iznos do danas
			1	2	3=2+1
			EUR 0,00	EUR 0,00	EUR 0,00
	TOTAL/UKUPNO		EUR 0,00	EUR 0,00	EUR 0,00



**CONTRACTOR'S CLAIMS-ADDITIONAL  
PAYMENT CALCULATION/ *POTRAŽIVANJA*  
*IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA*  
(Sub Clause/ *Potklauzula 20.1*)**

**BAR-BOEJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO**
**DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU**
**EMPLOYER/ INVESTITOR:**

The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva

**CONTRACTOR/ IZVOĐAČ**

China Road and Bridge Corporation Ltd, Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica

**ENGINEER/ INŽENJER:**

Ingerop-Geodata JV

**CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN BOBATNOG PLAĆANJ  
(Sub Clause/ Potklauzula 20.1)**

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First Included in IPS No / Prvi put uključeno u ZPS br.	IPC No SI-016/ IPS br. SI-016		
				Cumulative previous/ Kumulativno prethodno	This period/ Ovak period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
				EUR 0,00	EUR 0,00	EUR 0,00
	<b>Total:</b>			EUR 0,00	EUR 0,00	EUR 0,00

**NON CONFORMITY/NEUSAGLAŠENOST**  
**(Sub Clause/ Potklauzula 7.1)**

<b>BAR-BOLJANE HIGHWAY</b> (AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO)	
<b>DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU</b>	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/INŽENJER:	Ingerop-Geodata JV
<b>NON CONFORMITY</b> (NEUSAGLAŠENOST (Sub Clause/ Potklauzula 7.1))	

NCN No/Do N br.	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No SI-016/ IPS br. SI-016		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovoj period	Total to date/ Ukupno do danas
1052	Interchange Smokovac. Improper implementation of Health and Safety measures during construction works. Petlja Smokovac. Nepropisno sprovođenje mera zaštite na radu tokom izvođenja radova	SI 006	Open/ otvoreno	-15,000.00	0.00	-15,000.00
			<b>TOTAL/UKUPNO</b>	<b>-15,000.00</b>	<b>0.00</b>	<b>-15,000.00</b>

Number of closed NCNs in the end of July is 0/ Broj zatvorenih ION do kraja jul je 0  
The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of July is 0/ Broj novootvorenih ION na kraju jul je 0  
The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

**E - DEDUCTIONS/ODBICI**  
**(SUB CLAUSE/ *POTKLAUZULA*: 14.6 A/B, 8.7, 2.5)**



The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore,  
China Road and Bridge Corporation  
Ingerop-Geodata JV

Number of new opened Deductibles in the end of July is 0 / Broj novootvorenih Odbitaka do kraja Jul je 0  
The total value of the new opened Deductibles is 0 Euro / Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)

**SUMMARY OF PAYMENT FOR DESIGN AND  
BUILD (CONTRACTED WORKS)/REZIME  
*PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU  
(UGOVORNI RADOVI)***

SUMMARY OF PAYMENT FOR DESIGN AND BUILD (CONTRACTED WORKS)/REZIME  
PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU (UGOVORNI RADOV)

Cost Center No. / Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/Prethodno kumulativno	This period/ Ova period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Open road / Otvorena trasa	7.268.278,76	2.708.971,37	0,00	2.708.971,38	4.559.307,38
Cost Center/ Troškovno mjesto 02	Bridge/Most MORACA	8.287.447,61	7.098.399,38	235.237,92	7.333.637,30	953.810,31
Cost Center/ Troškovno mjesto 03	Overpass / Nadvožnjak Zlatice	1.417.437,08	1.223.235,79	0,00	1.223.235,79	194.201,29
Cost Center/ Troškovno mjesto 04	Underpass / Podvožnjaci	723.932,16	651.117,26	0,00	651.117,26	72.814,90
Cost Center/ Troškovno mjesto 05	Retaining wall / Retaining walls	3.121.423,65	2.128.839,71	461.846,92	2.588.686,63	532.743,22
Cost Center/ Troškovno mjesto 06	Reinforced soil retaining wall / Potporni zid od armirane zemlje	2.192.693,29	763.095,87	33.513,39	796.609,21	1.396.084,08
Cost Center/ Troškovno mjesto 07	Water drainage / Odvodnjavanje	1.548.950,28	0,00	0,00	0,00	1.548.950,28
Cost Center/ Troškovno mjesto 08	Culvert / Propusti	340.240,77	35.985,80	95.810,88	131.796,49	208.444,28
Cost Center/ Troškovno mjesto 09	Slope protection / Zaštita kosina	2.777.437,70	664.176,46	0,00	664.176,46	2.113.261,24
Cost Center/ Troškovno mjesto 10	Railway reconstruction equipment works / Radovi na rekonstrukciji opreme za ŽICG	111.463,31	0,00	0,00	0,00	111.463,31
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema	1.231.248,94	0,00	0,00	0,00	1.231.248,94
Cost Center/ Troškovno mjesto 12	Landscaping / Uređenje terena	73.458,37	0,00	0,00	0,00	73.458,37
Cost Center/ Troškovno mjesto 13	Relocation of existing transmission lines / Izmještanje postojećih dalekovoda	277.504,26	198.337,00	0,00	198.337,00	79.167,26
Cost Center/ Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke	845.496,08	0,00	0,00	0,00	845.496,08
Cost Center/ Troškovno mjesto 15	Water supply / Vodosnabdijevanje	239.556,55	0,00	0,00	0,00	239.556,55
TOTAL/UKUPNO		30.456.589,00	15.470.152,44	828.409,05	16.298.561,50	14.160.907,50

**COST CENTRE 01/TROŠKOVNI CENTAR 01**

## COST CENTER 01 Rev.01

Cost Center No./ Troškovno mjesto Br.		Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 1	Open road / Otvorena trasa							
	Main road LK65+780-LK66+422,39 RK65+792,096-RK66+429,144							
1.1.	Top soil removal/ Uklanjanje humusa							
1.1.1.	0 - 250 m (LK&RK)		4.029,26	50		0,00	0,00	0,00
1.1.2.	250 - 500 m (LK&RK)		4.029,25	50		0,00	0,00	0,00
1.1.3.	500 - 637,05 m (LK&RK)		1.581,65	50		0,00	0,00	0,00
1.2.	Earthworks/ Zemljani radovi RK65+792,096 - RK66+042,096							
1.2.1.	0+000.00 - 0+250.00, layer 1	SI-012	107.912,98	53	60	107.912,98	0,00	107.912,98
1.2.2.	0+000.00 - 0+250.00, layer 2	SI-012	107.912,98	53	60	107.912,98	0,00	107.912,98
1.2.3.	0+000.00 - 0+250.00, layer 3	SI-008 & 012	107.912,98	54	60	107.912,98	0,00	107.912,98
1.2.4.	0+000.00 - 0+250.00, layer 4	SI-008 & 013	107.912,98	54	61	107.912,98	0,00	107.912,98
1.2.5.	0+000.00 - 0+250.00, layer 5	SI-008 & 013	107.912,98	55	61	107.912,98	0,00	107.912,98
1.2.6.	0+000.00 - 0+250.00, layer 6	SI-014 & 015	107.912,98	55	62	107.912,98	0,00	107.912,98
1.2.7.	0+250.00 - 0+250.00, layer 7	SI-014 & 015	107.912,98	56	62	107.912,98	0,00	107.912,98
1.2.8.	0+250.00 - 0+250.00, layer 8		107.912,98	56		0,00	0,00	0,00
1.2.9.	0+250.00 - 0+250.00, layer 9		107.912,98	57		0,00	0,00	0,00
1.2.10.	0+250.00 - 0+250.00, layer 10		107.912,98	57		0,00	0,00	0,00
	RK66+042,096 - RK66+292,096							
1.2.11.	0+250.00 - 0+500.00, layer 11	SI-008	107.912,98	58	56	107.912,98	0,00	107.912,98
1.2.12.	0+250.00 - 0+500.00, layer 12	SI-008	107.912,98	58	56	107.912,98	0,00	107.912,98
1.2.13.	0+250.00 - 0+500.00, layer 13	SI-010	107.912,98	59	58	107.912,98	0,00	107.912,98
1.2.14.	0+250.00 - 0+500.00, layer 14	SI-010	107.912,98	59	58	107.912,98	0,00	107.912,98
1.2.15.	0+250.00 - 0+500.00, layer 15	SI-011 & 12	107.912,98	60	60	107.912,98	0,00	107.912,98
1.2.16.	0+250.00 - 0+500.00, layer 16	SI-011 & 12	107.912,98	60	60	107.912,98	0,00	107.912,98
1.2.17.	0+250.00 - 0+500.00, layer 17	SI-012	107.912,98		60	107.912,98	0,00	107.912,98
1.2.18.	0+250.00 - 0+500.00, layer 18	SI-012	107.912,98		60	107.912,98	0,00	107.912,98
1.2.19.	0+250.00 - 0+500.00, layer 19	SI-013	107.912,98	61	61	107.912,98	0,00	107.912,98
1.2.20.	0+250.00 - 0+500.00, layer 20	SI-013	107.912,98	61	61	107.912,98	0,00	107.912,98
1.2.21.	0+250.00 - 0+500.00, layer 21	SI-014	107.912,98		62	107.912,98	0,00	107.912,98
1.2.22.	0+250.00 - 0+500.00, layer 22	SI-014	107.912,98		62	107.912,98	0,00	107.912,98
1.2.23.	0+250.00 - 0+500.00, layer 23		107.912,98			0,00	0,00	0,00
1.2.24.	0+250.00 - 0+500.00, layer 24		107.912,98			0,00	0,00	0,00
1.2.25.	0+250.00 - 0+500.00, layer 25		107.912,98			0,00	0,00	0,00
1.2.26.	0+250.00 - 0+500.00, layer 26		107.912,98			0,00	0,00	0,00
1.2.27.	0+250.00 - 0+500.00, layer 27		107.912,98			0,00	0,00	0,00
1.2.28.	0+250.00 - 0+500.00, layer 28		107.912,98			0,00	0,00	0,00
	RK66+292,096 - RK 66+429,144							
1.2.29.	0+500.00 - 0+637,05, layer 29	SI-014	107.912,98	61	62	107.912,98	0,00	107.912,98
1.2.30.	0+500.00 - 0+637,05, layer 30	SI-014	107.912,98	61	62	107.912,98	0,00	107.912,98
1.2.31.	0+500.00 - 0+637,05, layer 31	SI-015	107.912,98	62	63	107.912,98	0,00	107.912,98
1.2.32.	0+500.00 - 0+637,05, layer 32	SI-015	107.912,98	62	63	107.912,98	0,00	107.912,98
1.2.33.	0+500.00 - 0+637,05, layer 33		107.912,98			0,00	0,00	0,00
1.2.34.	0+500.00 - 0+637,05, layer 34		107.912,98			0,00	0,00	0,00
1.2.35.	0+500.00 - 0+637,05, layer 35		107.912,98			0,00	0,00	0,00
1.2.36.	0+500.00 - 0+637,05, layer 36		107.912,98			0,00	0,00	0,00
1.2.37.	0+500.00 - 0+637,05, layer 37		107.912,98			0,00	0,00	0,00
1.2.38.	0+500.00 - 0+637,05, layer 38		107.912,98			0,00	0,00	0,00
1.2.39.	0+500.00 - 0+637,05, layer 39		107.912,98			0,00	0,00	0,00
1.3.	Road Foundation/Temelji puta							
1.3.1.	0 - 250 m, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.2.	0 - 250 m, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.3.	250 - 500,00, right side/desna strana		20.652,00	63		0,00	0,00	0,00
1.3.4.	250 - 500,00, left side/lijeva strana		20.652,00	63		0,00	0,00	0,00
1.3.5.	500 - 637,05, right side/desna strana		11.321,42	63		0,00	0,00	0,00
1.3.6.	500 - 642,39, left side/lijeva strana		11.321,42	63		0,00	0,00	0,00
1.4.	Pavement structure/Kolovozna konstrukcija							
1.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm); right side/desna strana 0-500m		31.605,56	64		0,00	0,00	0,00
1.4.2.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm) left side/lijeva strana 500-637,05m		31.605,56	64		0,00	0,00	0,00
1.4.3.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm); right side/desna strana 0-500m	8.663,08		64		0,00	0,00	0,00
1.4.4.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm) left side/lijeva strana 500-637,05m	8.663,08		64		0,00	0,00	0,00
1.4.5.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - right side/desna strana 0-500m	139.595,90		64		0,00	0,00	0,00
1.4.6.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - left side/lijeva strana 0-500m	139.595,90		64		0,00	0,00	0,00
1.4.7.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - right side/desna strana 500-637,05m	38.263,23		64		0,00	0,00	0,00
1.4.8.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2 - left side/lijeva strana 500-642,39m	38.263,23		64		0,00	0,00	0,00



1.4.9.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - right side/desna strana 0-500m	93.063,92	64		0,00	0,00	0,00
1.4.10.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - left side/lijeva strana 0-500m	93.063,92	64		0,00	0,00	0,00
1.4.11.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - right side/desna stran 500-637,05m	25.508,82	64		0,00	0,00	0,00
1.4.12.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - left side/lijeva strana 500-642,39m	25.508,82	64		0,00	0,00	0,00
1.4.13.	Wearing course / habajući sloj right side/desna strana 0-500m	86.404,63			0,00	0,00	0,00
1.4.14.	Wearing course / habajući sloj left side/lijeva strana 0-500m	86.404,63			0,00	0,00	0,00
1.4.15.	Wearing course / habajući sloj right side/desna strana 500-637,05m	23.683,51			0,00	0,00	0,00
1.4.16.	Wearing course / habajući sloj left side/lijeva strana 500-642,39m	23.683,51			0,00	0,00	0,00
	<b>Link / Veza</b> <b>0+447,37-0+887,84</b>						
1.5.	<b>Top soil removal/ Uklanjanje humusa</b>						
1.5.1.	0 - 250 m	18.921,13	57		0,00	0,00	0,00
1.5.2.	250 - 441,80 m	14.516,29	57		0,00	0,00	0,00
1.6.	<b>Earthworks/ Zemljani radovi</b>						
	<b>0+447,37 - 0+697,37</b>						
1.6.1.	0+000,00 - 0+250,00, layer 1	32.424,70	58		0,00	0,00	0,00
1.6.2.	0+000,00 - 0+250,00, layer 2	32.424,70	58	63	32.424,70	0,00	32.424,70
1.6.3.	0+000,00 - 0+250,00, layer 3	32.424,70	59	63	32.424,70	0,00	32.424,70
1.6.4.	0+000,00 - 0+250,00, layer 4	32.424,70	59	62	32.424,70	0,00	32.424,70
1.6.5.	0+000,00 - 0+250,00, layer 5	32.424,70	60	62	32.424,70	0,00	32.424,70
1.6.6.	0+000,00 - 0+250,00, layer 6	32.424,70	60	62	32.424,70	0,00	32.424,70
	<b>0+697,37 - 0+887,87</b>						
1.6.7.	0+250,00 - 0+441,80, layer 7	32.424,70	61		0,00	0,00	0,00
1.6.8.	0+250,00 - 0+441,80, layer 8	32.424,70	61	63	32.424,70	0,00	32.424,70
1.6.9.	0+250,00 - 0+441,80, layer 9	32.424,70	62	63	32.424,70	0,00	32.424,70
1.7.	<b>Road Foundation/Temelj puta</b>						
1.7.1.	0 - 250 m, right side/desna strana	19.038,98	63		0,00	0,00	0,00
1.7.2.	0 - 250 m, left side/lijeva strana	19.038,98	63		0,00	0,00	0,00
1.7.3.	250 - 447,80 right side/desna strana	14.606,70	63		0,00	0,00	0,00
1.7.4.	250 - 447,80 left side/lijeva strana	14.606,70	63		0,00	0,00	0,00
1.8.	<b>Pavement structure/Kolovozna konstrukcija</b>						
1.8.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm); right side/desna strana	42.442,94	64		0,00	0,00	0,00
1.8.2.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm) left side/lijeva strana	42.442,94	64		0,00	0,00	0,00
1.8.3.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2 - right side/desna strana	89.096,23	64		0,00	0,00	0,00
1.8.4.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2 - left side/lijeva strana	89.096,23	64		0,00	0,00	0,00
1.8.5.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - right side/desna strana	59.397,49	64		0,00	0,00	0,00
1.8.6.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2 - left side/lijeva strana	59.397,49	64		0,00	0,00	0,00
1.8.7.	Wearing course / habajući sloj right side/desna strana	53.802,07			0,00	0,00	0,00
1.8.8.	Wearing course / habajući sloj left side/lijeva strana	53.802,07			0,00	0,00	0,00
1.9.	<b>Temporary Link Left / Privremena Veza Lijevo</b> <b>0+000 - 0+245,76</b>						
1.9.1.	Top soil removal/ Uklanjanje humusa	1.595,59 €	60		0,00	0,00	0,00
1.9.2.	Earth works /zemljani radovi	50.976,62 €	61		0,00	0,00	0,00
1.9.3.	Road Foundation/Temelj puta	15.777,46 €			0,00	0,00	0,00
1.9.4.	<b>Pavement structure/Kolovozna konstrukcija</b>						
1.9.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm)	11.032,79	64		0,00	0,00	0,00
1.9.4.2.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2	51.896,14	64		0,00	0,00	0,00
1.9.4.3.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2	34.597,42	64		0,00	0,00	0,00
1.9.4.4.	Wearing course / habajući sloj	31.338,25			0,00	0,00	0,00
1.10.	<b>Temporary Link Right / Privremena Veza Desno</b> <b>0+000 - 0+237,759</b>						
1.10.1.	Top soil removal / Uklanjanje humusa	1.563,04 €	60		0,00	0,00	0,00
1.10.2.	Earth works /zemljani radovi	48.838,99 €	60		0,00	0,00	0,00
1.10.3.	Road Foundation/Temelj puta	15.416,92 €	61		0,00	0,00	0,00
1.10.4.	<b>Pavement structure/Kolovozna konstrukcija</b>						
1.10.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm)	10.736,98	64		0,00	0,00	0,00
1.10.4.2.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Završen prvi sloj BMS i rigola) 2	49.838,16	64		0,00	0,00	0,00
1.10.4.3.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Završen drugi sloj BMS) 2	33.225,43	64		0,00	0,00	0,00
1.10.4.4.	Wearing course / habajući sloj	30.095,49			0,00	0,00	0,00
1.11.	<b>Deviation / Devijacija Smokovac - Rogami 1</b>						
1.11.1.	Top soil removal, embankment, slope excavation and drainage / Uklanjanje humusa, nasip, iskop i odvodnjavanje	103.852,15	64		0,00	0,00	0,00
1.11.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	10.343,69	64		0,00	0,00	0,00
1.11.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	23.273,30	64		0,00	0,00	0,00
1.11.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	18.101,47	64		0,00	0,00	0,00
1.12.	<b>Deviation / Devijacija UI Mihaila Ivanovića</b>						

1.12.1.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	30.398,29	56	0,00	0,00	0,00
1.12.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	2.988,78	56	0,00	0,00	0,00
1.12.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	6.724,74	57	0,00	0,00	0,00
1.12.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	5.230,35		0,00	0,00	0,00
1.13.	Deviation / Devijacija Smokovac - Rogami 2					
1.13.1.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	113.531,44	58	0,00	0,00	0,00
1.13.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	11.682,35	58	0,00	0,00	0,00
1.13.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	26.285,29	59	0,00	0,00	0,00
1.13.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	20.444,12		0,00	0,00	0,00
1.14.	Deviation / Devijacija UI Dunavska					
1.14.1.	Embankment, slope excavation and drainage / Nasip, iskop i odvodnjavanje	132.735,81	60	0,00	0,00	0,00
1.14.2.	Asphalt concrete layer /Sloj asfaltnog betona 1	13.175,19	60	0,00	0,00	0,00
1.14.3.	Asphalt concrete layer /Sloj asfaltnog betona 2	29.644,17	61	0,00	0,00	0,00
1.14.4.	Asphalt concrete layer /Sloj asfaltnog betona 3	23.056,57		0,00	0,00	0,00
1.15.	Reconstruction of existing road M2 / Rekonstrukcija postojećeg puta M2					
1.15.1.	Top soil removal / Uklanjanje humusa	9.913,12 €	63	0,00	0,00	0,00
1.15.2.	Earth works / Zemljani radovi	15.879,46 €	63	0,00	0,00	0,00
1.15.3.	Road Foundation/Temelj puta	8.468,31 €	64	0,00	0,00	0,00
1.15.4.	Pavement structure/Kolovozna konstrukcija					
1.15.4.1.	Base layer (crushed stone materials with granulation 0-31 mm)/Osnovni sloj (drobljeni kameni materijali (sa granulacijom 0-31 mm)	55.955,69	64	0,00	0,00	0,00
1.15.4.2.	Asphalt concrete layer (Completed BMS first layer and rigola /Sloj asfaltnog betona( Zavrsen prvi sloj BMS i rigola) 2	51.042,69	64	0,00	0,00	0,00
1.15.4.3.	Asphalt concrete layer ( BMS second layer completed) / Sloj asfaltnog betona (Zavrsen drugi sloj BMS) 2	34.028,47	64	0,00	0,00	0,00
1.15.4.4.	Wearing course / habajući sloj	35.491,13	64	0,00	0,00	0,00
Total cost center 1 / Ukupno troškovno mjesto 1:		7.268.278,76		2.708.971,37	0,00	2.708.971,38

**COST CENTRE 02/TROŠKOVNI CENTAR 02**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./Troškovno mjesto Br.	02	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativna prethodna	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
<b>Cost Center/ Troškovno mjesto 2</b>	<b>Bridge/Most MORAČA</b>							
	<b>Left bridge/ Lijevo most</b>							
2.1.	<b>Foundation concrete/ Temeljni beton</b>							
2.1.1.	S1	SI-008	160.499,08	53		160.499,08	0,00	160.499,08
2.1.2.	S2 - piles	SI-005 & 006	279.318,46	53	53	279.318,46	0,00	279.318,46
2.1.3.	S2	SI-005 & 006	127.924,35	54		127.924,35	0,00	127.924,35
2.1.4.	S3 - piles	SI-004	279.318,46	54	52	279.318,46	0,00	279.318,46
2.1.5.	S3	SI-006	127.897,40	55		127.897,40	0,00	127.897,40
2.1.6.	S4 - piles	SI-003	554.827,00	51	51	554.827,00	0,00	554.827,00
2.1.7.	S4	SI-007	160.499,08	52		160.499,08	0,00	160.499,08
2.2.	<b>Abutments and Piers elevation/ Elevacija nosnih stubova</b>							
2.2.1.	S1 (3,53m)		47.978,63	53		0,00	0,00	0,00
2.2.2.	S2 stage 1 (3,71m)	SI-009	12.969,75	55	57	12.969,75	0,00	12.969,75
2.2.3.	S2 stage 2 (3m)	SI-009	12.969,75	55	57	12.969,75	0,00	12.969,75
2.2.4.	S2 stage 3 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.5.	S2 stage 4 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.6.	S2 stage 5 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.2.7.	S2 stage 6 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75
2.2.8.	S2 stage 7 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.2.9.	S2 stage 8 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.2.10.	S2 stage 9 (3m)		12.969,75	56		0,00	0,00	0,00
2.2.11.	S3 stage 1 (2,24m)	SI-006 & 007	12.969,75	56	55	12.969,75	0,00	12.969,75
2.2.12.	S3 stage 2 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.13.	S3 stage 3 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.14.	S3 stage 4 (3m)	SI-008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.2.15.	S3 stage 5 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.2.16.	S3 stage 6 (3m)	SI-009	12.969,75	57	57	12.969,75	0,00	12.969,75
2.2.17.	S3 stage 7 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.18.	S3 stage 8 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.19.	S3 stage 9 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.2.20.	S4 (3m)	SI-009	40.775,04	54	57	40.775,04	0,00	40.775,04
2.2.21.	S4 (3m)	SI-009 & 010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.2.22.	S4 (3m)	SI-010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.2.23.	S4 (3m)	SI-011	40.775,04	54	59	40.775,04	0,00	40.775,04
2.2.24.	S4 (3m)	SI-011	40.775,04	54	59	40.775,04	0,00	40.775,04
2.2.25.	S4 (3m)	SI-011 & 013	40.775,04	55	61	40.775,04	0,00	40.775,04
2.2.26.	S4 (3m)	SI-013	40.775,04	56	61	40.775,04	0,00	40.775,04
2.3.	<b>Bridge deck superstructure/ Gornji stroj masne ploče</b>							
2.3.1.	S1-S2	SI-015	229.881,17	58	63	229.881,17	0,00	229.881,17
2.3.2.	S2-S3	SI-013	306.508,22	59	61	306.508,22	0,00	306.508,22
2.3.3.	S3-S4	SI-015	229.881,17	60	63	229.881,17	0,00	229.881,17
2.4.	<b>Bridge deck prestressing/ Prednaprezanje masne ploče</b>							
2.4.1.	S1-S2	SI-016	70.571,38	61		0,00	70.571,38	70.571,38
2.4.2.	S2-S3	SI-016	94.095,17	61		0,00	94.095,17	94.095,17
2.4.3.	S3-S4	SI-016	70.571,38	61		0,00	70.571,38	70.571,38
2.5.	<b>Bridge furniture/ Masna estetika</b>							
2.5.1.	Concrete safety barrier (0-50m) / Betonska zaštitna barjera lijevo (0-50m)		46.467,95	63		0,00	0,00	0,00
2.5.2.	Concrete safety barrier (50-100m) / Betonska zaštitna barjera lijevo (50-100m)		46.467,95	63		0,00	0,00	0,00
2.5.3.	Concrete safety barrier (100-150m) / Betonska zaštitna barjera lijevo (100-150m)		46.467,95	63		0,00	0,00	0,00
2.5.4.	Other works / Ostali radovi		36.373,52	63		0,00	0,00	0,00
2.6.	<b>Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi</b>							
2.6.1.	Dilatation joints / Dilatacije		62.966,59	62		0,00	0,00	0,00
2.6.2.	Waterproofing / Hidroizolacija		42.792,82	63		0,00	0,00	0,00
2.6.3.	Asphalt layer / Asfaltni sloj AB 16 SA		24.546,74			0,00	0,00	0,00
2.6.4.	Asphalt layer / Asfaltni sloj SMA 0/11 S		22.726,47	64		0,00	0,00	0,00
2.7.	<b>Right bridge/ Desni most</b>							
2.7.1.	S1	SI-008	160.499,08	53	56	160.499,08	0,00	160.499,08
2.7.2.	S2 - piles	SI-005 & 007	279.318,46	54	55	279.318,46	0,00	279.318,46
2.7.3.	S2	SI-009	127.924,35	55	57	127.924,35	0,00	127.924,35
2.7.4.	S3 - piles	SI-004	279.318,46	55	52	279.318,46	0,00	279.318,46
2.7.5.	S3	SI-006	127.897,40	56	54	127.897,40	0,00	127.897,40
2.7.6.	S4 - piles	SI-004	579.873,24	52	52	579.873,24	0,00	579.873,24
2.7.7.	S4	SI-008	160.499,08	54	56	160.499,08	0,00	160.499,08
2.8.	<b>Abutments and Piers elevation/ Elevacija nosnih stubova</b>							
2.8.1.	S1 (3m)	SI-009 & 010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.8.2.	S1 (3m)	SI-010	40.775,04	54	58	40.775,04	0,00	40.775,04
2.8.3.	S1 (2,33m)	SI-010	31.668,61	54	58	31.668,61	0,00	31.668,61
2.8.4.	S2 stage 1 (3,71m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.5.	S2 stage 2 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.6.	S2 stage 3 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.7.	S2 stage 4 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.8.	S2 stage 5 (3m)	SI-010	12.969,75	55	58	12.969,75	0,00	12.969,75
2.8.9.	S2 stage 6 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75
2.8.10.	S2 stage 7 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.11.	S2 stage 8 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.12.	S2 stage 9 (3m)	SI-011	12.969,75	56	59	12.969,75	0,00	12.969,75
2.8.13.	S3 stage 1 (2,24m)	SI-007 & 008	12.969,75	56	56	12.969,75	0,00	12.969,75
2.8.14.	S3 stage 2 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.15.	S3 stage 3 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.16.	S3 stage 4 (3m)	SI-009	12.969,75	56	57	12.969,75	0,00	12.969,75
2.8.17.	S3 stage 5 (3m)	SI-010	12.969,75	56	58	12.969,75	0,00	12.969,75



2.8.18.	S3 stage 6 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.8.19.	S3 stage 7 (3m)	SI-010	12.969,75	57	58	12.969,75	0,00	12.969,75
2.8.20.	S3 stage 8 (3m)	SI-011	12.969,75	57	59	12.969,75	0,00	12.969,75
2.8.21.	S3 stage 9 (3m)	SI-011	12.969,75	57	59	12.969,75	0,00	12.969,75
2.8.22.	S4 (3m)	SI-009 & 010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.23.	S4 (3m)	SI-010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.24.	S4 (3m)	SI-010	40.775,04	55	58	40.775,04	0,00	40.775,04
2.8.25.	S4 (3m)	SI-011	40.775,04	55	59	40.775,04	0,00	40.775,04
2.8.26.	S4 (3m)	SI-011	40.775,04	55	59	40.775,04	0,00	40.775,04
2.8.27.	S4 (3m)	SI-011 & 013	40.775,04	56	61	40.775,04	0,00	40.775,04
2.8.28.	S4 (3m)	SI-014	40.775,04	56	62	40.775,04	0,00	40.775,04
2.9.	Bridge deck superstructure/ Gornji stroj nosne ploče							
2.9.1.	S1-S2	SI-015	229.881,17	59	63	229.881,17	0,00	229.881,17
2.9.2.	S2-S3	SI-014	306.508,22	60	62	306.508,22	0,00	306.508,22
2.9.3.	S3-S4	SI-015	229.881,17	61	63	229.881,17	0,00	229.881,17
2.10.	Bridge deck prestressing/ Prednaprezanje nosne ploče							
2.10.1.	S1-S2		70.571,38	62		0,00	0,00	0,00
2.10.2.	S2-S3		94.095,17	62		0,00	0,00	0,00
2.10.3.	S3-S4		70.571,38	62		0,00	0,00	0,00
2.11.	Bridge furniture/ Masna estetika							
2.11.1.	Concrete safety barrier (0-50m) / Betonska zaštitna barjera lijevo (0-50m)		46.467,95	63		0,00	0,00	0,00
2.11.2.	Concrete safety barrier (50-100m) / Betonska zaštitna barjera lijevo (50-100m)		46.467,95	63		0,00	0,00	0,00
2.11.3.	Concrete safety barrier (100-150m) / Betonska zaštitna barjera lijevo (100-150m)		46.467,95	63		0,00	0,00	0,00
2.11.4.	Other works / Ostali radovi		36.373,52	63		0,00	0,00	0,00
2.12.	Waterproofing, joints and Asphalt Works/ Hidroizolacija, spojnice i asfaltni radovi							
2.12.1.	Dilatation joints / Dilatacije		62.966,59	63		0,00	0,00	0,00
2.12.2.	Waterproofing / Hidroizolacija		42.792,82	63		0,00	0,00	0,00
2.12.3.	Asphalt layer / Asfaltni sloj AB 16 SA		24.546,74	64		0,00	0,00	0,00
2.12.4.	Asphalt layer / Asfaltni sloj SMA 0/11 S		22.728,47	64		0,00	0,00	0,00
2.13.	Scaffolding for bridge / Skela za most							
2.13.1.	S1-S2	SI-008 & 011	340.744,60	59		340.744,60	0,00	340.744,60
2.13.2.	S2-S3	SI-008 & 011	340.744,60	59		340.744,60	0,00	340.744,60
2.13.3.	S3-S4	SI-008 & 011	340.744,60	59		340.744,60	0,00	340.744,60
Total cost center 2 / Ukupno troškovno mjesto 2:			8.287.447,61			7.098.399,38	235.237,92	7.333.637,30



**COST CENTRE 03/TROŠKOVNI CENTAR 03**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planiran o za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 3	Overpass / Nadvožnjak Zlatica							
3.1.	Foundation concrete/ Temeljni beton							
3.1.1.	Left foundation	SI-002	115.575,79	50	50	115.575,79	0,00	115.575,79
3.1.2.	Right foundation	SI-002	115.575,79	50	50	115.575,79	0,00	115.575,79
3.2.	Walls, wing walls and piers / Zidovi, krilni zidovi i stubovi							
3.2.1.	Left side 0-5m	SI-003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.2.	Right side 0-5m	SI-003	113.975,97	52	51	113.975,97	0,00	113.975,97
3.2.3.	Left side 5-10,66m	SI-004	113.975,97	53		113.975,97	0,00	113.975,97
3.2.4.	Right side 5-11,09m	SI-005	113.975,97	53	53	113.975,97	0,00	113.975,97
3.3.	Prefabricated girders / Prefabrikovani nosači							
3.3.1.	0-10 pcs	SI-003	77.836,43	57		77.836,43	0,00	77.836,43
3.3.2.	10-20 pcs	SI-004	77.836,43	58	52	77.836,43	0,00	77.836,43
3.3.3.	20-30 pcs	SI-005 & 006	77.836,43	59	54	77.836,43	0,00	77.836,43
3.3.4.	30-37 pcs	SI-005 & 006	54.485,49	60	54	54.485,49	0,00	54.485,49
3.4.	Concreting of pavement slab / Betoniranje kolovozne ploče							
3.4.1.	Concreting of pavement slab / Betoniranje kolovozne ploče	SI-006 & 008	248.185,57	62	56	248.185,57	0,00	248.185,57
3.5.	Bridge furniture/ Mosna estetika							
3.5.1.	Concrete safety barrier / Betonska zaštitna barijera		25.153,89	63		0,00	0,00	0,00
3.5.2.	Steel fence / Čelčna ograda		31.941,42	63		0,00	0,00	0,00
3.5.3.	Other works / Ostali radovi		41.275,20	63		0,00	0,00	0,00
3.6.	Waterproofing and Asphalt Works/ Hidroizolacija i asfaltni radovi							
3.6.1.	Asphalt layer/Asfaltni sloj +Waterproofing for backfilled part of the walls / Hidroizolacija zatrpanog dijela zidova		41.207,23	64		0,00	0,00	0,00
3.6.2.	Asphalt layer / Asfaltni sloj+Waterproofing of overpass and footways / Hidroizolacija nadvožnjaka i pješačkih staza		54.623,54	64		0,00	0,00	0,00
Total cost center 3 / Ukupno troškovno mjesto 3:			1.417.437,08			1.223.235,79	0,00	1.223.235,79

## **COST CENTRE 04/TROŠKOVNI CENTAR 04**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	Paid in IPC Number/Plaćen o u okviru IRS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 4	Underpass /Podvožnjaci							
4.1.	0+039,727 - 0+111,384 (Mihaila Ivanovića)							
	First half of underpass							
4.1.1.	Foundation (excavation and concreting)/ Temelj (iskopavanje i betoniranje)	SI-003	71.974,97	53	51	71.974,97	0,00	71.974,97
4.1.2.	Box culvert/Kutijasti propust (100% complete/završen)	SI-004	182.861,78	55	52	182.861,78	0,00	182.861,78
4.1.3.	Remaining works/ Preostali radovi		27.658,13	59		0,00	0,00	0,00
	Second half of underpass							
4.1.4.	Foundation (excavation and concreting)/ Temelj (iskopavanje i betoniranje)	SI-004	71.974,97	59	52	71.974,97	0,00	71.974,97
4.1.5.	Box culvert/Kutijasti propust (100% complete/završen)	SI-005	182.861,78	61	53	182.861,78	0,00	182.861,78
4.1.6.	Remaining works/ Preostali radovi		27.658,13	62		0,00	0,00	0,00
4.2.	0+093,493 - 0+117,042 (Dunavska ulica)							
4.2.1.	Foundation (excavation and concreting)/ Temelj (iskopavanje i betoniranje)	SI-004	44.810,05	57	52	44.810,05	0,00	44.810,05
4.2.2.	Box culvert/Kutijasti propust (100% complete/završen)	SI-005	96.633,70	59	53	96.633,70	0,00	96.633,70
4.2.3.	Remaining works/ Preostali radovi		17.498,63	60		0,00	0,00	0,00
Total cost center 4 / Ukupno troškovno mjesto 4:			723.932,18			651.117,26	0,00	651.117,26

**COST CENTRE 05/TROŠKOVNI CENTAR 05**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 05 Rev.01

Cost Center No./ Troškovno mjesto Br.	05	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/Viznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvoreno za mjesec	Previous Cumulative/ Kumulativno prethodna	This Period/ Ovaj Period	Total Value to Date/ Ukupno dosad
Cost Center/ Troškovno mjesto 5	Potpomi zidovi / Retaining walls							
	Concrete wall/ Betonski zid							
	90% for the concrete wall, the milestone is 25m length, no matter the height+ 5% for the "after work" the whole length of each retaining wall + 5% for the "correction of the crown" the whole length of each retaining wall/ 90% za betonski zid, reper je 25 m dužine, bez obzira na visinu + 5% za "kasnije radove" čitava dužina potpornog zida + 5% za "popravku krune zida" čitava dužina potpornog zida							
5.1.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) (25m)							
5.1.1.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - 90%		98.802,84	59		0,00	0,00	0,00
5.1.2.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - After work 5%		5.489,04	60		0,00	0,00	0,00
5.1.3.	Concrete wall/ Betonski zid Dunavska street (0+058 - 0+084,43) - Correction of the crown 5%		5.489,04	61		0,00	0,00	0,00
5.2.	Concrete wall/ Betonski zid link road RK 0+450,00 (30,70m)							
5.2.1.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		6.384,20	59		0,00	0,00	0,00
5.2.2.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		354,67	60		0,00	0,00	0,00
5.2.3.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		354,67	61		0,00	0,00	0,00
5.2.4.	Concrete wall/ Betonski zid link road RK 0+450,00 90%		1.455,59	59		0,00	0,00	0,00
5.2.5.	Concrete wall/ Betonski zid link road RK 0+450,00 After work 5%		80,87	60		0,00	0,00	0,00
5.2.6.	Concrete wall/ Betonski zid link road RK 0+450,00 Correction of the crown 5%		80,87	61		0,00	0,00	0,00
5.3.	Concrete wall 2/ Betonski zid 2 K0+220 - K0+329,08 (109,08m)							
5.3.1.	Concrete wall 2/ Betonski zid 2 90%	IPC SI 016	105.850,52	54	64	0,00	105.850,52	105.850,52
5.3.2.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.3.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
5.3.4.	Concrete wall 2/ Betonski zid 2 90%	IPC SI 016	105.850,52	54	64	0,00	105.850,52	105.850,52
5.3.5.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	55		0,00	0,00	0,00
5.3.6.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	55		0,00	0,00	0,00
5.3.7.	Concrete wall 2/ Betonski zid 2 90%	IPC SI 016	105.850,52	55	64	0,00	105.850,52	105.850,52
5.3.8.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.9.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
5.3.10.	Concrete wall 2/ Betonski zid 2 90%	IPC SI 016	105.850,52	55	63	0,00	105.850,52	105.850,52
5.3.11.	Concrete wall 2/ Betonski zid 2 After work 5%		5.880,59	56		0,00	0,00	0,00
5.3.12.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		5.880,59	56		0,00	0,00	0,00
5.3.13.	Concrete wall 2/ Betonski zid 2 90%	IPC SI 016	38.444,85	56	64	0,00	38.444,85	38.444,85
5.3.14.	Concrete wall 2/ Betonski zid 2 After work 5%		2.135,82	57		0,00	0,00	0,00
5.3.15.	Concrete wall 2/ Betonski zid 2 Correction of the crown 5%		2.135,82	57		0,00	0,00	0,00
5.4.	Concrete wall 3/ Betonski zid 3 K0+510,00 - K0+671,60 K0+703,60 - K0+770,00 K0+780,80 - K0+803,16 (250,36m)							
5.4.1.	Concrete wall 3/ Betonski zid 3 90%	SI-013	113.958,15	52		113.958,15	0,00	113.958,15
5.4.2.	Concrete wall 3/ Betonski zid 3 After work 5%		6.331,01	53		0,00	0,00	0,00
5.4.3.	Concrete wall 3/ Betonski zid 3 Correction of the crown 5%		6.331,01	53		0,00	0,00	0,00
5.4.4.	Concrete wall 3/ Betonski zid 3 90%	SI-013	113.958,15	52		113.958,15	0,00	113.958,15
5.4.5.	Concrete wall 3/ Betonski zid 3 After work 5%		6.331,01	53		0,00	0,00	0,00
5.4.6.	Concrete wall 3/ Betonski zid 3 Correction of the crown 5%		6.331,01	53		0,00	0,00	0,00

	<b>50-75m</b>							
5.4.7.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	113.958,15	53		113.958,15	0,00	113.958,15
5.4.8.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	54		0,00	0,00	0,00
5.4.9.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	54		0,00	0,00	0,00
	<b>75-100m</b>							
5.4.10.	Concrete wall 3 / Betonski zid 3 90%	SI-009	113.958,15	53		113.958,15	0,00	113.958,15
5.4.11.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	54		0,00	0,00	0,00
5.4.12.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	54		0,00	0,00	0,00
	<b>100-125m</b>							
5.4.13.	Concrete wall 3 / Betonski zid 3 90%	SI-009	113.958,15	53		113.958,15	0,00	113.958,15
5.4.14.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	55		0,00	0,00	0,00
5.4.15.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	55		0,00	0,00	0,00
	<b>125-150m</b>							
5.4.16.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	113.958,15	54		113.958,15	0,00	113.958,15
5.4.17.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	55		0,00	0,00	0,00
5.4.18.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	55		0,00	0,00	0,00
	<b>150-175m</b>							
5.4.19.	Concrete wall 3 / Betonski zid 3 90%		113.958,15	54		0,00	0,00	0,00
5.4.20.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	55		0,00	0,00	0,00
5.4.21.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	55		0,00	0,00	0,00
	<b>175-200m</b>							
5.4.22.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	113.958,15	55		113.958,15	0,00	113.958,15
5.4.23.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	56		0,00	0,00	0,00
5.4.24.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	56		0,00	0,00	0,00
	<b>200-225m</b>							
5.4.25.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	113.958,15	55		113.958,15	0,00	113.958,15
5.4.26.	Concrete wall 3 / Betonski zid 3 After work 5%		6.331,01	56		0,00	0,00	0,00
5.4.27.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.331,01	56		0,00	0,00	0,00
	<b>225-250.36m</b>							
5.4.28.	Concrete wall 3 / Betonski zid 3 90%	SI-008 & 009	115.599,07	56		115.599,07	0,00	115.599,07
5.4.29.	Concrete wall 3 / Betonski zid 3 After work 5%		6.422,18	57		0,00	0,00	0,00
5.4.30.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.422,17	57		0,00	0,00	0,00
5.5.	Concrete wall 4 / Betonski zid 4 K0+563.00 - K0+713 K0+741.50 - K0+815 K0+825.00 - K0+845.46 (243.96)							
	<b>0-25m</b>							
5.5.1.	Concrete wall 3 / Betonski zid 3 90%	SI-010	112.679,27	52		112.679,27	0,00	112.679,27
5.5.2.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	53		0,00	0,00	0,00
5.5.3.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	53		0,00	0,00	0,00
	<b>25-50m</b>							
5.5.4.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.5.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	53		0,00	0,00	0,00
5.5.6.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	53		0,00	0,00	0,00
	<b>50-75m</b>							
5.5.7.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.8.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	54		0,00	0,00	0,00
5.5.9.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	54		0,00	0,00	0,00
	<b>75-100m</b>							
5.5.10.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.11.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	54		0,00	0,00	0,00
5.5.12.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	54		0,00	0,00	0,00
	<b>100-125m</b>							
5.5.13.	Concrete wall 3 / Betonski zid 3 90%	SI-009	112.679,27	52		112.679,27	0,00	112.679,27
5.5.14.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	55		0,00	0,00	0,00
5.5.15.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		6.259,96	55		0,00	0,00	0,00
	<b>125-150m</b>							
5.5.16.	Concrete wall 3 / Betonski zid 3 90%	SI-010	112.679,27	54		112.679,27	0,00	112.679,27
5.5.17.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	55		0,00	0,00	0,00

5.5.18.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% 150-175m		6.259,96	55		0,00	0,00	0,00
5.5.19.	Concrete wall 3 / Betonski zid 3 90%	SI-005 & 008	112.679,27	54	53	112.679,27	0,00	112.679,27
5.5.20.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	55		0,00	0,00	0,00
5.5.21.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% 175-200m		6.259,96	55		0,00	0,00	0,00
5.5.22.	Concrete wall 3 / Betonski zid 3 90%	SI-005 & 008	112.679,27	55	53	112.679,27	0,00	112.679,27
5.5.23.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	56		0,00	0,00	0,00
5.5.24.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% 200-225m		6.259,96	56		0,00	0,00	0,00
5.5.25.	Concrete wall 3 / Betonski zid 3 90%	SI-006 & 008	112.679,27	55	53	112.679,27	0,00	112.679,27
5.5.26.	Concrete wall 3 / Betonski zid 3 After work 5%		6.259,96	56		0,00	0,00	0,00
5.5.27.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% 225-243,96m		6.259,96	56		0,00	0,00	0,00
5.5.28.	Concrete wall 3 / Betonski zid 3 90%	SI-010	85.456,07	56		85.456,07	0,00	85.456,07
5.5.29.	Concrete wall 3 / Betonski zid 3 After work 5%		4.747,56	57		0,00	0,00	0,00
5.5.30.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% 250-275m		4.747,56	57		0,00	0,00	0,00
5.5.31.	Concrete wall 3 / Betonski zid 3 90%		0,00	56		0,00	0,00	0,00
5.5.32.	Concrete wall 3 / Betonski zid 3 After work 5%		0,00	57		0,00	0,00	0,00
5.5.33.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5% 275-282,46		0,00	57		0,00	0,00	0,00
5.5.34.	Concrete wall 3 / Betonski zid 3 90%		0,00	56		0,00	0,00	0,00
5.5.35.	Concrete wall 3 / Betonski zid 3 After work 5%		0,00	57		0,00	0,00	0,00
5.5.36.	Concrete wall 3 / Betonski zid 3 Correction of the crown 5%		0,00	57		0,00	0,00	0,00
Total cost center 5 / Ukupno troškovno mjesto 5:			3.121.423,85			2.126.833,71	461.846,92	2.588.680,63

**COST CENTRE 06/TROŠKOVNI CENTAR 06**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 06 Rev.01

Cost Center No./ Troškovno mjesto Br.	06	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mesec	Actual Month/ Stvarno za mesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupno iznos do danas
<b>Cost Center/ Troškovno mjesto 6</b>	<b>Reinforced soil retaining wall / Potporni zid od armirane zemlje</b>							
	The milestone is 2.20 m height of each layer and no matter on the length / Reper je visina 2.2m za svaki sloj, bez obzira na dužinu							
<b>6.1.</b>	<b>Reinforced soil retaining wall No 1 / Potporni zid od armirane zemlje broj 1</b>							
	<b>66+192,165 - 66+312,165</b>							
6.1.1.	Layer/Sloj 1 (0.0 - 2.2 m height)		112.621,35	60		0,00	0,00	0,00
6.1.2.	Layer/Sloj 2 (2.2 - 4.4 m height)		112.621,35	60		0,00	0,00	0,00
6.1.3.	Layer/Sloj 3 (4.4 - 6.6 m height)		112.621,35	60		0,00	0,00	0,00
6.1.4.	Layer/Sloj 4 (6.6 - 8.8m height)		112.621,35	61		0,00	0,00	0,00
6.1.5.	Layer/Sloj 5 (8.8 - 11.0 m height)		112.621,35	61		0,00	0,00	0,00
	<b>66+312,165 - 66+429,144</b>							
6.1.6.	Layer/Sloj 1 (0.0 - 2.2 m height)		112.621,35	61		0,00	0,00	0,00
6.1.7.	Layer/Sloj 2 (2.2 - 4.4 m height)		112.621,35	61		0,00	0,00	0,00
6.1.8.	Layer/Sloj 3 (4.4 - 6.6 m height)		112.621,35	61		0,00	0,00	0,00
6.1.9.	Layer/Sloj 4 (6.6 - 8.8m height)		112.621,34	62		0,00	0,00	0,00
6.1.10.	Layer/Sloj 5 (8.8 - 11.0 m height)		112.621,34	62		0,00	0,00	0,00
6.1.11.	Layer/Sloj 6 (11.0 - 13.20 m height)		112.621,34	62		0,00	0,00	0,00
<b>6.2</b>	<b>Reinforced soil retaining wall No 3 / Potporni zid od armirane zemlje broj 3</b>							
	<b>0+447,37 - 0+510</b>							
6.2.1.	Layer/Sloj 1 (0.0 - 2.2 m height)	SI-010	33.513,33	55		33.513,33	0,00	33.513,33
6.2.2.	Layer/Sloj 2 (2.2 - 4.4 m height)	SI-010	33.513,33	55		33.513,33	0,00	33.513,33
6.2.3.	Layer/Sloj 3 (4.4 - 6.6 m height)	SI-010	33.513,33	55		33.513,33	0,00	33.513,33
6.2.4.	Layer/Sloj 4 (6.6 - 8.8m height)	SI-12, SI-013	33.513,33	55		33.513,33	0,00	33.513,33
6.2.5.	Layer/Sloj 5 (8.8 - 11.0 m height)	SI-12, SI-013	33.513,33	56		33.513,33	0,00	33.513,33
6.2.6.	Layer/Sloj 6 (11.0 - 13.2 m height)	SI-013	33.513,33	56		33.513,33	0,00	33.513,33
6.2.7.	Layer/Sloj 7 (13.2 - 15.4 m height)	SI-014	33.513,33	56	62	33.513,33	0,00	33.513,33
6.2.8.	Layer/Sloj 8 (15.4 - 17.6 m height)	SI-014	33.513,33	56	62	33.513,33	0,00	33.513,33
6.2.9.	Layer/Sloj 9 (17.6 - 19.8m height)	SI- 016	33.513,33	57	64	0,00	33.513,33	33.513,33
6.2.10.	Layer/Sloj 10 (19.8 - 22.0 m height)		33.513,33	57		0,00	0,00	0,00
<b>6.3</b>	<b>Reinforced soil retaining wall No 4 / Potporni zid od armirane zemlje broj 4</b>							
	<b>0+447,37 - 0+563</b>							
6.3.1.	Layer/Sloj 1 (0.0 - 2.2 m height)	SI-010	61.873,65	55		61.873,65	0,00	61.873,65
6.3.2.	Layer/Sloj 2 (2.2 - 4.4 m height)	SI-010	61.873,65	55		61.873,65	0,00	61.873,65
6.3.3.	Layer/Sloj 3 (4.4 - 6.6 m height)	SI-010	61.873,65	55		61.873,65	0,00	61.873,65
6.3.4.	Layer/Sloj 4 (6.6 - 8.8m height)	SI-012	61.873,65	55		61.873,65	0,00	61.873,65
6.3.5.	Layer/Sloj 5 (8.8 - 11.0 m height)	SI-012	61.873,65	56		61.873,65	0,00	61.873,65
6.3.6.	Layer/Sloj 6 (11.0 - 13.2 m height)	SI-013	61.873,65	56		61.873,65	0,00	61.873,65
6.3.7.	Layer/Sloj 7 (13.2 - 15.4 m height)	SI-013	61.873,65	56		61.873,65	0,00	61.873,65
6.3.8.	Layer/Sloj 8 (15.4 - 17.6 m height)	SI-014	61.873,65	56	63	61.873,65	0,00	61.873,65
6.3.9.	Layer/Sloj 9 (17.6 - 19.8m height)		61.873,65	57		0,00	0,00	0,00
6.3.10.	Layer/Sloj 10 (19.8 - 22.0 m height)		61.862,25	57		0,00	0,00	0,00
<b>Total cost center 6 / Ukupno troškovno mjesto 6:</b>			<b>2.192.693,29</b>			<b>763.095,87</b>	<b>33.513,33</b>	<b>796.609,21</b>

**COST CENTRE 07/TROŠKOVNI CENTAR 07**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repeta plaćanja

COST CENTER 07 Rev.01

Cost Center No./ Troškovno mjesto Br.	07	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/Ukupan iznos do danas
Cost Center/ Troškovno mjesto 7:	Water drainage /Drenaža vode							
	<b>Water drainage/Drenaža vode</b>							
	per one direction of 500m / Na 500m dužine u jednom pravcu							
	<b>Main road</b>							
	LK65+780-LK66+422,39							
	RK65+792,096-RK66+429,144							
<b>7.1.</b>	<b>Cover drainage / Zatvorena drenaža</b>							
7.1.1.	Left lane / Lijeva traka 500-642,39m		86.003,62	62		0,00	0,00	0,00
7.1.2.	Right lane / Desna traka 500-642,39m		86.003,62	62		0,00	0,00	0,00
7.1.3.	Left lane / Lijeva traka 500-642,39m		47.147,20	63		0,00	0,00	0,00
7.1.4.	Right lane / Desna traka 500-642,39m		86.003,62	63		0,00	0,00	0,00
7.1.5.	Left lane / Lijeva traka 500-642,39m		86.003,62	63		0,00	0,00	0,00
7.1.6.	Right lane / Desna traka 500-642,39m		48.984,24	63		0,00	0,00	0,00
<b>7.2.</b>	<b>Open drainage / Otvorena drenaža</b>							
7.2.1.	Right lane / Desna traka 0-250m		36.858,70	63		0,00	0,00	0,00
7.2.2.	Left lane / Lijeva traka 0-250m		36.858,70	63		0,00	0,00	0,00
7.2.3.	Right lane / Desna traka 250-500m		20.205,94	64		0,00	0,00	0,00
7.2.4.	Left lane / Lijeva traka 250-500m		36.858,70	64		0,00	0,00	0,00
7.2.5.	Right lane / Desna traka 500-637,05m		36.858,70	64		0,00	0,00	0,00
7.2.6.	Left lane / Lijeva traka 500-642,39m		20.993,24	64		0,00	0,00	0,00
<b>7.3.</b>	<b>Concrete trapeze shaped channels / Betonski trapezasti kanali</b>							
7.3.1.	Right lane / Desna traka 0-500m		45.811,93	62		0,00	0,00	0,00
7.3.2.	Left lane / Lijeva traka 0-500m		12.557,05	62		0,00	0,00	0,00
7.3.3.	Right lane / Desna traka 500-637,05m		45.811,93	62		0,00	0,00	0,00
7.3.4.	Left lane / Lijeva traka 500-642,39m		12.557,05	62		0,00	0,00	0,00
	<b>Link / Veza</b>							
	<b>0+447,37-0+887,84</b>							
<b>7.4.</b>	<b>Cover drainage / Zatvorena drenaža</b>							
7.4.1.	Right lane / Desna traka 0-441,80m		151.985,61	62		0,00	0,00	0,00
7.4.2.	Left lane / Lijeva traka 0-441,80m		151.985,61	62		0,00	0,00	0,00
<b>7.5.</b>	<b>Cover drainage / Zatvorena drenaža</b>							
7.5.1.	Right lane / Desna traka 0-441,80m		65.136,69	63		0,00	0,00	0,00
7.5.2.	Left lane / Lijeva traka 0-441,80m		65.136,69	63		0,00	0,00	0,00
<b>7.6.</b>	<b>Temporary Link Left / Privremena Veza Lijevo</b>							
	<b>0+000 - 0+245,76</b>							
7.6.1.	Cover drainage / Zatvorena drenaža		84.545,01	62		0,00	0,00	0,00
7.6.2.	Open drainage / Otvorena drenaža		36.233,58	63		0,00	0,00	0,00
<b>7.7.</b>	<b>Temporary Link Right / Privremena Veza Desno</b>							
	<b>0+000 - 0+237,759</b>							
7.7.1.	Cover drainage / Zatvorena drenaža		81.792,89	62		0,00	0,00	0,00
7.7.2.	Open drainage / Otvorena drenaža		35.054,09	63		0,00	0,00	0,00
<b>7.8.</b>	<b>Bridge Morača Drainage / Odvodnja na Mostu Morača</b>							
7.8.1.	Right bridge / Desni Most		65.781,14	63		0,00	0,00	0,00
7.8.2.	Left bridge / Lijevi most		65.781,14	63		0,00	0,00	0,00
<b>Total cost center 7 / Ukupno troškovno mjesto 7:</b>			<b>1.548.950,29</b>			<b>0,00</b>	<b>0,00</b>	<b>0,00</b>

**COST CENTRE 08/TROŠKOVNI CENTAR 08**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petlja Smokovac  
Schedule of Milestone Payments/Raspored repora plaćanja

COST CENTER 08 Rev.01

Cost Center No./ Troškovno mjesto Br.	08	Paid In IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za: mjesec	Previous Cumulative/ kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupni iznos do danas
Cost Center/Troškovno mjesto 8	Culvert / Propusti							
8.1.	Culvert / Propusti							
8.1.1.	TS 0+222.57 (32.00m)	SI-016	95.810,89	58	64	0,00	95.810,89	95.810,89
8.1.2.	66+170,94 right (56,00m)		190.333,70	56		0,00	0,00	0,00
8.1.3.	Culvert on deviation K0+151,25 (13m)	SI-003	11.338,73	60	51	11.338,73	0,00	11.338,73
8.1.4.	Culvert on deviations K0+200,00	SI-013	24.646,87	57	61	24.646,87	0,00	24.646,87
8.1.5.	Culvert on deviations K0+132,15		18.110,58	58		0,00	0,00	0,00
Total cost center 8 / Ukupno troškovno mjesto 8.			340.240,77			35.985,60	95.810,89	131.796,49

**COST CENTRE 09/TROŠKOVNI CENTAR 09**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/  
Interchange Smokovac/Peja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 09 Rev.01

Cost Center No./ Troškovno mjesto Br.	09	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Euro (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupno iznos do danas
Cost Center/ Troškovno mjesto 9	Slope protection / Zaštita kosina							
9.1.	Slope protection using Menamag and Menahex mesh and SN achors Zaštita kosina Menamag i Menahex pletvom i SN sidrima							
	RK66+792,096 - RK66+942,096							
9.1.1.	0+000.00 - 0+250.00, layer 1	SI-015	44.278,43 €	53	63	44.278,43	0,00	44.278,43
9.1.2.	0+000.00 - 0+250.00, layer 2	SI-015	44.278,43 €	53	63	44.278,43	0,00	44.278,43
9.1.3.	0+000.00 - 0+250.00, layer 3	SI-015	44.278,43 €	53	63	44.278,43	0,00	44.278,43
9.1.4.	0+000.00 - 0+250.00, layer 4	SI-015	44.278,43 €	53	63	44.278,43	0,00	44.278,43
9.1.5.	0+000.00 - 0+250.00, layer 5	SI-015	44.278,43 €	54	63	44.278,43	0,00	44.278,43
9.1.6.	0+000.00 - 0+250.00, layer 6		44.278,43 €	54		0,00	0,00	0,00
9.1.7.	0+000.00 - 0+250.00, layer 7		44.278,43 €	54		0,00	0,00	0,00
9.1.8.	0+000.00 - 0+250.00, layer 8		44.278,43 €	54		0,00	0,00	0,00
9.1.9.	0+000.00 - 0+250.00, layer 9		44.278,43 €	55		0,00	0,00	0,00
9.1.10.	0+000.00 - 0+250.00, layer 10		44.278,43 €	55		0,00	0,00	0,00
	RK66+942,096 - RK66+292,096							
9.1.11.	0+250.00 - 0+500.00, layer 11	SI-009	44.278,43 €	55		44.278,43	0,00	44.278,43
9.1.12.	0+250.00 - 0+500.00, layer 12	SI-009	44.278,43 €	55		44.278,43	0,00	44.278,43
9.1.13.	0+250.00 - 0+500.00, layer 13	SI-010	44.278,43 €	56		44.278,43	0,00	44.278,43
9.1.14.	0+250.00 - 0+500.00, layer 14	SI-010	44.278,43 €	56		44.278,43	0,00	44.278,43
9.1.15.	0+250.00 - 0+500.00, layer 15	SI-014	44.278,43 €	56	62	44.278,43	0,00	44.278,43
9.1.16.	0+250.00 - 0+500.00, layer 16	SI-014	44.278,43 €	56	62	44.278,43	0,00	44.278,43
9.1.17.	0+250.00 - 0+500.00, layer 17	SI-015	44.278,43 €	57	63	44.278,43	0,00	44.278,43
9.1.18.	0+250.00 - 0+500.00, layer 18	SI-015	44.278,43 €	57	63	44.278,43	0,00	44.278,43
9.1.19.	0+250.00 - 0+500.00, layer 19	SI-015	44.278,43 €	57	63	44.278,43	0,00	44.278,43
9.1.20.	0+250.00 - 0+500.00, layer 20	SI-015	44.278,43 €	57	63	44.278,43	0,00	44.278,43
9.1.21.	0+250.00 - 0+500.00, layer 21		44.278,43 €	58		0,00	0,00	0,00
9.1.22.	0+250.00 - 0+500.00, layer 22		44.278,43 €	58		0,00	0,00	0,00
9.1.23.	0+250.00 - 0+500.00, layer 23		44.278,43 €	58		0,00	0,00	0,00
9.1.24.	0+250.00 - 0+500.00, layer 24		44.278,43 €	58		0,00	0,00	0,00
9.1.25.	0+250.00 - 0+500.00, layer 25		44.278,43 €	60		0,00	0,00	0,00
9.1.26.	0+250.00 - 0+500.00, layer 26		44.278,43 €	60		0,00	0,00	0,00
9.1.27.	0+250.00 - 0+500.00, layer 27		44.278,43 €	60		0,00	0,00	0,00
9.1.28.	0+250.00 - 0+500.00, layer 28		44.278,43 €	60		0,00	0,00	0,00
	RK66+292,096 - RK 66+429,144							
9.1.29.	0+500.00 - 0+637.05, layer 29		44.278,43 €	61		0,00	0,00	0,00
9.1.30.	0+500.00 - 0+637.05, layer 30		44.278,43 €	61		0,00	0,00	0,00
9.1.31.	0+500.00 - 0+637.05, layer 31		44.278,43 €	61		0,00	0,00	0,00
9.1.32.	0+500.00 - 0+637.05, layer 32		44.278,42 €	61		0,00	0,00	0,00
9.1.33.	0+500.00 - 0+637.05, layer 33		44.278,42 €	62		0,00	0,00	0,00
9.1.34.	0+500.00 - 0+637.05, layer 34		44.278,42 €	62		0,00	0,00	0,00
9.1.35.	0+500.00 - 0+637.05, layer 35		44.278,42 €	62		0,00	0,00	0,00
9.1.36.	0+500.00 - 0+637.05, layer 36		44.278,42 €	62		0,00	0,00	0,00
9.1.37.	0+500.00 - 0+637.05, layer 37		44.278,42 €	62		0,00	0,00	0,00
9.1.38.	0+500.00 - 0+637.05, layer 38		44.278,42 €	62		0,00	0,00	0,00
9.1.39.	0+500.00 - 0+637.05, layer 39		44.278,42 €	62		0,00	0,00	0,00
9.2.	Slope protection by frame beam with geotechnical anchors & Removal of surface layers of degraded rock mas d=40m/ Zaštita kosina ramovskom konstrukcijom sa geotehničkim sidrima & Uklanjanje površinskog sloja degradirane stijenske mase d=40m, 66+280 - 66+300 (44 m high)							
9.2.1.	Layer 1 - 0-4m		76.437,71	60		0,00	0,00	0,00
9.2.2.	Layer 2 - 4-8m		76.437,71	60		0,00	0,00	0,00
9.2.3.	Layer 3 - 8-12m		76.437,71	60		0,00	0,00	0,00
9.2.4.	Layer 4 - 12-16m		76.437,71	60		0,00	0,00	0,00
9.2.5.	Layer 5 - 16-20m		76.437,71	60		0,00	0,00	0,00
9.2.6.	Layer 6 - 20-24m		76.437,71	61		0,00	0,00	0,00
9.2.7.	Layer 7 - 24-28m		76.437,71	61		0,00	0,00	0,00
9.2.8.	Layer 8 - 28-32m		76.437,71	61		0,00	0,00	0,00
9.2.9.	Layer 9 - 32-36m		76.437,71	61		0,00	0,00	0,00
9.2.10.	Layer 10 - 36-40m		76.437,71	61		0,00	0,00	0,00
9.2.11.	Layer 11 - 40-44m		76.437,71	61		0,00	0,00	0,00
9.3.	Rock fall protection barriers/ Zaštitna konstrukcija protiv obrušavanja stijene na brdu							
9.3.1.	LK 66+218 - 66+280		89.989,37	60		0,00	0,00	0,00
9.3.2.	LK 66+295 - 66+320		36.286,04	60		0,00	0,00	0,00
9.4.	Gabion basket wall/ Gabionski zid/ LK66+207,426 - 66+400,923 (193,50m)							
9.4.1.	0-100m		43.146,60	63		0,00	0,00	0,00
9.4.2.	100-193,50m		40.342,06	63		0,00	0,00	0,00
Total cost center 9 / Ukupno troškovno mjesto 9:			2.777.437,70			664.176,46	0,00	664.176,46

**COST CENTRE 10/TROŠKOVNI CENTAR 10**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repeta plaćanja

COST CENTER 10 Rev.01

Cost Center No./ Troškovno mjesto Br.		Paid in IPC Number/Plać eno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovo Period	Total Value to Date/ Ukupno iznos do danas
Cost Center/ troškovno mjesto 10	Railway reconstruction equipment works / Redovi na rekonstrukciji opreme za ŽICG							
10.1.	Railway reconstruction equipment works / Redovi na rekonstrukciji opreme za ŽICG							
10.1.1.	Rekonstrukcija SS i TK opreme u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the SS and TK equipment in the overpass zone at km 399+971.27 of railway Belgrade-Bar		21.597,24	61		0,00	0,00	0,00
10.1.2.	Rekonstrukcija kontaktne mreže i uzemljenje u zoni nadvožnjaka na km 399+971.27 pruge Beograd-Bar/ Reconstruction of the contact network and grounding in the overpass zone at km 399+971.27 of railway Belgrade-Bar		89.866,06	61		0,00	0,00	0,00
Total cost center 10 / Ukupno troškovno mjesto 10:			111.463,31			0,00	0,00	0,00

## **COST CENTRE 11/TROŠKOVNI CENTAR 11**

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci/  
Interchange Smokovac/Pelja Smokovac  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 11 Rev.01

Cost Center No./ Troškovno mjesto Br.		Paid in IPC Number/Plaćan je u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupni iznos do danas
Cost Center/ Troškovno mjesto 11	Traffic signalization and equipment / Saobraćajna signalizacija i oprema							
11.1.	Traffic signalization / Saobraćajna signalizacija							
11.1.1.	Steel guardrail for vehicles / Čelična ograda za vozila							
11.1.1.1.	Right/ Desno 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.2.	Right/ Desno 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.3.	Left/ Lijevo 1 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.4.	Left/ Lijevo 2 (0-1000m)		37.085,51	63		0,00	0,00	0,00
11.1.1.5.	Right/ Desno 1 (1000-1466,95m)		17.329,68	63		0,00	0,00	0,00
11.1.1.6.	Right/ Desno 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.7.	Left/ Lijevo 1 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.1.8.	Left/ Lijevo 2 (1000-1466,95m)		17.329,68	64		0,00	0,00	0,00
11.1.2.	Concrete safety barrier / Betonska zaštitna ograda					0,00	0,00	0,00
11.1.2.1.	Right/ Desno 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.2.	Right/ Desno 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.3.	Left/ Lijevo 1 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.4.	Left/ Lijevo 2 (0-1000m)		19.605,25	63		0,00	0,00	0,00
11.1.2.5.	Right/ Desno 1 (1000-1466,95m)		9.154,67	63		0,00	0,00	0,00
11.1.2.6.	Right/ Desno 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.7.	Left/ Lijevo 1 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.2.8.	Left/ Lijevo 2 (1000-1466,95m)		9.154,67	64		0,00	0,00	0,00
11.1.3.	Steel guardrail for vehicles / Čelična ograda za vozila					0,00	0,00	0,00
11.1.3.1.	0-500m		18.364,40	63		0,00	0,00	0,00
11.1.3.2.	500-1000m		18.364,40	63		0,00	0,00	0,00
11.1.3.3.	1000-1582m		18.364,40	63		0,00	0,00	0,00
11.1.4.	Elements Of Horizontal Signalization / Elementi horizontalne signalizacije							
	Interrupted and continual median lines, edge lines, direction lines, guiding lines and other lines							
11.1.4.1.	0 - 1000 Right/ Desno		15.343,28	64		0,00	0,00	0,00
11.1.4.2.	0 - 1000 Left/ Lijevo		15.343,28	64		0,00	0,00	0,00
11.1.4.3.	1000 - 1.466,95 m Right/ Desno		7.164,54	64		0,00	0,00	0,00
11.1.4.4.	1000 - 1.466,95 m Left/ Lijevo		7.164,54	64		0,00	0,00	0,00
11.1.5.	Elements of Vertical Signalization / Elementi vertikalne signalizacije							
	Information Signs, Catadioptrics on the protective steel guardrail and Delineators-directing							
11.1.5.1.	0 - 1000 Right/ Desno		10.061,27	64		0,00	0,00	0,00
11.1.5.2.	0 - 1000 Left/ Lijevo		10.061,27	64		0,00	0,00	0,00
11.1.5.3.	1000 - 1.466,95 m Right/ Desno		4.698,11	64		0,00	0,00	0,00
11.1.5.4.	1000 - 1.466,95 m Left/ Lijevo		4.698,11	64		0,00	0,00	0,00
11.2.	Support structure traffic signalization / Nosači znakova saobraćajne signalizacije							
11.2.1.	Foundations for support structure		14.320,28	64		0,00	0,00	0,00
11.2.2.	Steel support structure		43.237,14	64		0,00	0,00	0,00
11.3.	Traffic information system / Saobraćajno informacijski sistemi							
11.3.1.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.2.	Information display with vehicle height control system - 50%		47.296,35	64		0,00	0,00	0,00
11.3.3.	Meteorological station		14.023,61	64		0,00	0,00	0,00
11.4.	Support structure for traffic information system / Nosaci znakova saobraćajno informacijskog sistema							
11.4.1.	Foundations for support structure		2.198,69	64		0,00	0,00	0,00
11.4.2.	Steel support structure		12.622,02	64		0,00	0,00	0,00
11.5.	Lighting system / Sistem rasvjete							
11.5.1.	Left Installation 90% / Lijevo Postavljanje 90%		92.892,11	60		0,00	0,00	0,00
11.5.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		10.321,35	62		0,00	0,00	0,00
11.5.3.	Right Installation 90% / Desno Postavljanje 90%		92.892,11	63		0,00	0,00	0,00
11.5.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		10.321,35	60		0,00	0,00	0,00
11.6.	Power supply system / Sistem napajanja električnom energijom							
11.6.1.	Left Installation 90% / Lijevo Postavljanje 90%		126.679,13	61		0,00	0,00	0,00
11.6.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		14.075,46	63		0,00	0,00	0,00
11.6.3.	Right Installation 90% / Desno Postavljanje 90%		126.679,13	64		0,00	0,00	0,00
11.6.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		14.075,46	61		0,00	0,00	0,00
11.7.	Signal and communication installations / Instalacije slabe struje							
11.7.1.	Left Installation 90% / Lijevo Postavljanje 90%		44.995,69	62		0,00	0,00	0,00
11.7.2.	Left Commissioning (10%) / Lijevo Puštanje u rad (10%)		4.999,52	63		0,00	0,00	0,00
11.7.3.	Right Installation 90% / Desno Postavljanje 90%		44.995,69	63		0,00	0,00	0,00
11.7.4.	Right Commissioning (10%) / Desno Puštanje u rad (10%)		4.999,52	62		0,00	0,00	0,00
	Total cost center 11 / Ukupno troškovno mjesto 11:		1.231.248,94			0,00	0,00	0,00

## **COST CENTRE 12/TROŠKOVNI CENTAR 12**

COST CENTER 12 Rev.01

Cost Center No./ Troškovno mjesto Br.	12	Paid In IPC Number/Plać eno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovoj Period	Total Value to Date/ Ukupno iznos do danas
Cost Center/ Troškovno mjesto 11	Landscaping / Uređenje terena							
12.1.	Landscaping / Uređenje terena							
	Landscaping /							
12.1.1.	Uređenje terena			73.458,37	64		0,00	0,00
Total cost center 11 / Ukupno troškovno mjesto 11:				73.458,37			0,00	0,00

## **COST CENTRE 13/TROŠKOVNI CENTAR 13**



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo/  
Interchange Smokovac/Pelja Smokovac  
Schedule of Milestone Payments/Raspored repara plaćanja

COST CENTER 13 Rev.01

Cost Center No./ Troškovno mjesto Br.	13	Paid In IPC Number/Plać ane u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Akumulativno prethodno	This Period/ Ova/Period	Total Value to Date/ Ukupan Iznos do danas
Cost Center/Troškovno mjesto 13:	Relocation of existing transmission lines / izmještanje postojećih dalekovoda							
13.1.	Relocation of existing transmission lines / izmještanje postojećih dalekovoda							
13.1.	10 kV za BTS 10/0,4 "Zlatica" i 0,4 kV (0+080 do 0+260 M2, 0+648 do 0+802 )		62.712,84	53		0,00	0,00	0,00
13.2.	10 kV "Vojni logor" (0+620 između pruge i kružnog toka 0+115 do 0+110 kružnog toka M2)		16.454,63	53		0,00	0,00	0,00
13.3.	Kablovski vod 10 kV sa DV 10 kV "Vojni logor" (0+000 do 0+134)	SI -011	34.079,42	53	59	34.079,42	0,00	34.079,42
13.4.	Priključni 10 kV kablovski vod, STS 10/0,4 "Rogani 5" i NN mreža (izvodi br. 2, 3 i 4) 0+040 do 0+140	SI -011	72.748,48	53	59	72.748,48	0,00	72.748,48
13.5.	Dalekovod 35 kV od TS 110/35 "Podgorica 1" do TS 35/10 "Ubli" (0+120 do 0+220 )	SI-012	48.850,76	54	60	48.850,76	0,00	48.850,76
13.6.	220 kV DV Podgorice - Albanija	SI -011	42.658,33	56	59	42.658,33	0,00	42.658,33
Total cost center 13/ Ukupno troškovno mjesto 13:			277.594,26			198.337,00	0,00	198.337,00

**COST CENTRE 14/TROŠKOVNI CENTAR 14**

COST CENTER 14 Rev.01

Coat Center No./Troškovno mjesto Br.	14	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/Planirano za mjesec	Actual Month/Stvarno za mjesec	Previous Cumulative/Kumulativno prethodno	This Period/Ovaj Period	Total Value to Date/Ukupno: iznos do danas
Coat Center/Troškovno mjesto 14	Noise protection walls / Zidovi za zaštitu od buke							
	Noise protection wall left / Zid za zaštitu od buke lijevo							
14.1.	km 0+447,53 - 0+867,589 (406m)							
	Foundations of noise protection wall							
14.1.1.	km 0+447,53 - 0+867,589 (406m)							
14.1.1.1.	Foundations 0-50m		21.243,40	61		0,00	0,00	0,00
14.1.1.2.	Foundations 50-100m		21.243,40	61		0,00	0,00	0,00
14.1.1.3.	Foundations 100-150m		21.243,40	61		0,00	0,00	0,00
14.1.1.4.	Foundations 150-200m		21.243,40	61		0,00	0,00	0,00
14.1.1.5.	Foundations 200-250m		21.243,40	61		0,00	0,00	0,00
14.1.1.6.	Foundations 250-300m		21.243,40	61		0,00	0,00	0,00
14.1.1.7.	Foundations 300-350m		21.243,40	62		0,00	0,00	0,00
14.1.1.8.	Foundations 350-406m		21.243,40	62		0,00	0,00	0,00
	Panel installation of noise protection wall		23.792,61	62		0,00	0,00	0,00
14.1.2.	km 0+447,53 - 0+867,589 (406m)							
14.1.2.1.	Panel installation 0-50m		45.780,17	62		0,00	0,00	0,00
14.1.2.2.	Panel installation 50-100m		45.780,17	62		0,00	0,00	0,00
14.1.2.3.	Panel installation 100-150m		45.780,17	62		0,00	0,00	0,00
14.1.2.4.	Panel installation 150-200m		45.780,17	62		0,00	0,00	0,00
14.1.2.5.	Panel installation 200-250m		45.780,17	62		0,00	0,00	0,00
14.1.2.6.	Panel installation 250-300m		45.780,17	62		0,00	0,00	0,00
14.1.2.7.	Panel installation 300-350m		45.780,17	63		0,00	0,00	0,00
14.1.2.8.	Panel installation 350-406m		45.780,17	63		0,00	0,00	0,00
			51.273,77	63		0,00	0,00	0,00
14.2.	Noise protection wall right / Zid za zaštitu od buke desno							
	km 0+711,46 - 0+867,149 (156 m)							
	Foundations of noise protection wall							
14.2.1.	km 0+711,46 - 0+867,149 (156 m)							
14.2.1.1.	Foundations 0-50m		50.827,19	62		0,00	0,00	0,00
14.2.1.2.	Foundations 50-100m		50.827,19	62		0,00	0,00	0,00
14.2.1.3.	Foundations 100-156m		56.959,54	62		0,00	0,00	0,00
	Panel installation of noise protection wall							
14.2.2.	km 0+711,46 - 0+867,149 (156 m)							
14.2.2.1.	Panel installation 0-50m		44.509,73	63		0,00	0,00	0,00
14.2.2.2.	Panel installation 50-100m		44.509,73	63		0,00	0,00	0,00
14.2.2.3.	Panel installation 100-156m		51.631,28	63		0,00	0,00	0,00
Total coat center 14 / Ukupno troškovno mjesto 14:			845.496,08			0,00	0,00	0,00

**COST CENTRE 15/TROŠKOVNI CENTAR 15**

Highway/Autoput Bar-Boljane, Section/Dionica Smokovac-Uvac-Matasevo/  
Interchange Smokovac/Petja Smokovac  
Schedule of Milestone Payments/Raspored repere plaćanje

COST CENTER 15 Rev.01

Cost Center No./ Troškovno mjesto: Br.		Paid in IPC: Number/Isplaćeno u: okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupno iznos do današ
Cost Center/ Troškovno mjesto: 15	Water supply / Vodovodno opskrbljivanje							
	Water supply/ Snabdjevanje vodom							
	per 500m / Na 500m dužine							
	Interchange / Petja							
15.1.	Installation of pipeline / Postavljanje cjevovoda							
15.1.1.	0-500 m		116.392,27	62		0,00	0,00	0,00
15.1.2.	500-641,97m		33.048,42	62		0,00	0,00	0,00
15.2.	Concrete and other works / Betonski i ostali radovi							
15.2.1.	0-641,97 m		21.454,05	63		0,00	0,00	0,00
15.3.	Toll station Smokovac / Naplatna rampa Smokovac							
15.3.1.	Installation of pipeline / Postavljanje cjevovoda		48.442,12	62		0,00	0,00	0,00
15.3.2.	Concrete and other works / Betonski i ostali radovi		20.219,69	63		0,00	0,00	0,00
Total cost center 15 / Ukupno troškovno mjesto 15:			239.556,53			0,00	0,00	0,00