

Appendix 4 to the Contract (Design and Build)/Prilog 4 Ugovora	Bar-Boljare Highway, Section Smokovac-Uvac-Mateševo/Autoput Bar-Boljare, dionica Smokovac-Uvač-Mateševo
Employer/Poslodavac	The Government of Montenegro, Ministry of Transport and Maritime Affairs
Contractor/Izvođač	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
Engineer/Inženjer	INGEROP CONSEIL & GEODATA Engineering S.P.A
Appendix 4 Subsequent Works Price/Cijena Priloga 4 Naknadni Radovi	EUR 14,203,431.00
Advance Payment Total Amount/Ukupan iznos avansa(30% from Appendix 4 Subsequent Works Price/30% od Cijene Priloga 4 Naknadni Radovi)	EUR 4,261,029.30
Amount of agreed Variations/Iznos dogovorenih izmjena	EUR 0.00
Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora	EUR 0.00
Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača	EUR 0.00
Maximum Amount of Retention Money/ Maksimalni iznos garantnog depozita	EUR 710,171.55

INTERIM PAYMENT CERTIFICATE (IPC) / IZDAVANJE PRIVREMENE SITUACIJE (IPS)

Number of IPS/Broj ZPS-a	WS-010		
Referenced Period/Navedeni period	1-30 September 2020		
Date of IPS submission/Datum predavanja ZPS-a	14 October 2020		
Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja PS-a (Privremene Situacije)	21 October, 2020		
Payment Due Date (42 days after IPS Submission)/Datum dospjeća naplate (42 dan nakon izdavanja ZPS-a)	25 November 2020		
	Cumulative Previous /Kumulativno prethodno	Current Cumulative/ Kumulativno tekuće	Value for Payment/Iznos za plaćanje
A - Contractor's payments/Plaćanja Izvođača			
Contracted Works/Ugovorni radovi	EUR 4,302,426.09	EUR 4,669,307.06	EUR 366,880.98
Variations/Izmjene (Clause/Klauzula 13)	EUR 0.00	EUR 0.00	EUR 0.00
Substantiated Contractor's Claims/Potkrijepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0.00	EUR 0.00	EUR 0.00
Other Payments/Ostala plaćanja	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno A	EUR 4,302,426.09	EUR 4,669,307.06	EUR 366,880.98
B - Retention Money/Garantni depozit			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 215,121.30	EUR 233,465.35	EUR 18,344.05
Total/Ukupno B	EUR 215,121.30	EUR 233,465.35	EUR 18,344.05
C - Advance payment/avansnoplaćanje			
Advance payment	EUR 0.00	EUR 0.00	EUR 0.00
Amortization - 37.5% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 4 Price/37.5% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 4	EUR 548,152.46	EUR 685,732.82	EUR 137,580.37
Total/Ukupno C	EUR 548,152.46	EUR 685,732.82	EUR 137,580.37
D - Non Conformity/Neusaglašenost			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje OoN	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno D	EUR 0.00	EUR 0.00	EUR 0.00

Crna Gora
MINISTARSTVO SAOBRAĆAJA I POMORSTVA

Primljeno: 30.10.2020			
Org. jed.	Broj	Prilog	Vrijednost
343/20-01-7971/1			



Summary Calculation IPC WS-010/Sumarni proračun IPS VS-010

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni Iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date/ Ukupan Iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Appendix 4 Subsequent Works <i>Prilog 4 Naknadni Radovi</i>	14,203,431.00	4,302,426.09	366,880.98	4,669,307.06	9,534,123.94
Variations/Izmjene	0.00	0.00	0.00	0.00	0.00
Employers Claims/Potrazivanja	0.00	0.00	0.00	0.00	0.00
Contractor Claims/Potrazivanja	0.00	0.00	0.00	0.00	0.00
Other Payments/Ostala plaćanja	0.00	0.00	0.00	0.00	0.00
Total/Ukupno	14,203,431.00	4,302,426.09	366,880.98	4,669,307.06	9,534,123.94
Non Conformity/ Neusaglasenost		0.00	0.00	0.00	
Subtotal/Sveukupno	14,203,431.00	4,302,426.09	366,880.98	4,669,307.06	9,534,123.94

Number of closed NCNs in the end of September is 0/ Broj zatvorenih ION do kraja Septembra je 0

The total value of closed NCN is 0 / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of September is 0. / Broj novootvorenih ION do kraja Septembra je 0

The total value of the new opened NCN is 0/ Ukupna vrijednost novootvorenih ION iznosi 0

Repayment of Advance/Ispata avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	4,261,029.30	548,152.46	137,580.37	685,732.82	3,575,296.48
Total/Ukupno	4,261,029.30	548,152.46	137,580.37	685,732.82	3,575,296.48

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR :

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva

CONTRACTOR/IZVOĐAČ:

China Road and Bridge Corporation

ENGINEER/INŽENJER:

Ingerop-Geodata JV

VARIATIONS CALCULATION/PRORAČUN IZMJENA

VARIATION N NO/IZMJENA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First included in IPC No/Prvi put uključeno u IPS br.	IPC No WS-010/ IPS br. VS-010		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
WS-001						
WS-002						
WS-003						
WS-004						
WS-005						
WS-006						
WS-007						
WS-008						
WS-009						
WS-010						
WS-011						
WS-012						
WS-013						
WS-014						
WS-015						
WS-016						
WS-017						
WS-018						
WS-019						
TOTAL/UKUPNO		EUR 0.00		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0.00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagođavanja zbog izmjena u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0.00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0.00
EUR 0.00		

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR:

The Government of N
Maritime Affairs/ Vlac

CONTRACTOR/IZVOĐAČ:

China Road and Bridge
part of foreign compa
Corporation, d.o.o. P
Podgorica

ENGINEER/INŽENJER:

Ingerop-Geodata JV

EMPLOYER'S CLAIMS/ POTRAŽIVANJA INVESTITORA (SUBCLAUSE/ POTKLAUZ)

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First included in IPC No/Prvi put uključeno u IPS br.	IPC No
			1
	TOTAL/UKUPNO		EUR 0.00

R 0.00

br. VS-010

Ovaj	Total Value to Date/ Ukupan iznos do danas
------	--

$$3 = 2 + 1$$

R 0.00

EUR 0.00

BAR-BOLJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/ INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/ IZVOĐAČ	China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/ INŽENJER:	Ingerop-Geodata JV
CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA (Sub Clause/ Potklauzula 20.1)	

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First included in IPC No I Prvi put uključeno u IPS br.	IPC No WS-010/ IPS br. VS-010		
				Cumulative previous/ Kumulativno prethodno	This period/ Ova/ period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
WS - EoT/AP 001				EUR 0.00	EUR 0.00	EUR 0.00
	Total			EUR 0.00	EUR 0.00	EUR 0.00

BAR-BOLJARE HIGHWAY/AUTOPUT , SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne	
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
NON CONFORMITY/NEUSAGLAŠENOST (Sub Clause/ Potklauzula 7.1)		

NCN No/Oo N br.	Description/Opis	First included in IPC No/Prvi put uključeno ul IPS br.	Status this IPC/Status ove IPS	IPC No WS-010/ IPS br. VS-010		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovak period	Total to date/ Ukupno do danas
			TOTAL/UKUPNO	0.00	0.00	0.00

Number of closed NCNs in the end of September is 0/ Broj zatvorenih ION do kraja Septembra je 0

The total value of closed NCN is 0 / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of September is 0. / Broj novootvorenih ION do kraja Septembra je 0

The total value of the new opened NCN is 0/ Ukupna vrijednost novootvorenih ION iznosi 0

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne
CONTRACTOR/IZVODAC:	China Road and Bridge Corporation
ENGINEER/INŽENJER:	Ingerop-Geodata JV
E - Deductions/Odbici (Sub Clause/ Potklauzula: 14.6 a/b, 8.7, 2.5)	

DeductionsNo/ Odbici br.	Description/Opis	First included in IPC No/Prvi put uključen u IPS br.	Status this IPC/Status ove IPS	IPC No WS-010/ IPS br. VS-010		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovaj period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzule 14.6 a/b			0.00	0.00	0.00
				0.00	0.00	0.00
E2	Delay Damages/obeštećenja za kašnjenje (Sub- clause/Potklauzula 8.7)			0.00	0.00	0.00
E2-1						0.00
E3	Agreed Employer's Claims/Dogovorena potraživanja Investitora (Sub-clause/Potklauzula 2.5)			0.00	0.00	0.00
E3-1						0.00
TOTAL/UKUPNO (E1+E2+E3)				0.00	0.00	0.00

Number of closed Deductibles at the end of September is 0/ Broj zatvorenih Odbitaka do kraja Septembra je 0
The total value of closed Deductibles is 0 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0 (EUR)

Number of new opened Deductibles in the end of September is 0 / Broj novootvorenih Odbitaka do kraja Septembra je 0
The total value of the new opened Deductibles is 0 Euro/ Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)

SUMMARY OF PAYMENT /REZIME PLAĆANJA

Cost Center No. / Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/ Prethodno kumulativno	This period/ Ova period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Instalations of pipeline of main route, tunnels and bridges, constrution manholes, and User's connection / Instalacije cjevovoda glavne trase, tunela i mostova, izgradnja sahtova, i priključaka potrosaca	10,827,846.68	4,302,426.09	153,920.49	4,456,346.58	6,371,500.10
Cost Center/ Troškovno mjesto 02	Breaking pressure chambers, Chlorination chambers / Prekidne komore, Stanice za hlorisanj	932,126.43	0.00	0.00	0.00	932,126.43
Cost Center/ Troškovno mjesto 03	Water tank Podovi / Rezervoar Podovi	1,167,248.91	0.00	212,960.49	212,960.49	954,288.42
Cost Center/ Troškovno mjesto 04	Water source Matesevo and the connection / Vodoizvoriste Matesevo i prikljucak	1,276,208.98	0.00	0.00	0.00	1,276,208.98
TOTAL/UKUPNO		14,203,431.00	4,302,426.09	366,880.98	4,669,307.06	9,534,123.93

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
Appendix 4 Water Supply Project - Sistem za vodosnabdijevanje
Schedule of Milestone Payments/Raspored repa plaćanja

COST CENTER 01 Rev.02

Cost Center No./ Troškovno mjesto Br.	01	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 1	Installations of pipeline of main route, tunnels and bridges, constrution manholes, and User's connection / Instalacije cjevovoda glavne trase, tunela i mostova, izgradnja sahtova, i priključaka potrošača							
	Installations of pipeline, constrution manholes and User's connection / Instalacije cjevovoda , izgradnja sahtova i priključaka potrošača							
	The milestone is 250m, include all the manholes and user connection / Prekretnica je 250m, uključuje sve šahtove i priključak potrošača							
1.1	Subsection / Podsekcija 1.1.1							
1.1.1	RK 0-250 m							
1.1.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	57		0.00	0.00	
1.1.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	
1.1.1.3	Manholes and users connection completed, including all related works according to BoQ positions/ Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	
1.1.2	RK 250-500 m							
1.1.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	57	62	46,764.04	0.00	46,764.04
1.1.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	57	64	13,361.15	0.00	13,361.15
1.1.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	
1.1.3	RK 500-750 m							
1.1.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-003	46,764.04	58	55	46,764.04	0.00	46,764.04
1.1.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	58	64	13,361.15	0.00	13,361.15
1.1.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	
1.1.4	RK 750-1000 m							
1.1.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-003	46,764.04	58	55	46,764.04	0.00	46,764.04
1.1.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	58	64	13,361.15	0.00	13,361.15
1.1.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	
1.1.5	RK 1000-1250 m							
1.1.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		19,454.77	58		0.00	0.00	
1.1.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		5,558.51	58		0.00	0.00	
1.1.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		2,779.25	59		0.00	0.00	

1.1.6	RK 1250-1340 m							
1.1.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		19,454.77	58		0.00	0.00	0.00
1.1.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		5,558.51	58		0.00	0.00	0.00
1.1.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		2,779.25	59		0.00	0.00	0.00
Sub Total/Suma stavke 1.1			322,808.14			180,375.57	0.00	180,375.57
1.2	Subsection / Podsekcija 1.1.2							
1.2.1	RK 1340-1590 m							
1.2.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	64		0.00	0.00	0.00
1.2.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.2.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.2.2	RK 1590-1840 m					0.00	0.00	0.00
1.2.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	64	62	46,764.04	0.00	46,764.04
1.2.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	64	64	13,361.15	0.00	13,361.15
1.2.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.2.3	RK 1840-2090 m							
1.2.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	56	62	46,764.04	0.00	46,764.04
1.2.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	56	64	13,361.15	0.00	13,361.15
1.2.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.2.4	RK 2090-2340 m							
1.2.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	56	62	46,764.04	0.00	46,764.04
1.2.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	56	64	13,361.15	0.00	13,361.15
1.2.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.2.5	RK 2340-2590 m							
1.2.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	57		0.00	0.00	0.00
1.2.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	0.00
1.2.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.2.6	RK 2590-2840 m							
1.2.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	57	62	46,764.04	0.00	46,764.04

1.2.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	57	64	13,361.15	0.00	13,361.15
1.2.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.2.7	RK 2840-3090 m							
1.2.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	58	62	46,764.04	0.00	46,764.04
1.2.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	58	64	13,361.15	0.00	13,361.15
1.2.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.2.8	RK 3090-3340 m							
1.2.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	58	62	46,764.04	0.00	46,764.04
1.2.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	58	64	13,361.15	0.00	13,361.15
1.2.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.2.9	RK 3340-3590 m							
1.2.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	58	62	46,764.04	0.00	46,764.04
1.2.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	58	64	13,361.15	0.00	13,361.15
1.2.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.2.10	RK 3590-3840 m							
1.2.10.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		72,925.71	58		0.00	0.00	0.00
1.2.10.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		20,835.92	58		0.00	0.00	0.00
1.2.10.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		10,417.96	59		0.00	0.00	0.00
Sub Total/Suma stavke 1.2			705,431.49			420,876.33	0.00	420,876.33
1.3	Subsection / Podsekcija 1.1.3							
1.3.1	RK 3840-4090 m							
1.3.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.3.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.3.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.3.2	RK 4090-4340 m							
1.3.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	55	62	46,764.04	0.00	46,764.04
1.3.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.3.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00

1.3.3	RK 4340-4590 m							
1.3.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-003	46,764.04	55	55	46,764.04	0.00	46,764.04
1.3.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.3.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.3.4	RK 4590-4752 m							
1.3.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-009	30,327.41	55	64	30,327.41	0.00	30,327.41
1.3.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		8,664.98	55		0.00	0.00	0.00
1.3.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		4,332.49	56		0.00	0.00	0.00
Sub Total/Suma stavke 1.3			243,742.18			123,855.49	0.00	123,855.49
1.4	Subsection / Podsekcija 1.2							
1.4.1	RK 4752-5002 m							
1.4.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.4.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.4.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.4.2	RK 5002-5252 m							
1.4.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.4.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.4.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.4.3	RK 5252-5502 m							
1.4.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-007	46,764.04	56	62	46,764.04	0.00	46,764.04
1.4.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	56	64	13,361.15	0.00	13,361.15
1.4.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.4.4	RK 5502-5752 m							
1.4.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-003	46,764.04	56	55	46,764.04	0.00	46,764.04
1.4.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	56	64	13,361.15	0.00	13,361.15
1.4.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.4.5	RK 5752-6002 m							
1.4.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	56		0.00	0.00	0.00

1.4.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	56		0.00	0.00	0.00
1.4.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.4.6	RK 6002-6252 m							
1.4.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	62		0.00	0.00	0.00
1.4.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	62		0.00	0.00	0.00
1.4.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.4.7	RK 6252-6435 m							
1.4.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		33,670.11	62		0.00	0.00	0.00
1.4.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		9,620.03	62		0.00	0.00	0.00
1.4.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		4,810.02	63		0.00	0.00	0.00
Sub Total/Suma stavke 1.4			448,934.76			120,250.38	0.00	120,250.38
1.5	Subsection / Podsekcija 1.3							
1.5.1	RK 6435-6685 m							
1.5.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	64		0.00	0.00	0.00
1.5.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.5.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.5.2	RK 6685-6935 m							
1.5.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	64		0.00	0.00	0.00
1.5.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.5.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.5.3	RK 6935-7185 m							
1.5.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	64		0.00	0.00	0.00
1.5.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.5.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.5.4	RK 7185-7460 m							
1.5.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		47,764.79	64		0.00	0.00	0.00
1.5.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,647.08	64		0.00	0.00	0.00
1.5.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,823.54	64		0.00	0.00	0.00

Sub Total/Suma stavke 1.5			268,652.71			0.00	0.00	0.00
1.6	Subsection / Podsekcija 1.4							
1.6.1	RK 7460-7710 m							
1.6.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	52		0.00	0.00	0.00
1.6.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	52		0.00	0.00	0.00
1.6.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	53		0.00	0.00	0.00
1.6.2	RK 7710-7960 m							
1.6.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-009	46,764.04	52	64	46,764.04	0.00	46,764.04
1.6.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	52		0.00	0.00	0.00
1.6.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	53		0.00	0.00	0.00
1.6.3	RK 7960-8210 m							
1.6.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-009	46,764.04	52	64	46,764.04	0.00	46,764.04
1.6.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	52	64	13,361.15	0.00	13,361.15
1.6.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	53		0.00	0.00	0.00
1.6.4	RK 8210-8460 m							
1.6.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-003	46,764.04	53	55	46,764.04	0.00	46,764.04
1.6.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	53	64	13,361.15	0.00	13,361.15
1.6.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.6.5	RK 8460-8710 m							
1.6.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	53	62	46,764.04	0.00	46,764.04
1.6.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	53	64	13,361.15	0.00	13,361.15
1.6.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.6.6	RK 8710-8960 m							
1.6.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	53	54	46,764.04	0.00	46,764.04
1.6.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	53	64	13,361.15	0.00	13,361.15
1.6.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.6.7	RK 8960-9210 m							
1.6.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	54	54	46,764.04	0.00	46,764.04

1.6.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	54	64	13,361.15	0.00	13,361.15
1.6.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.6.8	9210-9460 m							
1.6.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	54	62	46,764.04	0.00	46,764.04
1.6.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	54	64	13,361.15	0.00	13,361.15
1.6.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.6.9	RK 9460-9710 m							
1.6.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	54	54	46,764.04	0.00	46,764.04
1.6.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	54	64	13,361.15	0.00	13,361.15
1.6.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.6.10	RK 9710-9960 m							
1.6.10.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	54	54	46,764.04	0.00	46,764.04
1.6.10.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	54	64	13,361.15	0.00	13,361.15
1.6.10.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.6.11	RK 9960-10210 m							
1.6.11.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	54		0.00	0.00	0.00
1.6.11.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.6.11.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.6.12	RK 10210-10460 m							
1.6.12.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-007	46,764.04	54	62	46,764.04	0.00	46,764.04
1.6.12.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	54	64	13,361.15	0.00	13,361.15
1.6.12.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.6.13	RK 10460-10710 m							
1.6.13.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	56	54	46,764.04	0.00	46,764.04
1.6.13.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	56	64	13,361.15	0.00	13,361.15
1.6.13.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.6.14	RK 10710-10960 m							

1.6.14.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-007	46,764.04	56	62	46,764.04	0.00	46,764.04
1.6.14.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	56		0.00	0.00	0.00
1.6.14.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.6.15	RK 10960-11200 m							
1.6.15.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-003	47,633.85	56	55	47,633.85	0.00	47,633.85
1.6.15.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,609.67	56	64	13,609.67	0.00	13,609.67
1.6.15.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,804.84	57		0.00	0.00	0.00
Sub Total/Suma stavke 1.6			1,003,329.10			756,023.50	0.00	756,023.50
1.7	Subsection / Podsekcija 2.1							
1.7.1	LK 11200-11450 m							
1.7.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-003	46,764.04	57	55	46,764.04	0.00	46,764.04
1.7.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	0.00
1.7.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.7.2	LK 11450-11700 m							
1.7.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	57		0.00	0.00	0.00
1.7.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	0.00
1.7.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.7.3	LK 11700-11950 m							
1.7.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	57	54	46,764.04	0.00	46,764.04
1.7.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	57	64	13,361.15	0.00	13,361.15
1.7.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.7.4	LK 11950-12200 m							
1.7.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-008	46,764.04	58	63	46,764.04	0.00	46,764.04
1.7.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	58	64	13,361.15	0.00	13,361.15
1.7.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.7.5	LK 12200-12450 m							
1.7.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	58	54	46,764.04	0.00	46,764.04
1.7.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	58	64	13,361.15	0.00	13,361.15

1.7.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.7.6	LK 12450-12700 m							
1.7.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	58		0.00	0.00	0.00
1.7.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	58		0.00	0.00	0.00
1.7.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.7.7	LK 12700-12950 m							
1.7.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	59	54	46,764.04	0.00	46,764.04
1.7.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	59		0.00	0.00	0.00
1.7.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	60		0.00	0.00	0.00
1.7.8	LK 12950-13200 m							
1.7.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	59	63	46,764.04	0.00	46,764.04
1.7.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	59		0.00	0.00	0.00
1.7.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	60		0.00	0.00	0.00
1.7.9	LK 13200-13450 m							
1.7.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	60	54	46,764.04	0.00	46,764.04
1.7.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60		0.00	0.00	0.00
1.7.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.7.10	LK 13450-13700 m							
1.7.10.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	61	54	46,764.04	0.00	46,764.04
1.7.10.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	61		0.00	0.00	0.00
1.7.10.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	62		0.00	0.00	0.00
1.7.11	LK 13700-13950 m							
1.7.11.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	61	63	46,764.04	0.00	46,764.04
1.7.11.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	61		0.00	0.00	0.00
1.7.11.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	62		0.00	0.00	0.00
1.7.12	LK 13950-14200 m							
1.7.12.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	62	54	46,764.04	0.00	46,764.04

1.7.12.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	62	64	13,361.15	0.00	13,361.15
1.7.12.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.7.13	LK 14200-14450m							
1.7.13.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	62	63	46,764.04	0.00	46,764.04
1.7.13.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	62	64	13,361.15	0.00	13,361.15
1.7.13.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.7.14	LK 14450-14700 m							
1.7.14.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	55,189.05	62	54	55,189.05	0.00	55,189.05
1.7.14.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		15,768.30	62		0.00	0.00	0.00
1.7.14.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		7,884.15	63		0.00	0.00	0.00
Sub Total/Suma stavke 1.7			947,316.47			636,399.22	0.00	636,399.22
1.8	Subsection / Podsekcija 2.2							
1.8.1	LK 14700-14950 m							
1.8.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	58	63	46,764.04	0.00	46,764.04
1.8.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	58		0.00	0.00	0.00
1.8.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.8.2	LK 14950-15200 m							
1.8.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	58	63	46,764.04	0.00	46,764.04
1.8.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	58		0.00	0.00	0.00
1.8.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.8.3	LK 15200-15450 m							
1.8.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	59	54	46,764.04	0.00	46,764.04
1.8.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	59		0.00	0.00	0.00
1.8.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	60		0.00	0.00	0.00
1.8.4	LK 15450-15700 m							
1.8.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	59	63	46,764.04	0.00	46,764.04
1.8.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	59		0.00	0.00	0.00
1.8.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.8.5	LK 15700-15950 m							

1.8.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	60	54	46,764.04	0.00	46,764.04
1.8.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60		0.00	0.00	0.00
1.8.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.8.6	LK 15950-16200 m							
1.8.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	60		0.00	0.00	0.00
1.8.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60		0.00	0.00	0.00
1.8.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.8.7	LK 16200-16450 m							
1.8.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	61	54	46,764.04	0.00	46,764.04
1.8.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	61		0.00	0.00	0.00
1.8.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	62		0.00	0.00	0.00
1.8.8	LK 16450-16700 m							
1.8.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	61	54	46,764.04	0.00	46,764.04
1.8.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	61		0.00	0.00	0.00
1.8.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	62		0.00	0.00	0.00
1.8.9	LK 16700-16950 m							
1.8.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	62		0.00	0.00	0.00
1.8.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	62		0.00	0.00	0.00
1.8.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.8.10	LK 16950-17200 m							
1.8.10.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	62		0.00	0.00	0.00
1.8.10.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	62		0.00	0.00	0.00
1.8.10.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.8.11	LK 17200-17450 m							
1.8.11.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	62		0.00	0.00	0.00
1.8.11.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	62		0.00	0.00	0.00

1.8.11.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.8.12	LK 17450-17700 m							
1.8.12.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	63		0.00	0.00	0.00
1.8.12.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	63		0.00	0.00	0.00
1.8.12.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.8.13	LK 17700-17950 m							
1.8.13.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	63		0.00	0.00	0.00
1.8.13.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	63		0.00	0.00	0.00
1.8.13.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.8.14	LK 17950-18200 m							
1.8.14.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	63		0.00	0.00	0.00
1.8.14.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	63		0.00	0.00	0.00
1.8.14.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.8.15	LK 18200-18450 m							
1.8.15.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	64		0.00	0.00	0.00
1.8.15.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.8.15.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.8.16	LK 18450-18700 m							
1.8.16.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	64		0.00	0.00	0.00
1.8.16.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.8.16.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.8.17	LK 18700-18950 m							
1.8.17.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	64		0.00	0.00	0.00
1.8.17.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.8.17.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.8.18	LK 18950-19200 m							
1.8.18.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	64	63	46,764.04	0.00	46,764.04

1.8.18.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	64		0.00	0.00	0.00
1.8.18.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.8.19	LK 19200-19305 m							
1.8.19.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-006	20,389.12	64	61	20,389.12	0.00	20,389.12
1.8.19.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		5,825.46	64		0.00	0.00	0.00
1.8.19.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		2,912.73	64		0.00	0.00	0.00
Sub Total/Suma stavke 1.8			1,231,631.12			394,501.42	0.00	394,501.42
1.9	Subsection / Podsekcija 2.3							
1.9.1	LK 19305-19555 m							
1.9.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-010	46,764.04	60	65	0.00	46,764.04	46,764.04
1.9.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60		0.00	0.00	0.00
1.9.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.9.2	LK 19555-19805 m							
1.9.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	60	63	46,764.04	0.00	46,764.04
1.9.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	60	64	13,361.15	0.00	13,361.15
1.9.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.9.3	LK 19805-20055 m							
1.9.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	60	63	46,764.04	0.00	46,764.04
1.9.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	60	64	13,361.15	0.00	13,361.15
1.9.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.9.4	LK 20055-20305 m							
1.9.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-006	46,764.04	60	61	46,764.04	0.00	46,764.04
1.9.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-006	13,361.15	60	61	13,361.15	0.00	13,361.15
1.9.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.9.5	LK 20305-20555 m							
1.9.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-009	46,764.04	60	64	46,764.04	0.00	46,764.04
1.9.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	60	64	13,361.15	0.00	13,361.15
1.9.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00

1.9.6	LK 20555-20805 m							
1.9.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-006	46,764.04	60	61	46,764.04	0.00	46,764.04
1.9.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	60	64	13,361.15	0.00	13,361.15
1.9.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00	0.00
1.9.7	LK 20805-21055 m							
1.9.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-006	46,764.04	61	61	46,764.04	0.00	46,764.04
1.9.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-009	13,361.15	61	64	13,361.15	0.00	13,361.15
1.9.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	62		0.00	0.00	0.00
1.9.8	LK 21055-21305 m							
1.9.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	61	63	46,764.04	0.00	46,764.04
1.9.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	61		0.00	0.00	0.00
1.9.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	62		0.00	0.00	0.00
1.9.9	LK 21305-21555 m							
1.9.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-006	46,764.04	61	61	46,764.04	0.00	46,764.04
1.9.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	61		0.00	0.00	0.00
1.9.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	62		0.00	0.00	0.00
1.9.10	LK 21555-21805 m							
1.9.10.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	62	63	46,764.04	0.00	46,764.04
1.9.10.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	62		0.00	0.00	0.00
1.9.10.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.9.11	LK 21805-22055 m							
1.9.11.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-006	46,764.04	62	61	46,764.04	0.00	46,764.04
1.9.11.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-010	13,361.15	62	65	0.00	13,361.15	13,361.15
1.9.11.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	63		0.00	0.00	0.00
1.9.12	LK 22055-22305 m							
1.9.12.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-008	46,764.04	63	63	46,764.04	0.00	46,764.04
1.9.12.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	63		0.00	0.00	0.00

1.9.12.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.9.13	LK 22305-22555 m							
1.9.13.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-006	46,764.04	64	61	46,764.04	0.00	46,764.04
1.9.13.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-010	13,361.15	64	65	0.00	13,361.15	13,361.15
1.9.13.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	64		0.00	0.00	0.00
1.9.14	LK 22555-22730 m							
1.9.14.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		25,439.64	64		0.00	0.00	0.00
1.9.14.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		7,268.47	64		0.00	0.00	0.00
1.9.14.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		3,634.23	64		0.00	0.00	0.00
Sub Total/Suma stavke 1.9			904,817.31			641,335.37	73,486.34	714,821.71
1.10	Subsection / Podsekcija 3.1							
1.10.1	LK 22730-22980 m							
1.10.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.10.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	56		0.00	0.00	0.00
1.10.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.10.2	LK 22980-23230 m							
1.10.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.10.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	56		0.00	0.00	0.00
1.10.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.10.3	LK 23230-23480 m							
1.10.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.10.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	56		0.00	0.00	0.00
1.10.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.10.4	LK 23480-23730 m							
1.10.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	54		0.00	0.00	0.00
1.10.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.10.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.10.5	LK 23730-23980 m							

1.10.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	59			0.00	0.00	0.00
1.10.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60			0.00	0.00	0.00
1.10.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61			0.00	0.00	0.00
1.10.6	LK 23980-24230 m								
1.10.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	59			0.00	0.00	0.00
1.10.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60			0.00	0.00	0.00
1.10.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61			0.00	0.00	0.00
1.10.7	LK 24230-24480 m								
1.10.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	59			0.00	0.00	0.00
1.10.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60			0.00	0.00	0.00
1.10.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61			0.00	0.00	0.00
1.10.8	LK 24480-24730 m								
1.10.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-009	46,764.04	59	64	46,764.04	0.00		46,764.04
1.10.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	60		0.00	0.00		0.00
1.10.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	61		0.00	0.00		0.00
1.10.9	LK 24730-24778 m								
1.10.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-010	33,670.11	59	65	0.00	33,670.11		33,670.11
1.10.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		9,620.03	60		0.00	0.00		0.00
1.10.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		4,810.02	61		0.00	0.00		0.00
Sub Total/Suma stavke 1.10			582,546.29			46,764.04	33,670.11		80,434.14
1.11	Subsection / Podsekcija 3.2								
1.11.1	LK 24778-25028 m								
1.11.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-010	46,764.04	54	65	0.00	46,764.04		46,764.04
1.11.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00		0.00
1.11.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00		0.00
1.11.2	LK 25028-25278 m								
1.11.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-003	46,764.04	54	55	46,764.04	0.00		46,764.04
1.11.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-008	13,361.15	55	63	13,361.15	0.00		13,361.15

1.11.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.11.3	LK 25278-25528 m							
1.11.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	56		0.00	0.00	0.00
1.11.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	0.00
1.11.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.11.4	LK 25528-25778 m							
1.11.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	56		0.00	0.00	0.00
1.11.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	0.00
1.11.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.11.5	LK 25778-26028 m							
1.11.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	56		0.00	0.00	0.00
1.11.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	0.00
1.11.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.11.6	LK 26028-26278 m							
1.11.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-009	46,764.04	54	64	46,764.04	0.00	46,764.04
1.11.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.11.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.11.7	LK 26278-26503 m							
1.11.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		26,694.78	53		0.00	0.00	0.00
1.11.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		7,627.08	54		0.00	0.00	0.00
1.11.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		3,813.54	55		0.00	0.00	0.00
Sub Total/Suma stavke 1.11			438,970.01			106,889.23	46,764.04	153,653.26
1.12	Subsection / Podsekcija 3.3							
1.12.1	LK 26503-26753 m							
1.12.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.12.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	56		0.00	0.00	0.00
1.12.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.12.2	LK 26753-27003 m							

1.12.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.12.9	LK 28503-28753 m							
1.12.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-009	46,764.04	56	64	46,764.04	0.00	46,764.04
1.12.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	57		0.00	0.00	0.00
1.12.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	58		0.00	0.00	0.00
1.12.10	LK 28753-29003 m							
1.12.10.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-007	46,764.04	57	62	46,764.04	0.00	46,764.04
1.12.10.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	58		0.00	0.00	0.00
1.12.10.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	59		0.00	0.00	0.00
1.12.11	LK 29003-29317 m							
1.12.11.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		54,674.64	57		0.00	0.00	0.00
1.12.11.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		15,621.33	58		0.00	0.00	0.00
1.12.11.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		7,810.66	59		0.00	0.00	0.00
Sub Total/Suma stavke 1.12			746,164.30			420,876.33	0.00	420,876.33
1.13	Subsection / Podsekcija 3.4.1							
1.13.1	LK 29317-29670 m							
1.13.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		67,340.21	61		0.00	0.00	0.00
1.13.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		19,240.06	62		0.00	0.00	0.00
1.13.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		9,620.03	63		0.00	0.00	0.00
Sub Total/Suma stavke 1.13			96,200.30			0.00	0.00	0.00
1.14	Subsection / Podsekcija 3.4.2							
1.14.1	LK 29670-29920 m							
1.14.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	53		0.00	0.00	0.00
1.14.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.14.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.14.2	LK 29920-30170 m							
1.14.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	53		0.00	0.00	0.00
1.14.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.14.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.14.3	LK 30170-30420 m							

1.14.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	54	54	46,764.04	0.00	46,764.04
1.14.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-008	13,361.15	55	63	13,361.15	0.00	13,361.15
1.14.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.14.4	LK 30420-30670 m							
1.14.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	54		0.00	0.00	0.00
1.14.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.14.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.14.5	LK 30670-30920 m					0.00	0.00	0.00
1.14.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	54	54	46,764.04	0.00	46,764.04
1.14.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-008	13,361.15	55	63	13,361.15	0.00	13,361.15
1.14.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.14.6	LK 30920-31170 m							
1.14.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	54		0.00	0.00	0.00
1.14.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.14.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	56		0.00	0.00	0.00
1.14.7	LK 31170-31420 m							
1.14.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	55	54	46,764.04	0.00	46,764.04
1.14.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-008	13,361.15	56	63	13,361.15	0.00	13,361.15
1.14.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	57		0.00	0.00	0.00
1.14.8	LK 31420-315560 m							
1.14.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		30,677.21	55		0.00	0.00	0.00
1.14.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		8,764.92	56		0.00	0.00	0.00
1.14.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		4,382.46	57		0.00	0.00	0.00
Sub Total/Suma stavke 1.14			511,464.95			180,375.57	0.00	180,375.57
1.15	Subsection / Podsekcija 4.1							
1.15.1	LK 31556-31806 m							
1.15.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.15.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00

1.15.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%	6,680.58	55	0.00	0.00	0.00
1.15.2	LK 31806-32056 m					
1.15.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	46,764.04	55	0.00	0.00	0.00
1.15.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	13,361.15	55	0.00	0.00	0.00
1.15.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%	6,680.58	55	0.00	0.00	0.00
1.15.3	LK 325056-32306 m					
1.15.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	46,764.04	55	0.00	0.00	0.00
1.15.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	13,361.15	55	0.00	0.00	0.00
1.15.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%	6,680.58	55	0.00	0.00	0.00
1.15.4	LK 32306-32556 m					
1.15.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	46,764.04	53	0.00	0.00	0.00
1.15.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	13,361.15	53	0.00	0.00	0.00
1.15.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%	6,680.58	53	0.00	0.00	0.00
1.15.5	LK 32566-32806 m					
1.15.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	46,764.04	55	0.00	0.00	0.00
1.15.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	13,361.15	55	0.00	0.00	0.00
1.15.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%	6,680.58	55	0.00	0.00	0.00
1.15.6	LK 32806-33056 m					
1.15.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	46,764.04	55	0.00	0.00	0.00
1.15.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	13,361.15	55	0.00	0.00	0.00
1.15.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%	6,680.58	55	0.00	0.00	0.00
1.15.7	LK 33056-33306 m					
1.15.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	46,764.04	54	0.00	0.00	0.00
1.15.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	13,361.15	54	0.00	0.00	0.00
1.15.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%	6,680.58	54	0.00	0.00	0.00
1.15.8	LK 33306-33556 m					
1.15.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	46,764.04	55	0.00	0.00	0.00

1.15.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.15.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.15.9	LK 33556-33806 m							
1.15.9.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.15.9.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.15.9.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.15.10	LK 33806-34056 m					0.00	0.00	0.00
1.15.10.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.15.10.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.15.10.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.15.11	LK 34056-34306 m							
1.15.11.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	54		0.00	0.00	0.00
1.15.11.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.15.11.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.15.12	LK 34306-34556 m							
1.15.12.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	54		0.00	0.00	0.00
1.15.12.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.15.12.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.15.13	LK 34556-34806 m							
1.15.13.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	55		0.00	0.00	0.00
1.15.13.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.15.13.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.15.14	LK 34806-35056 m							
1.15.14.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	54		0.00	0.00	0.00
1.15.14.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.15.14.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.15.15	LK 35056-35306m							

1.15.15.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	54		0.00	0.00	0.00
1.15.15.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.15.15.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.15.16	LK 35306-35425 m							
1.15.16.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		19,827.95	54		0.00	0.00	0.00
1.15.16.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		5,665.13	54		0.00	0.00	0.00
1.15.16.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		2,832.56	54		0.00	0.00	0.00
	Sub Total/Suma stavke 1.15		1,030,412.15			0.00	0.00	0.00
1.16	Subsection / Podsekcija 4.2							
1.16.1	LK 35425-35675 m							
1.16.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%		46,764.04	52		0.00	0.00	0.00
1.16.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	52		0.00	0.00	0.00
1.16.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.16.2	LK 35675-35925 m							
1.16.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	52	54	46,764.04	0.00	46,764.04
1.16.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-004	13,361.15	52	56	13,361.15	0.00	13,361.15
1.16.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.16.3	LK 35925-36175 m							
1.16.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-004	46,764.04	52	56	46,764.04	0.00	46,764.04
1.16.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	52		0.00	0.00	0.00
1.16.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.16.4	LK 36175-36425 m							
1.16.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-002	46,764.04	52	54	46,764.04	0.00	46,764.04
1.16.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-004	13,361.15	52	56	13,361.15	0.00	13,361.15
1.16.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.16.5	LK 36425-36675 m							
1.16.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ.- 70%	WS-004	46,764.04	52	56	46,764.04	0.00	46,764.04
1.16.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	52		0.00	0.00	0.00

1.16.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.16.6	LK 36675-36894 m							
1.16.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		36,371.20	52		0.00	0.00	0.00
1.16.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		10,391.77	52		0.00	0.00	0.00
1.16.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		5,195.89	52		0.00	0.00	0.00
Sub Total/Suma stavke 1.16			385,987.69			213,778.46	0.00	213,778.46
1.17	Subsection / Podsekcija 4.3							
1.17.1	LK 36894-37144 m							
1.17.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	52		0.00	0.00	0.00
1.17.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	52		0.00	0.00	0.00
1.17.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.17.2	LK 37144-37394 m					0.00	0.00	0.00
1.17.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%	WS-002	46,764.04	52		46,764.04	0.00	46,764.04
1.17.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%	WS-003	13,361.15	52	55	13,361.15	0.00	13,361.15
1.17.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.17.3	LK 37394-37644 m							
1.17.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	52		0.00	0.00	0.00
1.17.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	52		0.00	0.00	0.00
1.17.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	52		0.00	0.00	0.00
1.17.4	LK 37644-37894 m							
1.17.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.17.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.17.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.17.5	LK 37894-38144 m					0.00	0.00	0.00
1.17.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.17.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.17.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.17.6	LK 38144-38309 m							

1.17.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		35,886.72	55		0.00	0.00	0.00
1.17.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		10,253.35	55		0.00	0.00	0.00
1.17.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		5,126.67	55		0.00	0.00	0.00
Sub Total/Suma stavke 1.17			385,295.58			60,125.19	0.00	60,125.19
1.18	Subsection / Podsekcija 4.4.1							
1.18.1	LK 38309-38559 m							
1.18.1.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	54		0.00	0.00	0.00
1.18.1.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.18.1.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.18.2	LK 38559-38809 m							
1.18.2.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.18.2.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.18.2.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.18.3	LK 38809-39059 m							
1.18.3.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	54		0.00	0.00	0.00
1.18.3.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.18.3.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.18.4	LK 39059-39309 m							
1.18.4.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	54		0.00	0.00	0.00
1.18.4.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	54		0.00	0.00	0.00
1.18.4.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	54		0.00	0.00	0.00
1.18.5	LK 39309-39559 m							
1.18.5.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.18.5.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.18.5.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.18.6	LK 39559-39809 m							
1.18.6.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.18.6.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00

1.18.6.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.18.7	LK 39809-40059 m							
1.18.7.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.18.7.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.18.7.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.18.8	LK 40059-40309 m							
1.18.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		46,764.04	55		0.00	0.00	0.00
1.18.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		13,361.15	55		0.00	0.00	0.00
1.18.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		6,680.58	55		0.00	0.00	0.00
1.18.8	LK 40309-40458 m							
1.18.8.1	Pipes installation completed, including all related works according to BoQ positions / Završena instalacija cevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 70%		27,787.19	55		0.00	0.00	0.00
1.18.8.2	Testing of the installed pipes completed, including all related works according to BoQ positions / Završeno Ispitivanje instaliranih cijevi, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 20%		7,939.20	55		0.00	0.00	0.00
1.18.8.3	Manholes and users connection completed, including all related works according to BoQ positions/Šahtovi i korekcije za korisnike završene, uključujući sve pripadajuće radove prema pozicijama iz BoQ - 10%		3,969.60	55		0.00	0.00	0.00
Sub Total/Suma stavke 1.18			574,142.12			0.00	0.00	0.00
Total cost center 1 / Ukupno troškovno mjesto 1:			10,827,846.68			4,302,426.09	153,920.49	4,456,346.58

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 2	Breaking pressure chambers, Chlorination chambers / Prekidne komore, Stanice za hlorisanje							
2.1.	Breaking pressure chambers / Prekidne komore							
2.1.1	Breaking pressure chamber / Prekidna komora No 1							
2.1.1.1	80% - Main structure completed, including all related works according to BoQ positions /Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	60		0.00	0.00	0.00
2.1.1.2	20% - Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	60		0.00	0.00	0.00
2.1.2	Breaking pressure chamber / Prekidna komora No 2							
2.1.2.1	80% - Main structure completed, including all related works according to BoQ positions /Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	55		0.00	0.00	0.00
2.1.2.2	20% - Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	55		0.00	0.00	0.00
2.1.3	Breaking pressure chamber / Prekidna komora No 3							
2.1.3.1	80% - Main structure completed, including all related works according to BoQ positions /Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	58		0.00	0.00	0.00
2.1.3.2	20% - Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	58		0.00	0.00	0.00
2.1.4	Breaking pressure chamber / Prekidna komora No 4							
2.1.4.1	80% - Main structure completed, including all related works according to BoQ positions /Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	59		0.00	0.00	0.00
2.1.4.2	20% - Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	59		0.00	0.00	0.00
2.1.5	Breaking pressure chamber / Prekidna komora No 5							
2.1.5.1	80% - Main structure completed, including all related works according to BoQ positions /Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	60		0.00	0.00	0.00
2.1.5.2	20% - Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	60		0.00	0.00	0.00
2.1.6	Breaking pressure chamber / Prekidna komora No 6							
2.1.6.1	80% - Main structure completed, including all related works according to BoQ positions /Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	61		0.00	0.00	0.00
2.1.6.2	20% - Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	61		0.00	0.00	0.00
2.1.7	Breaking pressure chamber / Prekidna komora No 7							
2.1.7.1	80% - Main structure completed, including all related works according to BoQ positions /Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	54		0.00	0.00	0.00

2.1.7.2	20% - Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	55		0.00	0.00	0.00
2.1.8	Breaking pressure chamber / Prekidna komora No 8							
2.1.8.1	80% o Main structure completed, including all related works according to BoQ positions / Završena glavna konstrukcija, uključujući sve pripadajuće radove prema pozicijama iz BoQ		59,132.27	56		0.00	0.00	0.00
2.1.8.2	20% o Remaining works completed, including all related works according to BoQ positions / Završeni preostali radovi, uključujući sve pripadajuće radove prema pozicijama iz BoQ		14,783.07	57		0.00	0.00	0.00
Sub Total/Suma stavke 2.1			591,322.66			0.00	0.00	0.00
2.2.	Chlorination chambers / Stanice za hlorisanje							
2.2.1	Chlorination chamber / Stanica za hlorisanje Goranje Mrke		73,298.40	62		0.00	0.00	0.00
2.2.2	Chlorination chamber / Stanica za hlorisanje Pelev Brijeg		69,777.66	60		0.00	0.00	0.00
2.2.3	Chlorination chamber / Stanica za hlorisanje Verusa		72,176.48	61		0.00	0.00	0.00
2.2.4	Chlorination chamber / Stanica za hlorisanje Matesevo		65,209.11	54		0.00	0.00	0.00
2.2.5	Chlorination chamber / Stanica za hlorisanje Matesevo TS		60,342.12	54		0.00	0.00	0.00
Sub Total/Suma stavke 2.2			340,803.77			0.00	0.00	0.00
Total cost center 2 / Ukupno troškovno mjesto 2:			932,126.43			0.00	0.00	0.00

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Cost Center/ Troškovno mjesto 3	Water tank Podovi / Rezervoar Podovi							
3.1	Structure part / Strukturalni dio							
3.1.1	Earth works finished / Završeni zemljani radovi - 70%	WS-010	532,401.22	52	65	0.00	212,960.49	212,960.49
3.1.2	Concrete and reinforcement works finished / Završeni radovi na betonu i armaturi - 20%							
3.1.2.1	Height / Visina 0 - 2m		36,698.34	53		0.00	0.00	0.00
3.1.2.2	Height / Visina 2 - 4m		36,698.34	53		0.00	0.00	0.00
3.1.2.3	Height / Visina 4 - 6m		36,698.34	54		0.00	0.00	0.00
3.1.2.4	Height / Visina 6 - 8.29m		42,019.60	54		0.00	0.00	0.00
3.1.3	Remaining works finished / Završeni preostali radovi - 10%		76,057.32	56		0.00	0.00	0.00
	Sub Total/Suma stavke 3.1		760,573.17			0.00	212,960.49	212,960.49
3.2.	Hydromechanical / Hidromehanika							
3.2.1	Hydromechanical works and equipment / Hidromehanički radovi i oprema		91,489.25	59		0.00	0.00	0.00
	Sub Total/Suma stavke 3.2		91,489.25			0.00	0.00	0.00
3.3.	Access road / Pristupni putevi							
3.3.1	Embankments, cut and drainage - Full length completed / Nasipi, usjeci i drenaža - Kompletna dužina završena - 65%		73,899.65	53		0.00	0.00	0.00
3.3.2	Bearing layer (BNS22SA) and wearing course (AB11SE), Full Length Completed / Nosivi sloj (BNS22SA) i habajući sloj (AB11SE), Završena kompletna dužina - 35%		39,792.12	55		0.00	0.00	0.00
	Sub Total/Suma stavke 3.3		113,691.77			0.00	0.00	0.00
3.4.	Slope stability / Stabilnost kosina							
3.4.1	Finished segment III slope stability and protection works / Završeni radovi na stabilnosti i zaštiti kosina segment III - 34%		63,148.33	52		0.00	0.00	0.00
3.4.2	Finished segment II slope stability and protection works / Završeni radovi na stabilnosti i zaštiti kosina segment II - 33%		61,291.02	53		0.00	0.00	0.00
3.4.3	Finished segment I slope stability and protection works / Završeni radovi na stabilnosti i zaštiti kosina segment I - 33%		61,291.02	54		0.00	0.00	0.00
	Sub Total/Suma stavke 3.4		185,730.37			0.00	0.00	0.00
3.5.	Electrical / Električna							
3.5.1	Whole electrical related works finished / Završeni su svi radovi povezani s električnom energijom - 100%		15,764.34	59		0.00	0.00	0.00
	Sub Total/Suma stavke 3.5		15,764.34			0.00	0.00	0.00
	Total cost center 3 / Ukupno troškovno mjesto 3:		1,167,248.91			0.00	212,960.49	212,960.49

Cost Center No./ Troškovno mjesto Br.	04	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ova Period	Total Value to Date/ Ukupno iz do danas
Cost Center/ Troškovno mjesto 4	Water source Matesevo and the connection / Vodoizvoriste Matesevo i priključak							
4.1.	Access road / Pristupni put							
4.1.1	Embankments, cut and drainage - Full length completed / Nasipi, usjeci i drenaža - Kompletna dužina završena - 65%		65,846.22	53		0.00	0.00	
4.1.2	Bearing layer (BNS22SA) and wearing course (AB11SE), Full Length Completed / Nosivi sloj (BNS22SA) i habajuci sloj (AB11SE), Kompletna dužina završena - 35%		35,455.65	53		0.00	0.00	
	Sub Total/Suma stavke 4.1		101,301.87			0.00	0.00	
4.2.	The connection / Priključak							
4.2.1	Finished trench excavation and layout of pipeline / Završen iskop rovova i raspored cjevovoda - 80%		245,895.57	54		0.00	0.00	
4.2.2	Finished testing of the installed pipe and backfilling, including manholes / Završeno ispitivanje instaliranih cijevi i zatrpavanje, uključujući šahtove - 20%		61,473.89	54		0.00	0.00	
	Sub Total/Suma stavke 4.2		307,369.46			0.00	0.00	
4.3.	Structure part / Strukturnio dio							
4.3.1	Get paid for pump station / Plaćanje za pumpnu stanicu - 40%		76,269.05	53		0.00	0.00	
4.3.2	Get paid for reservoir / Plaćanje za rezervoar - 30%		57,201.79	53		0.00	0.00	
4.3.3	Get paid for chlorination chamber / Plaćanje za hlornu komoru - 30 %		57,201.79	53		0.00		
	Sub Total/Suma stavke 4.3		190,672.64			0.00	0.00	
4.4.	Hydromechanical / Hidromehanika							
4.4.1.	All kinds of pipes and pumps inside the pump station structure power station structure finished / Završene sve vrste cevi i pumpe unutar strukture pumpne stanice - 100%		444,536.71	52		0.00	0.00	
	Sub Total/Suma stavke 4.4		444,536.71			0.00	0.00	
4.5.	Low Voltage Installations / Niskonaponske instalacije							
4.5.1.	Finished low voltage installations / Završene instalacije niskog napona - 100%		232,328.29	55		0.00	0.00	
	Sub Total/Suma stavke 4.5		232,328.29			0.00	0.00	
	Total cost center 4 / Ukupno troškovno mjesto 4:		1,276,208.98			0.00	0.00	