

Primljeno: 23. 12. 2019.

Org. jed.	Broj	Prilog	Vrijednost
	12-416/1		

CHINA ROAD & BRIDGE CORPORATION D.O.O. PEKING, NR KINA - DIO STRANOG DRUŠTVA PODGORICA



Company name / Naziv firme:

CHINA ROAD & BRIDGE CORPORATION D.O.O. PEKING, NR KINA - DIO STRANOG DRUŠTVA PODGORICA

Address / Adresa:

Nova Dalmatinska bb, Podgorica, Montenegro

TIN / PIB:

03016480

VAT / PDV:

30/31-14424-7

E-mail:

info@crbmontenegro.me

TO / ZA:	Employer: Government of Montenegro represented by Ministry of Transport and Maritime Affairs / Investitor: Vlada Crne Gore koju predstavlja Ministarstvo saobraćaja i pomorstva		
Address / Adresa:	Rimski trg 46, Podgorica, Montenegro / Rimski trg 46, Podgorica, Crna Gora		
Contract / Ugovor:	DESIGN AND BUILD CONTRACT for Bar-Boljare Highway, Section: Smokovac – Uvac – Mateševo, dated 26 February 2014, Appendix No. 5 Ref. No. 34/19-01-4413/1 dated 24th May 2019 UGOVOR ZA PROJEKTOVANJE I IZGRADNJU autoputa Bar-Boljare, Dionica: Smokovac – Uvač – Mateševo, od 26. februara 2014. Prilog 5 br. 34/19-01-4413/1 od 24. maja 2019.		
Contract No. / Br. Ugovora:	Contract Ref. No. 01-827/1, Appendix No. 5 Ref. No. 34/19-01-4413/1 Ugovor br. 01-827/1, Prilog 5 br. 34/19-01-4413/1		
Invoice No. / Br. fakture:	2019/12/23 BBH-PPS-002-CD	Invoice Date. / Br. Datum:	23 December 2019
Place of request for the payment issue (IPS) Mjesto podnošenja zahtjeva za plaćanje (IPS):	Podgorica	Date of request for the payment issue (IPS)/Datum podnošenja zahtjeva za plaćanje (IPS):	13 November 2019
Engineer's issuance of IPC Letter No. Inženjerovo izdavanje dopisa Privremene situacije br.	Ref. IG/13590/ME (IPC No. PPS-002)	Engineer's issuance of IPC date/ Datum Inženjerovog izdavanja Privremene situacije	18 December 2019
Payment Due Date (42 days after IPS Submission) /Datum dospijeća naplate (42 dan nakon izdavanja ZPS-a)			25 December 2019
No. / Broj	ITEMS / STAVKE	Value for Payment / Iznos za plaćanje	
A	Contractor's payments / Plaćanja Izvođača	EUR 359,297.81	
B	Retention Money / Garatni depozit	EUR 17,964.89	
C	Advance payment amortization / Amortizacija avansnog plaćanja	EUR 0.00	
D	Non Conformity / Neusaglašenost	EUR 0.00	
E	Deductions / Odbici	EUR 0.00	
F	Value of this Invoice / Vrijednost ove fakture (A-B-C+D-E)	EUR 341,332.92	

Notice: Invoice exempted from VAT based on the Article 16 of the Law on Bar-Boljare Highway ("Montenegro Official Gazette" No. 52/14) and the Subclause 1.15 of the Design and Build Contract for Bar-Boljare Highway, Section: Smokovac-Uvac-Mateševo ("Montenegro Official Gazette" No. 54/14)

/ Napomena: Faktura oslobođena PDV-a na osnovu člana 16 Zakona o autoputu Bar-Boljare ("Službeni list Crne Gore" br. 52/14) i podklauzule 1.15 Ugovora o projektovanju i izgradnji autoputa Bar-Boljare, Dionica: Smokovac-Uvač-Mateševo ("Službeni list Crne Gore" br. 54/14)

*Please make payment in accordance with our bank information: / Molim Vas da izvršite plaćanje na osnovu sljedećih podataka:

Bank account details (for payment in Montenegro in EUR) / Detalji računa banke (za plaćanje u Crnoj Gori u eurima)	
Amount / Iznos:	EUR 341,332.92
Account No / Broj računa:	535-888888-42
With Bank / Ime banke:	Prva banka CG
Street / Ulica:	Nova Dalmatinska bb
City and Country / Grad i Država:	Podgorica, Montenegro / Podgorica, Crna Gora
Company Name / Naziv preduzeća:	CHINA ROAD & BRIDGE CORPORATION D.O.O. PEKING, NR KINA - DIO STRANOG DRUŠTVA PODGORICA



General Manger/Generalni Direktor

Hei Shiqiang

Appendix 5 to the Contract (Design and Build)/Prilog 5 Ugovora	Bar-Boljare Highway, Section Smokovac-Uvac-Mateševo/Autoput Bar-Boljare, dionica Smokovac-Uvač-Mateševo
Employer/Poslodavac	The Government of Montenegro, Ministry of Transport and Maritime Affairs
Contractor/Izvođač	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
Engineer/Inženjer	INGEROP CONSEIL & GEODATA Engineering S.P.A
Appendix 5 Subsequent Works Price/Cijena Priloga 5 Naknadni Radovi	EUR 4,830,000.00
Advance Payment Total Amount/Ukupan iznos avansa (20% from Appendix 5 Subsequent Works Price/20% od Cijene Priloga 5 Naknadni Radovi)	EUR 966,000.00
Amount of agreed Variations/Iznos dogovorenih izmjena	EUR 0.00
Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora	EUR 0.00
Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača	EUR 0.00
Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita	EUR 241,500.00

MINISTARSTVO SAOBRAĆAJA I POMORSTVA

Primljeno:	23.12.2019.		
Org. jed.	Broj	Prilog	Vrijednost

INTERIM PAYMENT STATEMENT (IPC) / IZDAVANJE PRIVREMENE SITUACIJE (IPS)

Number of IPS/Broj ZPS-a	PPS-002
Referenced Period/Navedeni period	1-31 October 2019
Date of IPS submission/Datum predavanja ZPS-a	13 November 2019
Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja PS-a (Privremene Situacije)	18 December 2019
Payment Due Date (42 days after IPS Submission)/Datum dospijeća naplate (42 dan nakon izdavanja ZPS-a)	25 December 2019

	Cumulative Previous IKumulativno prethodno	Current Cumulative/ Kumulativno tekuće	Value for Payment/Iznos za plaćanje
A - Contractor's payments/Iplaćanja Izvođača			
Contracted Works/Ugovorni radovi	EUR 0.00	EUR 359,297.81	EUR 359,297.81
Variations/Izmjene (Clause/Klauzula 13)	EUR 0.00	EUR 0.00	EUR 0.00
Substantiated Contractor's Claims/Potkrijepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0.00	EUR 0.00	EUR 0.00
Other Payments/Ostala plaćanja	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno A	EUR 0.00	EUR 359,297.81	EUR 359,297.81
B - Retention Money/Garantni depozit			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 0.00	EUR 17,964.89	EUR 17,964.89
Total/Ukupno B	EUR 0.00	EUR 17,964.89	EUR 17,964.89
C - Advance payment/avansno plaćanje			
Advance payment	EUR 0.00	EUR 0.00	EUR 0.00
Amortization - 25% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 5 Price/25% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 5	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno C	EUR 0.00	EUR 0.00	EUR 0.00
D - Non Conformity/Neusaglašenost			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje OoN	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno D	EUR 0.00	EUR 0.00	EUR 0.00



**SUMMARY CALCULATION/
*SUMARNI PRORAČUN***

Summary Calculation IPC PPS No 002/Sumarni proračun IPS TNEE No 002

Summary Calculation/Sumarni proračun

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Appendix 5 Subsequent Works Prilog 5 Naknadni Radovi	4,830,000.00	0.00	359,297.81	359,297.81	4,470,702.19
Variations/Izmjene	0.00	0.00	0.00	0.00	0.00
Employers Claims/Potraživanja	0.00	0.00	0.00	0.00	0.00
Contractor Claims/Potraživanja	0.00	0.00	0.00	0.00	0.00
Other Payments/Ostala plaćanja	0.00	0.00	0.00	0.00	0.00
Total/Ukupno	4,830,000.00	0.00	359,297.81	359,297.81	4,470,702.19
Conformity/ Neusaglasenost		0.00	0.00	0.00	
Subtotal/Sveukupno	4,830,000.00	0.00	359,297.81	359,297.81	4,470,702.19

Number of closed NCNs in the end of Nov is 0 / Broj zatvorenih ION do kraja nov je 0
The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of Nov is 0/ Broj novootvorenih ION na kraju nov je 0
The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

Repayment of Advance/Ispлата avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/Iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	966,000.00	0.00	0.00	0.00	966,000.00
Total/Ukupno	966,000.00	0.00	0.00	0.00	966,000.00

VARIATIONS CALCULATION
/PRORAČUN IZMJENA

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR :	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva	
CONTRACTOR/ZVOĐAČ:	China Road and Bridge Corporation	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
VARIATIONS CALCULATION/PRORAČUN IZMJENA		

VARIATION N NOIIZMJENE NA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-002/ IPS br. TNEE-002		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos placanja za ovu ZPS
PPS-001						
PPS-002						
PPS-003						
PPS-004						
PPS-005						
PPS-006						
PPS-007						
TOTAL/UKUPNO		EUR 0.00		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0.00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagodavanja zbog izmjena u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0.00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0.00
EUR 0.00		

**EMPLOYER'S CLAIMS/ *POTRAŽIVANJA*
INVESTITORA (SUBCLAUSE/ *POTKLAUZULA*
2.5)**

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:		The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i
CONTRACTOR/IZVOĐAČ:		China Road and Bridge Corporation I.t.d. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/INŽENJER:		Ingerop-Geodata JV
EMPLOYER'S CLAIMS/ POTRAŽIVANJA INVESTITORA (SUBCLAUSE/ POTKLAUZULA 2.5)		

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-002 / IPS br. TNEE-002		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ovak period	Total Value to Date/ Ukupan iznos do danas
			1	2	3 = 2 + 1
			EUR 0.00	EUR 0.00	EUR 0.00
	TOTAL/UKUPNO		EUR 0.00	EUR 0.00	EUR 0.00

**CONTRACTOR'S CLAIMS-ADDITIONAL
PAYMENT CALCULATION/ *POTRAŽIVANJA*
IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA
(Sub Clause/ *Potklauzula 20.1*)**

BAR-BOLJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/ INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/ IZVOĐAČ	China Road and Bridge Corporation Ltd, Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, KR Kina, Dio stranog društva Podgorica
ENGINEER/ INŽENJER:	Ingerop-Geodata JV
CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA (Sub Clause/ Podklauzula 20.1)	

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First included in IPS No. / Prvi put uključeno u ZPS br.	IPC No PPS-002 / IPS br. TNEE-002		
				Cumulative previous/ Kumulativno prethodno	This period/ Ova/ period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
PPS - EoT/AP 001				EUR 0.00	EUR 0.00	EUR 0.00
Total				EUR 0.00	EUR 0.00	EUR 0.00

NON CONFORMITY/NEUSAGLAŠENOST
(Sub Clause/ *Potklauzula* 7.1)

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne	
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
NON CONFORMITY/NEUSAGLAŠENOST (Sub Clause/ Potklauzula 7.1)		

NCN No/Oo N br.	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No PPS-002/ IPS br. TNEE-002		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovaj period	Total to date/ Ukupno do danas
			TOTAL/UKUPNO	0.00	0.00	0.00

Number of closed NCNs in the end of Nov is 0 / Broj zatvorenih ION do kraja nov je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of Nov is 0/ Broj novootvorenih ION na kraju nov je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

E - DEDUCTIONS/ODBICI
(SUB CLAUSE/ *POTKLAUZULA*: 14.6 A/B, 8.7, 2.5)

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation
ENGINEER/INŽENJER:	Ingerop-Geodata JV
E - Deductions/Odbici (Sub Clause/ Potklauzula: 14.6 a/b, 8.7, 2.5)	

Deductions/No/ Odbici br.	Description/Opis	First included in IPC No/Prvi put uključeno u IPS br.	Status this IPC/Status ove IPS	IPC No PPS-002/IPS Br. PPS-002		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova/ period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzule 14.6 a/b			0.00	0.00	0.00
E1-1				0.00	0.00	0.00
E1-2						0.00
E2	Delay Damages/obeštećenja za kašnjenje (Sub- clause/Potklauzula 8.7)			0.00	0.00	0.00
E2-1						0.00
						0.00
E3	Agreed Employer's Claims/Dogovorena potraživanja Investitora (Sub-clause/Potklauzula 2.5)			0.00	0.00	0.00
E3-1						0.00
						0.00
TOTAL/UKUPNO (E1+E2+E3)				0.00	0.00	0.00

Number of closed Deductibles at the end of November is 0/ Broj zatvorenih Odbitaka do kraja nov je 0
The total value of closed Deductibles is 0 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0 (EUR)

Number of new opened Deductibles in the end of November is 0 / Broj novootvorenih Odbitaka do kraja nov je 0
The total value of the new opened Deductibles is 0 Euro/ Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)

**SUMMARY OF PAYMENT FOR DESIGN AND
BUILD (CONTRACTED WORKS)/REZIME
PLAĆANJA ZA PROJEKTOVANJE I IZGRADNJU
(UGOVORNI RADOVI)**

SUMMARY OF PAYMENT /REZIME PLAĆANJA

Cost Center No./ Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/ Prethodno kumulativno	This period/ Ovaj period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Part 1 - Underground 20kV cable pipe construction with earthening / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,536,431.53	0.00	359,297.81	359,297.81	1,177,133.72
Cost Center/ Troškovno mjesto 02	Part 2 - Underground 20kV cable pipe construction with earthening / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,528,668.45	0.00	0.00	0.00	1,528,668.45
Cost Center/ Troškovno mjesto 03	Part 3 - Underground 20kV cable pipe construction with earthening / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	744,298.88	0.00	0.00	0.00	744,298.88
Cost Center/ Troškovno mjesto 04	Part 4 - Underground 20kV cable pipe construction with earthening / Dio 4 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,020,601.14	0.00	0.00	0.00	1,020,601.14
TOTAL/UKUPNO		4,830,000.00	0.00	359,297.81	359,297.81	4,470,702.19

COST CENTRE 01/TROŠKOVNI CENTAR 01

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševo
Permanent Power Supply - Instalation of 20kV Ducts on open Route/Trajno napajanje
elektricnom energijom - Postavljenje 20kV kablovske kanalizacije
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 01 Rev.02

Cost Center No./ Troškovno mjesto Br.	01	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 1 - Underground 20kV cable pipe construction with earthing / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
1.1	Subsections/ Podsekcije 1.1.1 LK0+000.000—LK0+405.000 RK0+000.000—RK0+401.000	551.95							
	0.00m - 250.00m	250.00							
1.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the Mrke substation included / Uključena je bočna veza sa Mrke trafostanicom			44,912.23	56		0.00	0.00	0.00
1.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the Mrke substation Mrke included / Uključena je bočna veza sa Mrke trafostanicom			11,228.06	57		0.00	0.00	0.00
	250m - 551.95m	301.95							
1.1.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			54,244.99	58		0.00	0.00	0.00
1.1.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13,561.25	59		0.00	0.00	0.00
1.2	Subsections/ Podsekcije 1.1.1 LK1+125.000—LK1+208.014 RK1+085.000—RK1+340.000	239.58							
	0.00m - 239.58m	239.58							
1.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1			43,040.28	64		0.00	0.00	0.00
1.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1			10,760.07	64		0.00	0.00	0.00
1.3	Subsections/ Podsekcije 1.1.2 LK1+208.014—LK1+248.000 RK1+340.000—RK1+340.000	111.01							
	0.00m - 101.01m	111.01							
1.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			19,942.82	64		0.00	0.00	0.00
1.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,985.71	64		0.00	0.00	0.00
1.4	Subsections/ Podsekcije 1.1.2 LK3+722.000—LK3+847.873 RK3+762.000—RK3+840.000	145.09							
	0.00m - 145.09m	145.09							
1.4.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2			26,065.26	56		0.00	0.00	0.00
1.4.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2			6,516.31	57		0.00	0.00	0.00
1.5	Subsections/ Podsekcije 1.1.3 LK3+847.873—LK4+751.597 RK3+840.000—RK4+751.597	945.35							
	0.00m - 250.00m	250.00							
1.5.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Gornje Mrke included / Uključena je bočna veza sa trafostanicom Gornje Mrke			44,912.23	56		0.00	0.00	0.00
1.5.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Gornje Mrke included / Uključena je bočna veza sa trafostanicom Gornje Mrke			11,228.06	57		0.00	0.00	0.00
	250.00m - 500.00m	250.00							
1.5.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	57		0.00	0.00	0.00

1.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	500.00m - 750.00m	250.00							
1.5.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	57		0.00	0.00	0.00
1.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	750.00m - 945.35m	195.35							
1.5.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			35,094.41	57		0.00	0.00	0.00
1.5.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8,773.60	58		0.00	0.00	0.00
1.6	The connection to the Main Transformer 110/20kV Mrke	376.97							
	0.00m - 250.00m	250.00							
1.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	57		0.00	0.00	0.00
1.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	250.00m - 376.97m	126.97							
1.6.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			22,810.02	57		0.00	0.00	0.00
1.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5,702.51	58		0.00	0.00	0.00
1.7	Subsections / Podsekcije 1.2 LK4+760.000—LK4+843.115 RK4+751.597—RK4+830.540	91.47							
	0.00m - 91.47m	91.47							
1.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			16,432.49	57		0.00	0.00	0.00
1.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,108.12	58		0.00	0.00	0.00
1.8	Subsections / Podsekcije 1.2 LK5+139.115—LK5+152.612 RK5+126.540—RK5+143.377	53.89							
	0.00m - 24.50m	53.89							
1.8.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke			9,681.28	61		0.00	0.00	0.00
1.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke			2,420.32	62		0.00	0.00	0.00
1.9	Subsections / Podsekcije 1.2 LK5+991.612—LK5+440.000 RK5+947.377—RK6+435.000	563.56							
	0.00m - 250.00m	250.00							
1.9.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Moracica included / Uključena je bočna veza s trafostanicom Moracica			44,912.23	62		0.00	0.00	0.00
1.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Moracica included / Uključena je bočna veza s trafostanicom Moracica			11,228.06	63		0.00	0.00	0.00
	250.00m - 500.00m	250.00							
1.9.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	63		0.00	0.00	0.00
1.9.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	64		0.00	0.00	0.00
	500.00m - 563.56m	63.56							
1.9.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			11,418.48	63		0.00	0.00	0.00
1.9.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2,854.62	64		0.00	0.00	0.00
1.10	Subsections/Podsekcije 1.3 LK6+440.000—LK6+482.138 RK6+435.000—RK6+476.572	26.10							
	0.00m - 26.10m	26.10							
1.10.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			4,688.84	63		0.00	0.00	0.00
1.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,172.21	64		0.00	0.00	0.00
1.11	Subsections/Podsekcije 1.4 LK7+448.350—LK11+200.000 RK7+440.630—RK11+194.958	3736.96							
	0.00m - 250.00m	250.00							
1.11.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	0.00	44,912.23	44,912.23
1.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00

	250.00m - 500.00m	250.00							
1.11.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	0.00	44,912.23	44,912.23
1.11.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	500.00m - 750.00m	250.00							
1.11.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	0.00	44,912.23	44,912.23
1.11.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	750.00m - 1000.00m	250.00							
1.11.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	0.00	44,912.23	44,912.23
1.11.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	1000.00m - 1250.00m	250.00							
1.11.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	0.00	44,912.23	44,912.23
1.11.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	1250.00m - 1500.00m	250.00							
1.11.11	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	0.00	44,912.23	44,912.23
1.11.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	1500.00m - 1750.00m	250.00							
1.11.13	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	0.00	44,912.23	44,912.23
1.11.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	1750.00m - 2000.00m	250.00							
1.11.15	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	55	55	0.00	44,912.23	44,912.23
1.11.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	2000.00m - 2250.00m	250.00							
1.11.17	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	55		0.00	0.00	0.00
1.11.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	2250.00m - 2500.00m	250.00							
1.11.19	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	55		0.00	0.00	0.00
1.11.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	2500.00m - 2750.00m	250.00							
1.11.21	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	55		0.00	0.00	0.00
1.11.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	2750.00m - 3000.00m	250.00							
1.11.23	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	55		0.00	0.00	0.00
1.11.24	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	3000.00m - 3250.00m	250.00							
1.11.25	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	56		0.00	0.00	0.00
1.11.26	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	3250.00m - 3500.00m	250.00							
1.11.27	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	56		0.00	0.00	0.00
1.11.28	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	3500.00m - 3736.96m	236.96							
1.11.29	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			42,569.60	56		0.00	0.00	0.00
1.11.30	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,642.40	57		0.00	0.00	0.00
Total cost center 1 / Ukupno troškovno mjesto 1:		6841.93		1,536,431.53			0.00	359,297.81	359,297.81

COST CENTRE 02/TROŠKOVNI CENTAR 02

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje elektricom energijom - Postavljenje 20kV kablovske kanalizacije
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodne	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 2 - Underground 20kV cable pipe construction with earthing / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
2.1	Subsections/ Podsekcije 2.1 LK11+200.000 —LK11+495.000 RK11+194.958—RK11+595.000		474.21						
	0.00m - 250.00m		250.00						
2.1.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot			44,912.23	56		0.00	0.00	0.00
2.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot			11,228.06	57		0.00	0.00	0.00
	250.00m - 440.59m		224.21						
2.1.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			40,279.08	57		0.00	0.00	0.00
2.1.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,069.77	58		0.00	0.00	0.00
2.2	Subsections/ Podsekcije LK12+440.000 —LK13+885.000 RK12+410.000—RK13+790.000		1493.92						
	0.00m - 250.00m		250.00						
2.2.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			44,912.23	58		0.00	0.00	0.00
2.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			11,228.06	59		0.00	0.00	0.00
	250.00m - 500.00m		250.00						
2.2.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	58		0.00	0.00	0.00
2.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	500.00m - 750.00m		250.00						
2.2.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	58		0.00	0.00	0.00
2.2.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	750.00m - 1000.00m		250.00						
2.2.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	56		0.00	0.00	0.00
2.2.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	1000.00m - 1250.00m		250.00						
2.2.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	56		0.00	0.00	0.00
2.2.10	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	1250.00m - 1503.00m		243.92						
2.2.11	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			43,819.96	56		0.00	0.00	0.00
2.2.12	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,954.99	57		0.00	0.00	0.00

2.3	Subsections/ Podsekcije 2.2 LK14+700.000—LK16+241.111 Open route RK14+740.000—RK16+993.453 Open Route LK16+241.111—LK16+937.953 Interchange RK16+993.453—RK16+787.903 Interchange	2616.72							
	0.00m - 250.00m	250.00							
2.3.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg		44,912.23	57		0.00	0.00	0.00	
2.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg		11,228.06	58		0.00	0.00	0.00	
	250.00m - 500.00m	250.00							
2.3.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	57		0.00	0.00	0.00	
2.3.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	58		0.00	0.00	0.00	
	500.00m - 750.00m	250.00							
2.3.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	58		0.00	0.00	0.00	
2.3.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	59		0.00	0.00	0.00	
	750.00m - 1000.00m	250.00							
2.3.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	59		0.00	0.00	0.00	
2.3.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	60		0.00	0.00	0.00	
	1000.00m - 1250.00m	250.00							
2.3.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	1250.00m - 1500.00m	250.00							
2.3.11	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.3.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	1500.00m - 1750.00m	250.00							
2.3.13	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.3.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	1750.00m - 2000.00m	250.00							
2.3.15	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.3.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	2000.00m - 2250.00m	250.00							
2.3.17	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.3.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	2250.00m - 2500.00m	250.00							
2.3.19	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.3.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	2500.00m - 2616.72m	116.72							
2.3.21	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		20,968.62	58		0.00	0.00	0.00	
2.3.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		5,242.16	59		0.00	0.00	0.00	
2.4	Subsections/ Podsekcije 2.2 LK16+937.953—LK16+974.980 RK16+787.903—RK17+022.056	46.15							
	0.00m - 187.00m	46.15							
2.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		8,290.80	59		0.00	0.00	0.00	
2.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		2,072.70	60		0.00	0.00	0.00	

2.5	Subsections/ Podsekcije 2.2 LK17+325.873 —LK17+895.654 RK17+347.268—RK17+946.301	601.04							
	0.00m - 250.00m	250.00							
2.5.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	250.00m - 500.00m	250.00							
2.5.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	61		0.00	0.00	0.00	
2.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	62		0.00	0.00	0.00	
	500.00m - 570.00m	101.04							
2.5.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		18,151.73	61		0.00	0.00	0.00	
2.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		4,537.93	62		0.00	0.00	0.00	
2.6	Subsections/ Podsekcije 2.2 LK18+245.699 —LK18+551.474 RK18+272.128—RK18+642.924	334.27							
	0.00m - 250.00m	250.00							
2.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	61		0.00	0.00	0.00	
2.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	62		0.00	0.00	0.00	
	250.00m - 306.00m	84.27							
2.6.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		15,139.01	60		0.00	0.00	0.00	
2.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		3,784.75	61		0.00	0.00	0.00	
2.7	Subsections/ Podsekcije 2.2 LK18+763.474 —LK19+305.000 RK18+776.024—RK19+349.000	548.75							
	0.00m - 250.00m	250.00							
2.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	250.00m - 542.00m	298.75							
2.7.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		53,670.11	61		0.00	0.00	0.00	
2.7.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		13,417.53	62		0.00	0.00	0.00	
2.8	Subsections/ Podsekcije 2.3 LK19+305.000 —LK19+655.919 RK19+349.000—RK19+719.643	454.97							
	0.00m - 250.00m	250.00							
2.8.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjeternik 1 included / Uključena je bočna veza s trafostanicom Vjeternik 1		44,912.23	61		0.00	0.00	0.00	
2.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjeternik 1 included / Uključena je bočna veza s trafostanicom Vjeternik 1		11,228.06	62		0.00	0.00	0.00	
	250.00m - 414.00m	204.97							
2.8.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		36,822.64	62		0.00	0.00	0.00	
2.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		9,205.66	63		0.00	0.00	0.00	
2.9	Subsections/ Podsekcije 2.3 LK22+654.920 —LK22+730.000 RK22+671.540—RK22+736.000	237.33							
	0.00m - 163.40m	237.33							
2.9.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjeternik 2 included / Uključena je bočna veza s trafostanicom Vjeternik 2		42,636.07	62		0.00	0.00	0.00	
2.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjeternik 2 included/Uključena je bočna veza s trafostanicom Vjeternik 2		10,659.02	63		0.00	0.00	0.00	
Total Cost Center 2 / Ukupno troškovno mjesto 2:		6807.36	1,528,668.45			0.00	0.00	0.00	

COST CENTRE 03/TROŠKOVNI CENTAR 03

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje elektricom energijom - Postavljenje 20kV kablovske kanalizacije
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovak Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 3 - Underground 20kV cable pipe construction with earthing / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
3.1	Subsections/ Podsekcije 3.1 LK22+730.000—LK22+747.790 RK22+735.000—RK22+751.640	30.87							
	0.00m - 24.70m	30.87							
3.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			5,545.76	52		0.00	0.00	0.00
3.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,386.44	53		0.00	0.00	0.00
3.2	Subsections/ Podsekcije 3.1 LK22+931.790—LK23+412.120 RK22+991.640—RK23+441.042	470.35							
	0.00m - 250.00m	250.00							
3.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	57		0.00	0.00	0.00
3.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	250.00m - 470.35	220.35							
3.2.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			39,585.64	59		0.00	0.00	0.00
3.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			9,896.41	60		0.00	0.00	0.00
3.3	Subsections/ Podsekcije 3.1 LK23+746.120—LK23+752.474 Open Route RK23+731.042—RK23+806.016 Open Route LK23+752.474—LK24+762.820 Interchange RK23+806.016—RK24+892.257 Interchange LK24+762.820—LK24+778.000 Open Route RK24+892.257—RK24+916.000 Open Route	1264.70							
	0.00m - 250.00m	250.00							
3.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			44,912.23	58		0.00	0.00	0.00
3.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			11,228.06	59		0.00	0.00	0.00
	250.00m - 500.000	250.00							
3.3.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	59		0.00	0.00	0.00
3.3.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	500.00m - 750.000	250.00							
3.3.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	59		0.00	0.00	0.00
3.3.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	750.00m - 1000.000	250.00							
3.3.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	59		0.00	0.00	0.00
3.3.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	1000.00m - 1264.700	264.70							
3.3.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs			47,553.06	59		0.00	0.00	0.00

3.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs			11,888.27	60		0.00	0.00	0.00
3.4	Subsections/ Podsekcije 3.2 LK25+495.000—LK25+828.000 RK25+507.000—RK25+955.000	543.95							
	0.00m - 250.00m	250.00							
3.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Durišvac included / Uključena je bočna veza s trafostanicom Durišvac			44,912.23	56		0.00	0.00	0.00
3.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Durišvac included / Uključena je bočna veza s trafostanicom Durišvac			11,228.06	57		0.00	0.00	0.00
	250.00m - 543.95m	293.95							
3.4.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			52,807.80	58		0.00	0.00	0.00
3.4.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13,201.95	59		0.00	0.00	0.00
3.5	Subsections/ Podsekcije 3.2 LK26+327.000—LK26+387.920 RK26+345.000—RK26+393.143	152.01							
	0.00m - 152.01m	152.01							
3.5.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			27,308.43	53		0.00	0.00	0.00
3.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6,827.11	54		0.00	0.00	0.00
3.6	Subsections/ Podsekcije 3.2 & 3.3 LK26+487.920—LK26+502.720 RK26+539.143—RK26+567.710 LK26+502.720—LK26+512.821 RK26+557.710—RK26+724.643	259.84							
	0.00m - 259.84m	259.84							
3.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1			46,679.97	53		0.00	0.00	0.00
3.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1			11,669.99	54		0.00	0.00	0.00
3.7	Subsections/ Podsekcije 3.3 LK29+174.921—LK29+317.200 RK29+231.643—RK29+350.000	156.80							
	0.00m - 156.80m	156.80							
3.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2			28,168.95	60		0.00	0.00	0.00
3.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2			7,042.24	61		0.00	0.00	0.00
3.8	Subsections/ Podsekcije 3.4.1 LK29+317.200—LK29+489.000 RK29+350.000—RK29+710.000 LK29+661.000—LK29+670.000 LK29+670.000—LK29+683.000 RK29+710.000—RK29+722.000	435.94							
	0.00m - 250.00m	250.00							
3.8.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	60		0.00	0.00	0.00
3.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	250.00m - 435.94m	185.94							
3.8.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala Trava 1 included / Uključena je bočna veza s trafostanicom Mala Trava 1			33,403.92	61		0.00	0.00	0.00
3.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 1 included / Uključena je bočna veza s trafostanicom Mala Trava 1			8,350.98	62		0.00	0.00	0.00
Total Cost Center 3 / Ukupno troškovno mjesto 3:		3314.46		744,298.88			0.00	0.00	0.00

COST CENTRE 04/TROŠKOVNI CENTAR 04

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje elektricnom energijom - Postavljenje 20kV kablovske kanalizacije
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	20kV duct length (m)/duzina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 4 - Underground 20kV cable pipe construction with earthening / Dio 4 izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
4.1	Subsections/ Podsekcije 4.1 LK31+555.000—LK31+587.000 RK31+624.000—RK31+658.000	109.47							
	0.00m - 101.96m	109.47							
4.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			19,666.17	55		0.00	0.00	0.00
4.1.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			4,916.54	56		0.00	0.00	0.00
4.2	Subsections/ Podsekcije 4.1 LK31+681.000—LK32+201.200 RK31+752.000—RK32+231.500	515.35							
	0.00m - 250.00m	250.00							
4.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	55		0.00	0.00	0.00
4.2.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	250.00m - 500.00m	265.35							
4.2.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			47,669.84	55		0.00	0.00	0.00
4.2.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,917.46	56		0.00	0.00	0.00
4.3	Subsections/ Podsekcije 4.1 LK32+439.200—LK32+533.000 RK32+579.500—RK32+702.500	142.74							
	0.00m - 142.74m	142.74							
4.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			25,643.08	54		0.00	0.00	0.00
4.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6,410.77	56		0.00	0.00	0.00
4.4	Subsections/ Podsekcije 4.1 LK32+793.800—LK32+820.000 RK32+862.500—RK32+895.000	34.11							
	0.00m - 34.11m	34.11							
4.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			6,127.82	54		0.00	0.00	0.00
4.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,531.96	55		0.00	0.00	0.00
4.5	Subsections/ Podsekcije 4.1 LK32+950.000—LK32+962.500 RK33+035.000—RK33+069.000	58.65							
	0.00m - 58.65m	58.65							
4.5.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice			10,536.41	54		0.00	0.00	0.00
4.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice			2,634.10	55		0.00	0.00	0.00
4.6	Subsections/ Podsekcije 4.1 LK33+108.500—LK33+189.000 RK33+153.000—RK33+248.300	114.31							
	0.00m - 114.31m	114.31							
4.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			20,535.67	52		0.00	0.00	0.00
4.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5,133.92	53		0.00	0.00	0.00

4.7	Subsections/ Podsekcije 4.1 LK34+062.500—LK34+078.000 RK34+138.300—RK34+148.000	23.71						
	0.00m - 23.71m	23.71						
4.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		4,259.48	54		0.00	0.00	0.00
4.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		1,064.87	55		0.00	0.00	0.00
4.8	Subsections/ Podsekcije 4.1 LK34+788.000—LK34+810.000 RK34+815.000—RK34+841.000	107.75						
	0.00m - 107.75m	107.75						
4.8.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		19,357.17	54		0.00	0.00	0.00
4.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		4,839.29	55		0.00	0.00	0.00
4.9	Subsections/ Podsekcije 4.1 LK34+904.500—LK34+920.000 RK34+961.500—RK35+085.000	152.57						
	0.00m - 152.57m	152.57						
4.9.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		27,409.03	54		0.00	0.00	0.00
4.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		6,852.26	55		0.00	0.00	0.00
4.10	Subsections/ Podsekcije 4.1 LK35+285.000—LK35+425.000 RK35+290.000—RK35+430.000	182.73						
	0.00m - 182.73m	182.73						
4.10.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		32,827.24	54		0.00	0.00	0.00
4.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		8,206.81	55		0.00	0.00	0.00
4.11	Subsections/ Podsekcije 4.2 LK35+425.000—LK35+439.000 RK35+480.000—RK35+564.439	193.76						
	0.00m - 193.76m	193.76						
4.11.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1		34,808.77	52		0.00	0.00	0.00
4.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1		8,702.19	53		0.00	0.00	0.00
4.12	Subsections/ Podsekcije 4.3 LK36+894.000—LK36+989.000 RK36+924.439—RK36+949.884	108.34						
	0.00m - 166.86m	108.34						
4.12.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		19,463.16	52		0.00	0.00	0.00
4.12.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		4,865.79	53		0.00	0.00	0.00
4.13	Subsections/ Podsekcije 4.3 RK37+017.884—RK37+033.000	76.81						
	0.00m - 18.29m	76.81						
4.13.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2		13,798.83	53		0.00	0.00	0.00
4.13.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2		3,449.71	54		0.00	0.00	0.00
4.14	Subsections/ Podsekcije 4.3 LK37+484.000—LK37+545.087 RK37+433.000—RK37+581.884	186.09						
	0.00m - 186.09m	186.09						
4.14.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		33,430.86	53		0.00	0.00	0.00
4.14.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		8,357.72	54		0.00	0.00	0.00
4.15	Subsections/ Podsekcije 4.4.1 LK38+309.987—LK38+381.440 RK38+366.284—RK38+675.997	358.52						
	0.00m - 250.00m	250.00						
4.15.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	53		0.00	0.00	0.00
4.15.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	54		0.00	0.00	0.00
	250.00m - 358.52m	108.52						

4.15.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		19,495.50	53		0.00	0.00	0.00
4.15.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		4,873.87	54		0.00	0.00	0.00
4.16	Subsections/Podsekcije 4.4.1 LK39+381.440—LK39+188.384 Interchange RK39+675.997—RK39+246.583 Interchange LK39+188.384—LK39+376.887 Open Road RK39+246.583—RK39+436.384 Open Road	859.06						
	0.00m - 250.00m	250.00						
4.16.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo		44,912.23	55		0.00	0.00	0.00
4.16.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo		11,228.06	56		0.00	0.00	0.00
	250.00m - 500.00m	250.00						
4.16.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	55		0.00	0.00	0.00
4.16.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	56		0.00	0.00	0.00
	500.00m - 750.00m	250.00						
4.16.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	55		0.00	0.00	0.00
4.16.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	56		0.00	0.00	0.00
	750.00m - 859.06m	109.06						
4.16.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		19,592.51	55		0.00	0.00	0.00
4.16.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		4,898.13	56		0.00	0.00	0.00
4.17	Subsections/Podsekcije 4.4.1 LK39+830.687—LK39+872.817 RK39+834.184—RK39+892.714	53.72						
	0.00m - 53.72m	53.72						
4.17.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		9,650.74	55		0.00	0.00	0.00
4.17.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		2,412.68	56		0.00	0.00	0.00
4.18	Subsections/Podsekcije 4.4.1 LK40+424.817—LK40+457.840 RK40+452.714—RK40+560.000	106.28						
	0.00m - 106.28m	106.28						
4.18.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo		19,093.09	55		0.00	0.00	0.00
4.18.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo Included / Uključena je bočna veza s trafostanicom Matesevo		4,773.27	56		0.00	0.00	0.00
4.19	The connection to the Main Transformer	1160.90						
	0.00m - 250.00m	250.00						
4.19.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	53		0.00	0.00	0.00
4.19.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	54		0.00	0.00	0.00
	250.00m - 500.00m	250.00						
4.19.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	53		0.00	0.00	0.00
4.19.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	54		0.00	0.00	0.00
	500.00m - 750.00m	250.00						
4.19.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	53		0.00	0.00	0.00
4.19.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	54		0.00	0.00	0.00
	750.00m - 1000.00m	250.00						
4.19.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	53		0.00	0.00	0.00
4.19.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	54		0.00	0.00	0.00

	1000.00m - 1160.00m	160.90							
4.19.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			28,905.51	53		0.00	0.00	0.00
4.19.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			7,226.38	54		0.00	0.00	0.00
Total Cost Center 4 / Ukupno troškovno mjesto 4:		4344.87		1,020,601.14			0.00	0.00	0.00