

<b>Appendix 5 to the Contract (Design and Build)/Prilog 5 Ugovora</b>	Bar-Boljare Highway, Section Smokovac-Uvac-Mateševo/Autoput Bar-Boljare, dionica Smokovac-Uvač-Mateševo
<b>Employer/Poslodavac</b>	The Government of Montenegro, Ministry of Transport and Maritime Affairs
<b>Contractor/Izvođač</b>	China Road and Bridge Corporation Ltd. Beijing, PR China. Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
<b>Engineer/Inženjer</b>	INGEROP CONSEIL & GEODATA Engineering S.P.A
<b>Appendix 5 Subsequent Works Price/Cijena Priloga 5 Naknadni Radovi</b>	EUR 4,830,000.00
<b>Advance Payment Total Amount/Ukupan iznos avansa (20% from Appendix 5 Subsequent Works Price/20% od Cijene Priloga 5 Naknadni Radovi</b>	EUR 966,000.00
<b>Amount of agreed Variations/Iznos dogovorenih izmjena</b>	EUR 0.00
<b>Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora</b>	EUR 0.00
<b>Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača</b>	EUR 0.00
<b>Maximum Amount of Retention Money/ Maksimalni iznos garantnog depozita</b>	EUR 241,500.00

### INTERIM PAYMENT STATEMENT (IPC) / IZDAVANJE PRIVREMENE SITUACIJE (IPS)

<b>Number of IPS/Broj ZPS-a</b>	PPS-005
<b>Referenced Period/Navedeni period</b>	1 June 2020 - 30 November 2020
<b>Date of IPS submission/Datum predavanja ZPS-a</b>	11 December 2020
<b>Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja PS-a (Privremene Situacije)</b>	17 December 2020
<b>Payment Due Date (42 days after IPS Submission)/Datum dospijeca naplate (42 dan nakon izdavanja ZPS-a)</b>	22 January 2021

	Cumulative Previous /Kumulativno prethodno	Current Cumulative/ Kumulativno tekuće	Value for Payment/Iznos za plaćanje
<b>A - Contractor's payments/Plaćanja Izvođača</b>			
Contracted Works/Ugovorni radovi	EUR 1,382,461.19	EUR 1,446,965.93	EUR 64,504.74
Variations/Izmjene (Clause/Klauzula 13)	EUR 0.00	EUR 0.00	EUR 0.00
Substantiated Contractor's Claims/Potkrijepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0.00	EUR 0.00	EUR 0.00
Other Payments/Ostala plaćanja	EUR 0.00	EUR 0.00	EUR 0.00
<b>Total/Ukupno A</b>	<b>EUR 1,382,461.19</b>	<b>EUR 1,446,965.93</b>	<b>EUR 64,504.74</b>
<b>B - Retention Money/Garantni depozit</b>			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 69,123.06	EUR 72,348.30	EUR 3,225.24
<b>Total/Ukupno B</b>	<b>EUR 69,123.06</b>	<b>EUR 72,348.30</b>	<b>EUR 3,225.24</b>
<b>C - Advance payment/avansno plaćanje</b>			
Amortization - 25% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 5 Price/25% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 5	EUR 104,115.30	EUR 120,241.48	EUR 16,126.18
<b>Total/Ukupno C</b>	<b>EUR 104,115.30</b>	<b>EUR 120,241.48</b>	<b>EUR 16,126.18</b>
<b>D - Non Conformity/Neusaglašenost</b>			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje OoN	EUR 0.00	EUR 0.00	EUR 0.00
<b>Total/Ukupno D</b>	<b>EUR 0.00</b>	<b>EUR 0.00</b>	<b>EUR 0.00</b>

Crna Gora  
MINISTARSTVO KAPITALNIH INVESTIC  
Podgorica

Primljeno:	21.12.2020
Org. jed.	Jedinstveni kaz. znak
Redni broj	Priog
Vrijed	
01-343/20-8714/1	






<b>E - Deductions/Odbici</b>			
Amount withheld based on Sub-clause 14.6 a/b znos zadržan na osnovu Potklauzule 14.6 a/b	EUR 0.00	EUR 0.00	EUR 0.00
Delay Damages for delay of interim milestones/ Oštećenja za kašnjenje u odnosu na prelazne rokove (Appendix 5, Article 9/Prilog 5, Član 9)	EUR 0.00	EUR 0.00	EUR 0.00
Delay Damages/Oštećenja za kašnjenje (Appendix 5, Article 10/Prilog 5, Član 10)	EUR 0.00	EUR 0.00	EUR 0.00
Agreed Employer's Claims/ Dogovorena potraživanja Investitora	EUR 0.00	EUR 0.00	EUR 0.00
<b>Total/Ukupno E</b>	<b>EUR 0.00</b>	<b>EUR 0.00</b>	<b>EUR 0.00</b>
<b>Value of this IPC/Iznos ove IPS (A-B-C+D-E)</b>	<b>EUR 1,209,222.83</b>	<b>EUR 1,254,376.15</b>	<b>EUR 45,153.31</b>
<b>Total amount due for this IPC/Ukupan dospjeli iznos za ovaj IPS-u</b>	<b>EUR 45,153.31</b>	Forty Five Thousand One Hundred and Fifty Three point three one Euros četrdesetpet hiljadastopedesettri i tri deset i jedan cent	
<b>MTM's Portion Payable in Euro (100%)/ Dio MSIP-a - plativo u EUR (100%)</b>	<b>EUR 45,153.31</b>	Forty Five Thousand One Hundred and Fifty Three point three one Euros četrdesetpet hiljadastopedesettri i tri deset i jedan cent	
<b>Execution progress/Napredak izvođenja</b> (Executed Appendix 5 Subsequent Works/ Appendix 5 Price. / Izvedeni Naknadni Radovi Priloga 5/Cijena Priloga 5.)	28.62%	29.96%	1.34%

We hereby confirm that this IPC is based on the actual and correct elements of works, performed by the Contractor in accordance with the agreed method of measurement, and that it is in full compliance with the Contract/ Ovim potvrđujemo da se ova IPS temelji na tačnim i pravilnim elementima rada, izvedenim od strane Izvođača u skladu s dogovorenim metodama mjerenja, i da je potpuno u skladu sa

Amount approved By Engineer/Iznos odobren od strane Inženjera

Name/ Ime Jan Lorange  
Signature/ Potpis  
Date/Datum 17.12.2020



Amount approved by the Project Manager/Iznos odobren od strane Upravljača projektom

Name/ Ime  
Signature/ Potpis  
Date/Datum 18.12.2020



Approved Payment for Employer/ Iznos odobren od strane Investitora

Name/ Ime  
Signature/ Potpis  
Date/Datum 21.12.2020



## Summary Calculation IPC PPS No 005/Sumarni proračun IPS TNEE No 005

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos placanja za ovaj IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Appendix 5 Subsequent Works Prilog 5 Naknadni Radovi	4,830,000.00	1,382,461.19	64,504.74	1,446,965.93	3,383,034.07
Variations/Izmjene	0.00	0.00	0.00	0.00	0.00
Employers Claims/Potrazivanja	0.00	0.00	0.00	0.00	0.00
Contractor Claims/Potrazivanja	0.00	0.00	0.00	0.00	0.00
Other Payments/Ostala plaćanja	0.00	0.00	0.00	0.00	0.00
<b>Total/Ukupno</b>	<b>4,830,000.00</b>	<b>1,382,461.19</b>	<b>64,504.74</b>	<b>1,446,965.93</b>	<b>3,383,034.07</b>
Non Conformity/ Neusaglasenost		0.00	0.00	0.00	
<b>Subtotal/Sveukupno</b>	<b>4,830,000.00</b>	<b>1,382,461.19</b>	<b>64,504.74</b>	<b>1,446,965.93</b>	<b>3,383,034.07</b>

Number of closed NCNs in the end of November is 0 / Broj zatvorenih ION do kraja Novembra je 0  
The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of Novembar is 0/ Broj novootvorenih ION na kraju Novembra je 0  
The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

## Repayment of Advance/Isplata avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/Iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	966,000.00	104,115.30	16,126.18	120,241.48	845,758.52
<b>Total/Ukupno</b>	<b>966,000.00</b>	<b>104,115.30</b>	<b>16,126.18</b>	<b>120,241.48</b>	<b>845,758.52</b>





BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva	
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
VARIATIONS CALCULATION/PRORAČUN IZMJENA		

VARIATION NO/IZMJENA NA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-005/ IPS br. TNEE-005		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
PPS-001						
PPS-002						
PPS-003						
PPS-004						
PPS-005						
PPS-006						
PPS-007						
TOTAL/UKUPNO		EUR 0.00		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0.00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagodavanja zbog izmjena u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0.00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0.00
EUR 0.00		



BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:		The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i
CONTRACTOR/IZVOĐAČ:		China Road and Bridge Corporation I.t.d. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/INŽENJER:		Ingerop-Geodata JV
EMPLOYER'S CLAIMS/ POTRAŽIVANJA INVESTITORA (SUBCLAUSE/ POTKLAUZULA 2.5)		

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-005 / IPS br. TNEE-005		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ova/ period	Total Value to Date/ Ukupan iznos do danas
			1	2	3 = 2 + 1
			EUR 0.00	EUR 0.00	EUR 0.00
	TOTAL/UKUPNO		EUR 0.00	EUR 0.00	EUR 0.00





BAR-BOLJARE HIGHWAY AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/ INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/ IZVOĐAČ	China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, HR Kina, Dio stranog društva Podgorica
ENGINEER/ INŽENJER:	Ingerop-Geodeta JV
CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN ODDATNOG PLAĆANJA (Sub Clause/ Podklauzula 20.1)	

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First included in IPS No / Prvi put uključeno u ZPS br.	IPC No PPS-005 / IPS br. TNEE-005		
				Cumulative previous/ Kumulativno prethodno	This period/ Ovaj period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
PPS - EoT/AP 001				EUR 0.00	EUR 0.00	EUR 0.00
	Total			EUR 0.00	EUR 0.00	EUR 0.00



BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne	
CONTRACTOR/ZVODAC:	China Road and Bridge Corporation	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
NON CONFORMITY/NEUSAGLAŠENOST (Sub Clause/ Potklauzula 7.1)		

NCN No/Oo N br.	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No PPS-005/ IPS br. TNEE-005		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova period	Total to date/ Ukupno do danas
			TOTAL/UKUPNO	0.00	0.00	0.00

Number of closed NCNs in the end of November is 0 / Broj zatvorenih ION do kraja Novembra je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of November is 0/ Broj novootvorenih ION na kraju Novembra je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0





BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation
ENGINEER/INŽENJER:	Ingerop-Geodata JV
E - Deductions/Odbici (Sub Clause/ Potklauzula: 14.6 a/b, 8.7, 2.5)	

DeductionsNo/ Odbici br.	Description/Opis	First included in IPC No/Prvi put uključeno u IPS br.	Status this IPC/Status ove IPS	IPC No PPS-005/IPS Br. PPS-005		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzule 14.6 a/b			0.00	0.00	0.00
E1-1				0.00	0.00	0.00
E1-2						0.00
E2	Delay Damages/obeštećenja za kašnjenje (Sub- clause/Potklauzula 8.7)			0.00	0.00	0.00
E2-1						0.00
						0.00
E3	Agreed Employer's Claims/Dogovorena potraživanja Investitora (Sub-clause/Potklauzula 2.5)			0.00	0.00	0.00
E3-1						0.00
						0.00
TOTAL/UKUPNO (E1+E2+E3)				0.00	0.00	0.00

Number of closed Deductibles at the end of November is 0/ Broj zatvorenih Odbitaka do kraja Novembra je 0  
The total value of closed Deductibles is 0 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0 (EUR)

Number of new opened Deductibles in the end of November is 0 / Broj novootvorenih Odbitaka do kraja Novembra je 0  
The total value of the new opened Deductibles is 0 Euro/ Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)





## SUMMARY OF PAYMENT / REZIME PLAĆANJA

Cost Center No / Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/ Prethodno kumulativno	This period/ Ova period	Total Value to date/ Ukupni iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center: Troškovno mjesto 01	Part 1 - Underground 20kV cable pipe construction with earthing / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,536,431.53	753,690.03	0.00	753,690.03	782,741.50
Cost Center: Troškovno mjesto 02	Part 2 - Underground 20kV cable pipe construction with earthing / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,528,668.45	628,771.16	0.00	628,771.16	899,897.29
Cost Center: Troškovno mjesto 03	Part 3 - Underground 20kV cable pipe construction with earthing / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	744,298.88	0.00	0.00	0.00	744,298.88
Cost Center: Troškovno mjesto 04	Part 4 - Underground 20kV cable pipe construction with earthing / Dio 4 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,020,601.14	0.00	64,504.74	64,504.74	956,096.41
TOTAL/UKUPNO		4,830,000.00	1,382,461.19	64,504.74	1,446,965.93	3,383,034.08





Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo  
Permanent Power Supply - Installation of 20kV Ducts on open Route/Trajno napajanje  
elektricom energijom - Postavljenje 20kV kablovske kanalizacije  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 01 Rev.02

Cost Center No./ Troškovno mjesto Br.	01	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number/ broj repera	Part 1 - Underground 20kV cable pipe construction with earthening / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjima								
1.1	Subsections/ Podsekcije 1.1.1 LK0+000.000—LK0+405.000 RK0+000.000—RK0+401.000	581.95							
	0.00m - 250.00m	250.00							
1.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the Mrke substation included / Uključena je bočna veza sa Mrke trafostanicom			44,912.23	56		0.00	0.00	0.00
1.1.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the Mrke substation Mrke included / Uključena je bočna veza sa Mrke trafostanicom			11,228.06	57		0.00	0.00	0.00
	250m - 551.95m	301.95							
1.1.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			54,244.99	58		0.00	0.00	0.00
1.1.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13,561.25	59		0.00	0.00	0.00
1.2	Subsections/ Podsekcije 1.1.1 LK1+125.000—LK1+208.014 RK1+085.000—RK1+340.000	239.58							
	0.00m - 239.58m	239.58							
1.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1			43,040.28	64		0.00	0.00	0.00
1.2.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1			10,760.07	64		0.00	0.00	0.00
1.3	Subsections/ Podsekcije 1.1.2 LK1+208.014—LK1+248.000 RK1+340.000—RK1+348.000	111.01							
	0.00m - 101.01m	111.01							
1.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			19,942.82	64		0.00	0.00	0.00
1.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,985.71	64		0.00	0.00	0.00
1.4	Subsections/ Podsekcije 1.1.2 LK3+722.000—LK3+847.873 RK3+762.000—RK3+840.800	145.09							
	0.00m - 145.09m	145.09							
1.4.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2			26,065.26	56		0.00	0.00	0.00
1.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2			6,516.31	57		0.00	0.00	0.00
1.5	Subsections/ Podsekcije 1.1.3 LK3+847.873—LK4+790.000 RK3+840.000—RK4+751.597	945.35							
	0.00m - 250.00m	250.00							
1.5.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Gornje Mrke included / Uključena je bočna veza s trafostanicom Gornje Mrke			44,912.23	56		0.00	0.00	0.00
1.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Gornje Mrke included / Uključena je bočna veza s trafostanicom Gornje Mrke			11,228.06	57		0.00	0.00	0.00
	250.00m - 500.00m	250.00							
1.5.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	57	56	44,912.23	0.00	44,912.23



1.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	<b>500.00m - 750.00m</b>	250.00							
1.5.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	57	56	44,912.23	0.00	44,912.23
1.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	<b>750.00m - 945.35m</b>	195.35							
1.5.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	35,094.41	57	56	35,094.41	0.00	35,094.41
1.5.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8,773.60	58		0.00	0.00	0.00
1.6	<b>The connection to the Main Transformer 110/20kV Mrke</b>	<b>376.97</b>							
	<b>0.00m - 250.00m</b>	250.00							
1.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	57		0.00	0.00	0.00
1.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	<b>250.00m - 376.97m</b>	126.97							
1.6.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			22,810.02	57		0.00	0.00	0.00
1.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5,702.51	58		0.00	0.00	0.00
1.7	<b>Subsections / Podsekcije 1.2 LK4+760.000—LK4+843.115 RK4+761.597—RK4+830.540</b>	<b>91.47</b>							
	<b>0.00m - 91.47m</b>	91.47							
1.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			16,432.49	57		0.00	0.00	0.00
1.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,108.12	58		0.00	0.00	0.00
1.8	<b>Subsections / Podsekcije 1.2 LK5+139.115—LK5+152.812 RK5+126.540—RK5+143.377</b>	<b>53.89</b>							
	<b>0.00m - 24.50m</b>	53.89							
1.8.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke			9,681.28	61		0.00	0.00	0.00
1.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke			2,420.32	62		0.00	0.00	0.00
1.9	<b>Subsections / Podsekcije 1.2 LK5+991.512—LK6+440.000 RK5+947.377—RK6+435.000</b>	<b>563.56</b>							
	<b>0.00m - 250.00m</b>	250.00							
1.9.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Moravica included / Uključena je bočna veza s trafostanicom Moravica			44,912.23	62		0.00	0.00	0.00
1.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Moravica included / Uključena je bočna veza s trafostanicom Moravica			11,228.06	63		0.00	0.00	0.00
	<b>250.00m - 500.00m</b>	250.00							
1.9.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	63		0.00	0.00	0.00
1.9.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	64		0.00	0.00	0.00
	<b>500.00m - 563.56m</b>	63.56							
1.9.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			11,418.48	63		0.00	0.00	0.00
1.9.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2,854.62	64		0.00	0.00	0.00
1.10	<b>Subsections/Podsekcije 1.3 LK6+440.000—LK6+482.138 RK6+435.000—RK6+476.572</b>	<b>26.10</b>							
	<b>0.00m - 26.10m</b>	26.10							
1.10.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			4,688.84	63		0.00	0.00	0.00
1.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,172.21	64		0.00	0.00	0.00
1.11	<b>Subsections/ Podsekcije 1.4 LK7+445.350—LK11+200.000 RK7+446.530—RK11+194.958</b>	<b>3736.96</b>							
	<b>0.00m - 250.00m</b>	250.00							
1.11.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	44,912.23	0.00	44,912.23
1.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00



	<b>250.00m - 500.00m</b>	250.00							
<b>1.11.3</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	44,912.23	0.00	44,912.23
<b>1.11.4</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	<b>500.00m - 750.00m</b>	250.00							
<b>1.11.5</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	44,912.23	0.00	44,912.23
<b>1.11.6</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	<b>750.00m - 1000.00m</b>	250.00							
<b>1.11.7</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
<b>1.11.8</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	<b>1000.00m - 1250.00m</b>	250.00							
<b>1.11.9</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
<b>1.11.10</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	<b>1250.00m - 1500.00m</b>	250.00							
<b>1.11.11</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
<b>1.11.12</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	<b>1500.00m - 1750.00m</b>	250.00							
<b>1.11.13</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
<b>1.11.14</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	<b>1750.00m - 2000.00m</b>	250.00							
<b>1.11.15</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	55	55	44,912.23	0.00	44,912.23
<b>1.11.16</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	55		0.00	0.00	0.00
	<b>2000.00m - 2250.00m</b>	250.00							
<b>1.11.17</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
<b>1.11.18</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	<b>2250.00m - 2500.00m</b>	250.00							
<b>1.11.19</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
<b>1.11.20</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	<b>2500.00m - 2750.00m</b>	250.00							
<b>1.11.21</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
<b>1.11.22</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	<b>2750.00m - 3000.00m</b>	250.00							
<b>1.11.23</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
<b>1.11.24</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	<b>3000.00m - 3250.00m</b>	250.00							
<b>1.11.25</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
<b>1.11.26</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	<b>3250.00m - 3500.00m</b>	250.00							
<b>1.11.27</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
<b>1.11.28</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	<b>3500.00m - 3736.96m</b>	236.96							
<b>1.11.29</b>	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			42,569.60	56		0.00	0.00	0.00
<b>1.11.30</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,642.40	57		0.00	0.00	0.00
<b>Total cost center 1 / Ukupno troškovno mjesto 1:</b>		<b>6841.93</b>		<b>1,536,431.53</b>			<b>753,690.03</b>	<b>0.00</b>	<b>753,690.03</b>





Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge  
/Trajno napajanje elektricom energijom - Postavljenje 20kV kablovske kanalizacije

Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovak Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 2 - Underground 20kV cable pipe construction with earthing / Dio 2 izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
2.1	Subsections/ Podsekcije 2.1 LK11+209.000 —LK11+496.000 RK11+194.958—RK11+595.000	474.21							
	0.00m - 250.00m	250.00							
2.1.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot			44,912.23	56		0.00	0.00	0.00
2.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot			11,228.06	57		0.00	0.00	0.00
	250.00m - 440.59m	224.21							
2.1.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			40,279.08	57		0.00	0.00	0.00
2.1.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,069.77	58		0.00	0.00	0.00
2.2	Subsections/ Podsekcije LK12+480.000 —LK13+835.000 RK12+410.000—RK13+790.000	1493.92							
	0.00m - 250.00m	250.00							
2.2.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			44,912.23	58		0.00	0.00	0.00
2.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			11,228.06	59		0.00	0.00	0.00
	250.00m - 500.00m	250.00							
2.2.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	58	56	44,912.23	0.00	44,912.23
2.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	500.00m - 750.00m	250.00							
2.2.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	58	56	44,912.23	0.00	44,912.23
2.2.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	750.00m - 1000.00m	250.00							
2.2.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
2.2.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	1000.00m - 1250.00m	250.00							
2.2.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
2.2.10	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	1250.00m - 1503.00m	243.92							
2.2.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			43,819.96	56		0.00	0.00	0.00
2.2.12	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,954.99	57		0.00	0.00	0.00



2.3	Subsections/ Podsekcije 2.2 LK14+700.000—LK16+241.111 Open route RK14+740.000—RK16+993.453 Open Route LK16+241.111—LK16+937.993 Interchange RK16+993.453—RK16+787.903 Interchange	2616.72							
	0.00m - 250.00m	250.00							
2.3.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg		PPS-004	44,912.23	57	61	44,912.23	0.00	44,912.23
2.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg			11,228.06	58		0.00	0.00	0.00
	250.00m - 500.00m	250.00							
2.3.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	57	56	44,912.23	0.00	44,912.23
2.3.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	500.00m - 750.00m	250.00							
2.3.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	58	56	44,912.23	0.00	44,912.23
2.3.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	750.00m - 1000.00m	250.00							
2.3.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	59	56	44,912.23	0.00	44,912.23
2.3.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	1000.00m - 1250.00m	250.00							
2.3.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	1250.00m - 1500.00m	250.00							
2.3.11	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	1500.00m - 1750.00m	250.00							
2.3.13	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	1750.00m - 2000.00m	250.00							
2.3.15	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	2000.00m - 2250.00m	250.00							
2.3.17	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44,912.23	60	61	44,912.23	0.00	44,912.23
2.3.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	2250.00m - 2500.00m	250.00							
2.3.19	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44,912.23	60		44,912.23	0.00	44,912.23
2.3.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	2500.00m - 2616.72m	116.72							
2.3.21	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			20,968.62	58		0.00	0.00	0.00
2.3.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5,242.16	59		0.00	0.00	0.00
2.4	Subsections/ Podsekcije 2.2 LK16+937.993—LK16+974.996 RK16+787.903—RK17+022.056	46.15							
	0.00m - 187.00m	46.15							
2.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			8,290.80	59		0.00	0.00	0.00
2.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2,072.70	60		0.00	0.00	0.00



<b>2.5</b>	<b>Subsections/ Podsekcije 2.2</b> <b>LK17+325.673 —LK17+895.654</b> <b>RK17+347.265—RK17+946.301</b>	<b>601.04</b>							
	<b>0.00m - 250.00m</b>	250.00							
<b>2.5.1</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
<b>2.5.2</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	<b>250.00m - 500.00m</b>	250.00							
<b>2.5.3</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	61		0.00	0.00	0.00	
<b>2.5.4</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	62		0.00	0.00	0.00	
	<b>500.00m - 570.00m</b>	101.04							
<b>2.5.5</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		18,151.73	61		0.00	0.00	0.00	
<b>2.5.6</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		4,537.93	62		0.00	0.00	0.00	
<b>2.6</b>	<b>Subsections/ Podsekcije 2.2</b> <b>LK18+245.699—LK18+551.474</b> <b>RK18+272.128—RK18+642.024</b>	<b>334.27</b>							
	<b>0.00m - 250.00m</b>	250.00							
<b>2.6.1</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	61		0.00	0.00	0.00	
<b>2.6.2</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	62		0.00	0.00	0.00	
	<b>250.00m - 306.00m</b>	84.27							
<b>2.6.3</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		15,139.01	60		0.00	0.00	0.00	
<b>2.6.4</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		3,784.75	61		0.00	0.00	0.00	
<b>2.7</b>	<b>Subsections/ Podsekcije 2.2</b> <b>LK18+763.474 —LK19+305.000</b> <b>RK18+770.024—RK19+349.000</b>	<b>548.75</b>							
	<b>0.00m - 250.00m</b>	250.00							
<b>2.7.1</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
<b>2.7.2</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	<b>250.00m - 542.00m</b>	298.75							
<b>2.7.3</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		53,670.11	61		0.00	0.00	0.00	
<b>2.7.4</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		13,417.53	62		0.00	0.00	0.00	
<b>2.8</b>	<b>Subsections/ Podsekcije 2.3</b> <b>LK19+305.000—LK19+655.919</b> <b>RK19+349.000—RK19+719.643</b>	<b>454.97</b>							
	<b>0.00m - 250.00m</b>	250.00							
<b>2.8.1</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjeternik 1 included / Uključena je bočna veza s trafostanicom Vjeternik 1		44,912.23	61		0.00	0.00	0.00	
<b>2.8.2</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjeternik 1 included / Uključena je bočna veza s trafostanicom Vjeternik 1		11,228.06	62		0.00	0.00	0.00	
	<b>250.00m - 414.00m</b>	204.97							
<b>2.8.3</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		36,822.64	62		0.00	0.00	0.00	
<b>2.8.4</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		9,205.66	63		0.00	0.00	0.00	
<b>2.9</b>	<b>Subsections/ Podsekcije 2.3</b> <b>LK22+694.920—LK22+730.000</b> <b>RK22+571.640—RK22+735.000</b>	<b>237.33</b>							
	<b>0.00m - 163.40m</b>	237.33							
<b>2.9.1</b>	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjeternik 2 included / Uključena je bočna veza s trafostanicom Vjeternik 2		42,636.07	62		0.00	0.00	0.00	
<b>2.9.2</b>	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjeternik 2 included/Uključena je bočna veza s trafostanicom Vjeternik 2		10,659.02	63		0.00	0.00	0.00	
<b>Total Cost Center 2 / Ukupno troškovno mjesto 2:</b>		<b>6807.36</b>	<b>1,528,668.45</b>			<b>628,771.16</b>	<b>0.00</b>	<b>628,771.16</b>	





Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo  
Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge  
/Trajno napajanje elektricom energijom - Postavljenje 20kV kablovske kanalizacije  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/znos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 3 - Underground 20kV cable pipe construction with earthing / Dio 3 izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
3.1	Subsections/ Podsekcije 3.1 LK22+730.000—LK22+747.790 RK22+735.000—RK22+751.640	30.87							
	0.00m - 24.70m	30.87							
3.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			5,545.76	52		0.00	0.00	0.00
3.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,386.44	53		0.00	0.00	0.00
3.2	Subsections/ Podsekcije 3.1 LK22+931.790—LK23+412.120 RK22+991.640—RK23+441.042	470.35							
	0.00m - 250.00m	250.00							
3.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	57		0.00	0.00	0.00
3.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	250.00m - 470.35	220.35							
3.2.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			39,585.64	59		0.00	0.00	0.00
3.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			9,896.41	60		0.00	0.00	0.00
3.3	Subsections/ Podsekcije 3.1 LK23+746.120 —LK23+752.474 Open Route RK23+731.042—RK23+806.016 Open Route LK23+752.474—LK24+762.820 Interchange RK23+806.016—RK24+892.257 Interchange LK24+762.820—LK24+778.000 Open Route RK24+892.257—RK24+916.000 Open Route	1264.70							
	0.00m - 250.00m	250.00							
3.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			44,912.23	58		0.00	0.00	0.00
3.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			11,228.06	59		0.00	0.00	0.00
	250.00m - 500.000	250.00							
3.3.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	59		0.00	0.00	0.00
3.3.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	500.00m - 750.000	250.00							
3.3.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	59		0.00	0.00	0.00
3.3.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	750.00m - 1000.000	250.00							
3.3.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	59		0.00	0.00	0.00
3.3.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	1000.00m - 1264.700	264.70							
3.3.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs			47,553.06	59		0.00	0.00	0.00



3.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs			11,888.27	60		0.00	0.00	0.00
3.4	<b>Subsections/ Podsekcije 3.2</b> <b>LK25+495.000—LK25+828.000</b> <b>RK25+507.000—RK25+955.000</b>	<b>543.95</b>							
	<b>0.00m - 250.00m</b>	250.00							
3.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Duričevac included / Uključena je bočna veza s trafostanicom Duričevac			44,912.23	56		0.00	0.00	0.00
3.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Duričevac included / Uključena je bočna veza s trafostanicom Duričevac			11,228.06	57		0.00	0.00	0.00
	<b>250.00m - 543.95m</b>	293.95							
3.4.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			52,807.80	58		0.00	0.00	0.00
3.4.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13,201.95	59		0.00	0.00	0.00
3.5	<b>Subsections/ Podsekcije 3.2</b> <b>LK26+327.000—LK26+387.920</b> <b>RK26+345.000—RK26+393.143</b>	<b>152.01</b>							
	<b>0.00m - 152.01m</b>	152.01							
3.5.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			27,308.43	53		0.00	0.00	0.00
3.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6,827.11	54		0.00	0.00	0.00
3.6	<b>Subsections/ Podsekcije 3.2 &amp; 3.3</b> <b>LK26+487.920—LK26+502.720</b> <b>RK26+539.143—RK26+557.710</b> <b>LK26+502.720—LK26+512.921</b> <b>RK26+557.710—RK26+724.643</b>	<b>259.84</b>							
	<b>0.00m - 259.84m</b>	259.84							
3.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1			46,679.97	53		0.00	0.00	0.00
3.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1			11,669.99	54		0.00	0.00	0.00
3.7	<b>Subsections/ Podsekcije 3.3</b> <b>LK29+174.921—LK29+317.200</b> <b>RK29+231.643—RK29+350.000</b>	<b>156.80</b>							
	<b>0.00m - 156.80m</b>	156.80							
3.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2			28,168.95	60		0.00	0.00	0.00
3.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2			7,042.24	61		0.00	0.00	0.00
3.8	<b>Subsections/ Podsekcije 3.4.1</b> <b>LK29+317.200—LK29+489.000</b> <b>RK29+350.000—RK29+710.000</b> <b>LK29+561.000—LK29+670.000</b> <b>LK29+670.000—LK29+683.000</b> <b>RK29+710.000—RK29+722.000</b>	<b>435.94</b>							
	<b>0.00m - 250.00m</b>	250.00							
3.8.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	60		0.00	0.00	0.00
3.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	<b>250.00m - 435.94m</b>	185.94							
3.8.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala Trava 1 included / Uključena je bočna veza s trafostanicom Mala Trava 1			33,403.92	61		0.00	0.00	0.00
3.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 1 included / Uključena je bočna veza s trafostanicom Mala Trava 1			8,350.98	62		0.00	0.00	0.00
<b>Total Cost Center 3 / Ukupno troškovno mjesto 3:</b>		<b>3314.46</b>		<b>744,298.88</b>			<b>0.00</b>	<b>0.00</b>	<b>0.00</b>



Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Mateševci  
Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge  
/Trajno napajanje elektricnom energijom - Postavljenje 20kV kablovske kanalizacije  
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupni iznos do danas
Milestone number- broj repera	Part 4 - Underground 20kV cable pipe construction with earthing / Dio 4 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
4.1	Subsections/ Podsekcije 4.1 LK31+556.000—LK31+587.000 RK31+624.000—RK31+658.000	109.47							
	0.00m - 101.96m	109.47							
4.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			19,666.17	55		0.00	0.00	0.00
4.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			4,916.54	56		0.00	0.00	0.00
4.2	Subsections/ Podsekcije 4.1 LK31+681.000—LK32+201.200 RK31+752.000—RK32+231.500	515.35							
	0.00m - 250.00m	250.00							
4.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	55		0.00	0.00	0.00
4.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	250.00m - 500.00m	265.35							
4.2.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			47,669.84	55		0.00	0.00	0.00
4.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,917.46	56		0.00	0.00	0.00
4.3	Subsections/ Podsekcije 4.1 LK32+489.200—LK32+633.000 RK32+579.500—RK32+702.500	142.74							
	0.00m - 142.74m	142.74							
4.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			25,643.08	54		0.00	0.00	0.00
4.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6,410.77	56		0.00	0.00	0.00
4.4	Subsections/ Podsekcije 4.1 LK32+793.000—LK32+820.000 RK32+862.500—RK32+885.000	34.11							
	0.00m - 34.11m	34.11							
4.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			6,127.82	54		0.00	0.00	0.00
4.4.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,531.96	55		0.00	0.00	0.00
4.5	Subsections/ Podsekcije 4.1 LK32+950.000—LK32+962.500 RK33+035.000—RK33+059.000	58.65							
	0.00m - 58.65m	58.65							
4.5.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice			10,536.41	54		0.00	0.00	0.00
4.5.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice			2,634.10	55		0.00	0.00	0.00
4.6	Subsections/ Podsekcije 4.1 LK33+185.500—LK33+189.000 RK33+153.000—RK33+248.300	114.31							
	0.00m - 114.31m	114.31							
4.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			20,535.67	52		0.00	0.00	0.00
4.6.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5,133.92	53		0.00	0.00	0.00



4.7	<b>Subsections/ Podsekcije 4.1</b> LK34+062.500—LK34+078.000 RK34+138.300—RK34+148.000	23.71							
	0.00m - 23.71m	23.71							
4.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			4,259.48	54		0.00	0.00	0.00
4.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,064.87	55		0.00	0.00	0.00
4.8	<b>Subsections/ Podsekcije 4.1</b> LK34+768.000—LK34+810.500 RK34+816.000—RK34+841.500	107.75							
	0.00m - 107.75m	107.75							
4.8.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			19,357.17	54		0.00	0.00	0.00
4.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,839.29	55		0.00	0.00	0.00
4.9	<b>Subsections/ Podsekcije 4.1</b> LK34+904.500—LK34+920.000 RK34+961.500—RK35+085.000	152.57							
	0.00m - 152.57m	152.57							
4.9.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			27,409.03	54		0.00	0.00	0.00
4.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6,852.26	55		0.00	0.00	0.00
4.10	<b>Subsections/ Podsekcije 4.1</b> LK35+285.000—LK35+425.000 RK35+290.000—RK35+480.000	182.73							
	0.00m - 182.73m	182.73							
4.10.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			32,827.24	54		0.00	0.00	0.00
4.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8,206.81	55		0.00	0.00	0.00
4.11	<b>Subsections/ Podsekcije 4.2</b> LK35+425.000—LK35+439.000 RK35+480.000—RK35+564.439	193.76							
	0.00m - 193.76m	193.76							
4.11.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1			34,808.77	52		0.00	0.00	0.00
4.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1			8,702.19	53		0.00	0.00	0.00
4.12	<b>Subsections/ Podsekcije 4.3</b> LK35+894.000—LK35+989.000 RK35+924.439—RK35+949.884	108.34							
	0.00m - 166.86m	108.34							
4.12.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			19,463.16	52		0.00	0.00	0.00
4.12.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,865.79	53		0.00	0.00	0.00
4.13	<b>Subsections/ Podsekcije 4.3</b> RK37+017.884—RK37+033.000	76.81							
	0.00m - 18.29m	76.81							
4.13.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2			13,798.83	53		0.00	0.00	0.00
4.13.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2			3,449.71	54		0.00	0.00	0.00
4.14	<b>Subsections/ Podsekcije 4.3</b> LK37+484.000—LK37+545.087 RK37+433.000—RK37+581.884	186.09							
	0.00m - 186.09m	186.09							
4.14.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			33,430.86	53		0.00	0.00	0.00
4.14.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8,357.72	54		0.00	0.00	0.00
4.15	<b>Subsections/ Podsekcije 4.4.1</b> LK38+309.087—LK38+381.440 RK38+386.234—RK38+676.997	358.52							
	0.00m - 250.00m	250.00							
4.15.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	53		0.00	0.00	0.00
4.15.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	250.00m - 358.52m	108.52							



4.15.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			19,495.50	53		0.00	0.00	0.00
4.15.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,873.87	54		0.00	0.00	0.00
4.16	<b>Subsections/Podsekcije 4.4.1</b> LK38+381.440—LK39+188.384 Interchange RK38+675.997—RK39+246.583 Interchange LK39+188.384—LK39+378.887 Open Road RK39+246.583—RK39+438.384 Open Road	859.06							
	<b>0.00m - 250.00m</b>	250.00							
4.16.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			44,912.23	55		0.00	0.00	0.00
4.16.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			11,228.06	56		0.00	0.00	0.00
	<b>250.00m - 500.00m</b>	250.00							
4.16.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	55		0.00	0.00	0.00
4.16.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	<b>500.00m - 750.00m</b>	250.00							
4.16.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		IPC 005	44,912.23	55	67	0.00	44,912.23	44,912.23
4.16.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	56		0.00	0.00	0.00
	<b>750.00m - 859.06m</b>	109.06							
4.16.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		IPC 005	19,592.51	55	67	0.00	19,592.51	19,592.51
4.16.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4,898.13	56		0.00	0.00	0.00
4.17	<b>Subsections/Podsekcije 4.4.1</b> LK39+530.687—LK39+872.817 RK39+834.184—RK39+892.714	53.72							
	<b>0.00m - 53.72m</b>	53.72							
4.17.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			9,650.74	55		0.00	0.00	0.00
4.17.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2,412.68	56		0.00	0.00	0.00
4.18	<b>Subsections/Podsekcije 4.4.1</b> LK40+424.817—LK40+457.640 RK40+452.714—RK40+560.000	106.28							
	<b>0.00m - 106.28m</b>	106.28							
4.18.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			19,093.09	55		0.00	0.00	0.00
4.18.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo Included / Uključena je bočna veza s trafostanicom Matesevo			4,773.27	56		0.00	0.00	0.00
4.19	<b>The connection to the Main Transformer</b>	1160.90							
	<b>0.00m - 250.00m</b>	250.00							
4.19.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	53		0.00	0.00	0.00
4.19.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	<b>250.00m - 500.00m</b>	250.00							
4.19.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	53		0.00	0.00	0.00
4.19.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	<b>500.00m - 750.00m</b>	250.00							
4.19.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	53		0.00	0.00	0.00
4.19.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	<b>750.00m - 1000.00m</b>	250.00							
4.19.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	53		0.00	0.00	0.00
4.19.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00
	<b>1000.00m - 1160.00m</b>	160.90							



4.19.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			28,905.51	53		0.00	0.00	0.00
4.19.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			7,226.38	54		0.00	0.00	0.00
Total Cost Center 4 / Ukupno troškovno mjesto 4:		4564.87		1,020,601.14			0.00	64,504.74	64,504.74