

Appendix 5 to the Contract (Design and Build)/Prilog 5 Ugovora		Bar-Boljare Highway, Section Smokovac-Uvac-Mateševac/Autoput Bar-Boljare, dionica Smokovac-Uvač-Mateševac
Employer/Poslodavac	The Government of Montenegro, Ministry of Capital Investments	
Contractor/Izvođač	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica	
Engineer/Inženjer	INGEROP CONSEIL & GEODATA Engineering S.P.A	
Appendix 5 Subsequent Works Price/Cijena Priloga 5 Naknadni Radovi	EUR 4.830.000,00	D.O.O. Montepit PJ AUTOPUT BAR-BOLJARE Broj: 5675 Podgorica, 01.07.2021. god.
Advance Payment Total Amount/Ukupan iznos avansa(20% from Appendix 5 Subsequent Works Price/20% od Cijene Priloga 5 Naknadni Radovi	EUR 966.000,00	
Amount of agreed Variations/Iznos dogovorenih izmjena	EUR 0,00	D.O.O. Montepit PJ AUTOPUT BAR-BOLJARE Broj: 5700 Podgorica, 01.07.2021. god.
Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora	EUR 0,00	
Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača	EUR 0,00	
Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita	EUR 241.500,00	
INTERIM PAYMENT STATEMENT (IPC) / IZDAVANJE PRIVREMENE SITUACIJE (IPS)		

Number of IPS/Broj ZPS-a		PPS-008		MINISTARSTVO KAPITALNIH INVESTICIJA Podgorica	
Referenced Period/Navedeni period		1 May 2021 - 31 May 2021		Primljeno: 02.07.2021	
Date of IPS submission/Datum predavanja ZPS-a		16 June 2021		Org. jed. Jedinica organizacije Radni broj Prilog Vrijednost	
Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja PS-a (Privremene Situacije)		30. jun 2021.		01-343/21-7768/1	
Payment Due Date (42 days after IPS Submission)/Datum dospijeća naplate (42 dan nakon izdavanja ZPS-a)		28 July 2021			

D.O.O. Montepit
PJ AUTOPUT BAR-BOLJARE
Broj: 7731
Podgorica, 25.08.2021. god.




E - Deductions/Odbici			
Amount withheld based on Sub-clause 14.6 a/b znos zadržan na osnovu Potklauzule 14.6 a/b	EUR 0,00	EUR 0,00	EUR 0,00
Delay Damages for delay of interim milestones/ Oštećenja za kašnjenje u odnosu na prelazne rokove (Appendix 5, Article 9/Prilog 5, Član 9)	EUR 107.962,52	EUR 141.331,41	EUR 33.368,89
Delay Damages/oštećenja za kašnjenje (Appendix 5, Article 10/Prilog 5, Član 10)	EUR 0,00	EUR 0,00	EUR 0,00
Agreed Employer's Claims/ Dogovorena potraživanja Investitora	EUR 0,00	EUR 0,00	EUR 0,00
Total/Ukupno E	EUR 107.962,52	EUR 141.331,41	EUR 33.368,89
Value of this IPC/Iznos ove PS (A-B-C+D-E)	EUR 1.260.179,71	EUR 1.260.179,70	EUR 0,00
Total amount due for this IPC/Ukupan dospjeli iznos za ovaj IPS-u	EUR 0,00	zero Euros	nulaeura
MTWA Portion Payable in Euro (100%)/ Dio MSIP-a - platio u EUR (100%)	EUR 0,00	zero Euros	nulaeura
Execution progress/Napredak izvođenja (Executed Appendix 5 Subsequent Works/ Appendix 5 Price. / Izvedeni Naknadni Radovi Priloga 5/Cijena Priloga 5.)	33,32%	34,31%	0,99%

We hereby confirm that this IPC is based on the actual and correct elements of works, performed by the Contractor in accordance with the agreed method of measurement, and that it is in full compliance with the Contract/ Ovim potvrđujemo da se ova IPS temelji na tačnim i pravilnim elementima rada, izvedenim od strane Izvođača u skladu s dogovorenim metodama mjerenja, i da je potpuno u skladu sa Ugovorom.

Amount approved By Engineer/Iznos odobren od strane Inženjera

Name/ Ime Jan Lorange
Signature/ Potpis
Date/Datum 30.6.2021



Amount approved by the Project Manager/Iznos odobren od strane Upravljača projektom

Name/ Ime
Signature/ Potpis
Date/Datum 01.07.2021

[Handwritten signature]



Approved Payment for Employer/ Iznos odobren od strane Investitora

Name/ Ime
Signature/ Potpis
Date/Datum 02.07.2021



Summary Calculation IPC PPS No 008/Sumarni proračun IPS TNEE No 008

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Appendix 5 Subsequent Works Prilog 5 Naknadni Radovi	4.830.000,00	1.609.488,90	47.669,84	1.657.158,74	3.172.841,26
Variations/Izmjene	0,00	0,00	0,00	0,00	0,00
Employers Claims/Potrazivanja	0,00	0,00	0,00	0,00	0,00
Contractor Claims/Potrazivanja	0,00	0,00	0,00	0,00	0,00
Other Payments/Ostala plaćanja	0,00	0,00	0,00	0,00	0,00
Total/Ukupno	4.830.000,00	1.609.488,90	47.669,84	1.657.158,74	3.172.841,26
Non Conformity/ Neusaglasenost		0,00	0,00	0,00	
Subtotal/Sveukupno	4.830.000,00	1.609.488,90	47.669,84	1.657.158,74	3.172.841,26

Number of closed NCNs in the end of May is 0 / Broj zatvorenih ION do kraja Maja je 0
The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of May is 0/ Broj novootvorenih ION na kraju Maja je 0
The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

Repayment of Advance/Ispata avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansa isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	966.000,00	160.872,23	11.917,46	172.789,69	793.210,31
otal/Ukupno	966.000,00	160.872,23	11.917,46	172.789,69	793.210,31

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva

CONTRACTOR/IZVOĐAČ:

China Road and Bridge Corporation

ENGINEER/INŽENJER:

Ingerop-Geodata JV

VARIATIONS CALCULATION/PRORAČUN IZMJENA

VARIATION NO/IZMJENA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-008/ IPS br. TNEE-008		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
PPS-001						
PPS-002						
PPS-003						
PPS-004						
PPS-005						
PPS-006						
PPS-007						
TOTAL/UKUPNO		EUR 0,00		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0,00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagodavanja zbog izmjena u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0,00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0,00
EUR 0,00		

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADN JU

The Government of Montenegro, Ministry of Transport and Maritime Affairs/ *Viada Crne Gore, Ministarstvo saobraćaja i*

China Road and Bridge Corporation Ltd. Beijing, PR China,
part of foreign company Podgorica/ China Road and Bridge
Corporation, d.o.o. Peking, NR Kina, Dio stranog društva
Podgorica

Ingerop-Geodata JV

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-008 / IPS br. TNEE-008		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ova/ period	Total Value to Date/ Ukupan iznos do danas
			1	2	3 = 2 + 1
			EUR 0,00	EUR 0,00	EUR 0,00
	TOTAL/UKUPNO		EUR 0,00	EUR 0,00	EUR 0,00

BAR-BOLJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/ INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/ IZVOĐAČ:	China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
ENGINEER/ INŽENJER:	Ingerop-Geodata JV
CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA: (Sub Clause/ Potklausula 20.1)	

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First included in IPS No / Prvi put uključeno u ZPS br.	IPC No PPS-008 / IPS br. TNEE-008		
				Cumulative previous/ Kumulativno prethodno	This period/ Ova/ period	Total Value to date/ Ukupan iznos do danas
PPS - EoT/AP 001				1	2	3 = 2 + 1
				EUR 0,00	EUR 0,00	EUR 0,00
	Total			EUR 0,00	EUR 0,00	EUR 0,00

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne

CONTRACTOR/IZVOĐAČ:

China Road and Bridge Corporation

ENGINEER/INŽENJER:

Ingerop-Geodata JV

NON CONFORMITY/NEUSAGLAŠENOST (Sub Clause/ Potklauzula 7.1)

NCN No/Oo N br.	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No PPS-008/ IPS br. TNEE-008		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovak period	Total to date/ Ukupno do danas
			TOTAL/UKUPNO	0,00	0,00	0,00

Number of closed NCNs in the end of May is 0 / Broj zatvorenih ION do kraja Maja je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of May is 0/ Broj novootvorenih ION na kraju Maja je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAG-MATESEVO
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU
EMPLOYER/INVESTITOR:
CONTRACTOR/IZVOĐAČ:
ENGINEER/INŽENJER:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne

China Road and Bridge Corporation

Ingerop-Geodata JV

E - Deductions/Odbici / Sub Clause/ Potklauzula: 14.6 a/b, 8.7, 2.5)

DeductionsNo/ Odbici br.	Description/Opis	First included in IPC No/Prvi put uključen u IPS br.	Status this IPC/Status ove IPS	IPC No PPS-008/IPS Br. PPS-008		
				Value Previous Cumulative/ Prethodni Iznos kumulativno	This period/ Ova/ period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzula 14.6 a/b			0,00	0,00	0,00
E1-1						
E1-2				0,00	0,00	0,00
						0,00
E2	Delay Damages/obštećenja za kašnjenje (Sub- clause/Potklauzula 8.7)			107.962,52	33.368,89	141.331,41
E2-1						
				107.962,52	33.368,89	141.331,41
						0,00
E3	Agreed Employer's Claims/Dogovorena potraživanja Investitors (Sub-clause/Potklauzula 2.5)			0,00	0,00	0,00
E3-1						
						0,00
						0,00
TOTALUKUPNO (E1+E2+E3)				107.962,52	33.368,89	141.331,41

Number of closed Deductibles at the end of May is 0/ Broj zatvorenih Odbitaka do kraja Maja je 0

The total value of closed Deductibles is 0 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0 (EUR)

Number of new opened Deductibles in the end of May is 1 / Broj novootvorenih Odbitaka do kraja Maja je 1

The total value of the new opened Deductibles is 33,368.89 Euro/ Ukupna vrijednost novootvorenih Odbitaka iznosi 33,368.89 (EUR)

IPCNo/IPS Br. PPS-008

SUMMARY OF PAYMENT /REZIME PLAĆANJA

Cost Center No./ Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/ Prethodno kumulativno	This period/ Ovaj period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Part 1 - Underground 20kV cable pipe construction with earthening / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1.536.431,53	753.690,03	0,00	753.690,03	782.741,50
Cost Center/ Troškovno mjesto 02	Part 2 - Underground 20kV cable pipe construction with earthening / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1.528.668,45	637.061,96	0,00	637.061,96	891.606,49
Cost Center/ Troškovno mjesto 03	Part 3 - Underground 20kV cable pipe construction with earthening / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	744.298,88	0,00	0,00	0,00	744.298,88
Cost Center/ Troškovno mjesto 04	Part 4 - Underground 20kV cable pipe construction with earthening / Dio 4 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1.020.601,14	218.736,91	47.669,84	266.406,75	754.194,39
TOTAL/UKUPNO		4.830.000,00	1.609.488,90	47.669,84	1.657.158,74	3.172.841,27

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
 Permanent Power Supply - Instalation of 20kV Ducts on open Route/Trajno napajanje
 elektricom energijom - Postavljenje 20kV kablovske kanalizacije
 Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 01 Rev.01

Cost Center No./ Troškovno mjesto Br.	01	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/znos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 1 - Underground 20kV cable pipe construction with earthening / Dio 1 izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
1.1	Subsections/ Podsekcije 1.1.1 LK0+000.000—LK0+405.000 RK0+000.000—RK0+481.000	551,95							
	0.00m - 250.00m	250,00							
1.1.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the Mrke substation included / Uključena je bočna veza sa Mrke trafostanicom			44.912,23	56		0,00	0,00	0,00
1.1.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the Mrke substation Mrke included / Uključena je bočna veza sa Mrke trafostanicom			11.228,06	57		0,00	0,00	0,00
	250m - 551.95m	301,95							
1.1.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			54.244,99	58		0,00	0,00	0,00
1.1.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13.561,25	59		0,00	0,00	0,00
1.2	Subsections/ Podsekcije 1.1.1 LK1+125.000—LK1+208.014 RK1+085.000—RK1+340.000	239,58							
	0.00m - 239.58m	239,58							
1.2.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1			43.040,28	64		0,00	0,00	0,00
1.2.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1			10.760,07	64		0,00	0,00	0,00
1.3	Subsections/ Podsekcije 1.1.2 LK1+208.014—LK1+248.000 RK1+340.000—RK1+348.000	111,01							
	0.00m - 101.01m	111,01							
1.3.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			19.942,82	64		0,00	0,00	0,00
1.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.985,71	64		0,00	0,00	0,00
1.4	Subsections/ Podsekcije 1.1.2 LK3+722.000—LK3+847.873 RK3+762.000—RK3+840.000	145,09							
	0.00m - 145.09m	145,09							
1.4.1	Trench excavation, duct construction and manhole construction / iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2			26.065,26	56		0,00	0,00	0,00
1.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2			6.516,31	57		0,00	0,00	0,00
1.5	Subsections/ Podsekcije 1.1.3 LK3+847.873—LK4+780.000 RK3+840.000—RK4+761.597	945,36							
	0.00m - 250.00m	250,00							
1.5.1	Trench excavation, duct construction and manhole construction / iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Gornje Mrke included / Uključena je bočna veza s trafostanicom Gornje Mrke			44.912,23	56		0,00	0,00	0,00
1.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Gornje Mrke included / Uključena je bočna veza s trafostanicom Gornje Mrke			11.228,06	57		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
1.5.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	57	56	44.912,23	0,00	44.912,23
1.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	58		0,00	0,00	0,00
	500.00m - 750.00m	250,00							

1.5.6	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	57	56	44.912,23	0,00	44.912,23
1.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	58		0,00	0,00	0,00
	750.00m - 945.35m	195,35							
1.5.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	35.094,41	57	56	35.094,41	0,00	35.094,41
1.5.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8.773,60	58		0,00	0,00	0,00
1.6	The connection to the Main Transformer 110/20kV Mrke	376,97							
	0.00m - 250.00m	250,00							
1.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	57		0,00	0,00	0,00
1.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	58		0,00	0,00	0,00
	250.00m - 376.97m	126,97							
1.6.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			22.810,02	57		0,00	0,00	0,00
1.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5.702,51	58		0,00	0,00	0,00
1.7	Subsections / Podsekcije 1.2 LK4+760.000—LK4+843.115 RK4+751.557—RK4+830.540	91,47							
	0.00m - 91.47m	91,47							
1.7.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			16.432,49	57		0,00	0,00	0,00
1.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.108,12	58		0,00	0,00	0,00
1.8	Subsections / Podsekcije 1.2 LK5+139.115—LK5+152.512 RK5+126.540—RK5+143.377	53,89							
	0.00m - 24.50m	53,89							
1.8.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke			9.681,28	61		0,00	0,00	0,00
1.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke			2.420,32	62		0,00	0,00	0,00
1.9	Subsections / Podsekcije 1.2 LK5+991.512—LK5+440.000 RK5+947.377—RK5+435.000	563,56							
	0.00m - 250.00m	250,00							
1.9.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Moravica included / Uključena je bočna veza s trafostanicom Moravica			44.912,23	62		0,00	0,00	0,00
1.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Moravica included / Uključena je bočna veza s trafostanicom Moravica			11.228,06	63		0,00	0,00	0,00
	250.00m - 600.00m	250,00							
1.9.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	63		0,00	0,00	0,00
1.9.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	64		0,00	0,00	0,00
	500.00m - 563.56m	63,56							
1.9.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			11.416,48	63		0,00	0,00	0,00
1.9.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2.854,62	64		0,00	0,00	0,00
1.10	Subsections/Podsekcije 1.3 LK6+440.000—LK6+482.138 RK6+435.000—RK6+476.572	26,10							
	0.00m - 26.10m	26,10							
1.10.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			4.688,84	63		0,00	0,00	0,00
1.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1.172,21	64		0,00	0,00	0,00
1.11	Subsections/ Podsekcije 1.4 LK7+445.350—LK11+200.000 RK7+440.630—RK11+194.958	3736,96							
	0.00m - 250.00m	250,00							
1.11.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	53	55	44.912,23	0,00	44.912,23
1.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	250.00m - 600.00m	250,00							
1.11.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.012,23	53	55	44.912,23	0,00	44.912,23
1.11.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	500.00m - 750.00m	250,00							

1.11.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	53	55	44.912,23	0,00	44.912,23
1.11.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	750.00m - 1000.00m	250,00							
1.11.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	55		0,00	0,00	0,00
	1000.00m - 1250.00m	250,00							
1.11.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	55		0,00	0,00	0,00
	1250.00m - 1600.00m	250,00							
1.11.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	55		0,00	0,00	0,00
	1600.00m - 1750.00m	250,00							
1.11.13	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	55		0,00	0,00	0,00
	1750.00m - 2000.00m	250,00							
1.11.15	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	55	55	44.912,23	0,00	44.912,23
1.11.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	55		0,00	0,00	0,00
	2000.00m - 2250.00m	250,00							
1.11.17	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	2250.00m - 2500.00m	250,00							
1.11.19	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	2500.00m - 2750.00m	250,00							
1.11.21	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	2750.00m - 3000.00m	250,00							
1.11.23	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.24	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	3000.00m - 3250.00m	250,00							
1.11.25	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
1.11.26	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	57		0,00	0,00	0,00
	3250.00m - 3500.00m	250,00							
1.11.27	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
1.11.28	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	57		0,00	0,00	0,00
	3600.00m - 3736.96m	236,96							
1.11.29	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			42.569,60	56		0,00	0,00	0,00
1.11.30	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10.642,40	57		0,00	0,00	0,00
Total cost center 1 / Ukupno troškovno mjesto 1:		6841,93		1.636.431,53			753.690,03	0,00	753.690,03

Permanent Power Supply - Installation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje električnom energijom - Postavljanje 20kV kablovske kanalizacije

Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 2 - Underground 20kV cable pipe construction with earthening / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
2.1	Subsections/ Podsekcije 2.1 LK11+200.000—LK11+495.000 RK11+194.958—RK11+595.000	474,21							
	0.00m - 250.00m	250,00							
2.1.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot			44.912,23	56		0,00	0,00	0,00
2.1.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot			11.228,06	57		0,00	0,00	0,00
	250.00m - 440.59m	224,21							
2.1.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			40.279,08	57		0,00	0,00	0,00
2.1.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10.069,77	58		0,00	0,00	0,00
2.2	Subsections/ Podsekcije LK12+480.000—LK13+885.000 RK12+410.000—RK13+750.000	1493,92							
	0.00m - 250.00m	250,00							
2.2.1	Trench excavation, duct construction and manhole construction / iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			44.912,23	58		0,00	0,00	0,00
2.2.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			11.228,06	59		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
2.2.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	58	56	44.912,23	0,00	44.912,23
2.2.4	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	59		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
2.2.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	58	56	44.912,23	0,00	44.912,23
2.2.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	59		0,00	0,00	0,00
	750.00m - 1000.00m	250,00							
2.2.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
2.2.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	57		0,00	0,00	0,00
	1000.00m - 1250.00m	250,00							
2.2.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
2.2.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	57		0,00	0,00	0,00
	1250.00m - 1503.00m	243,92							
2.2.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			43.819,96	56		0,00	0,00	0,00
2.2.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10.954,99	57		0,00	0,00	0,00
2.3	Subsections/ Podsekcije 2.2 LK14+700.000—LK16+241.111 Open route RK14+740.000—RK15+993.453 Open Route LK16+241.111—LK16+937.953 Interchange RK15+993.453—RK16+787.903 Interchange	2616,72							
	0.00m - 250.00m	250,00							

2.3.1	Trench excavation, duct construction and manhole construction / iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg		PPS-004	44.912,23	57	61	44.912,23	0,00	44.912,23
2.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg			11.228,06	58		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
2.3.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	57	56	44.912,23	0,00	44.912,23
2.3.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	58		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
2.3.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	58	56	44.912,23	0,00	44.912,23
2.3.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	59		0,00	0,00	0,00
	750.00m - 1000.00m	250,00							
2.3.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	59	56	44.912,23	0,00	44.912,23
2.3.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	60		0,00	0,00	0,00
	1000.00m - 1250.00m	250,00							
2.3.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	1250.00m - 1500.00m	250,00							
2.3.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	1500.00m - 1750.00m	250,00							
2.3.13	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	1750.00m - 2000.00m	250,00							
2.3.15	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	2000.00m - 2250.00m	250,00							
2.3.17	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44.912,23	60	61	44.912,23	0,00	44.912,23
2.3.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	2250.00m - 2500.00m	250,00							
2.3.19	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44.912,23	60		44.912,23	0,00	44.912,23
2.3.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	2500.00m - 2616.72m	116,72							
2.3.21	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			20.968,62	58		0,00	0,00	0,00
2.3.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5.242,16	59		0,00	0,00	0,00
2.4	Subsections/ Podsekcije 2.2 LK16+937.953—LK16+974.980 RK16+787.903—RK17+022.056	46,15							
	0.00m - 187.00m	46,15							
2.4.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 006	8.290,80	59	68	8.290,80	0,00	8.290,80
2.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2.072,70	60		0,00	0,00	0,00
2.5	Subsections/ Podsekcije 2.2 LK17+325.673—LK17+895.654 RK17+347.268—RK17+946.301	601,04							
	0.00m - 250.00m	250,00							
2.5.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	60		0,00	0,00	0,00
2.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
2.5.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	61		0,00	0,00	0,00

2.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	62		0,00	0,00	0,00
	500.00m - 570.00m	101,04							
2.5.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			18.151,73	61		0,00	0,00	0,00
2.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.537,93	62		0,00	0,00	0,00
2.6	Subsections/ Podsekcije 2.2 LK18+245.699—LK18+551.474 RK18+272.128—RK18+642.024	334,27							
	0.00m - 250.00m	250,00							
2.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	61		0,00	0,00	0,00
2.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	62		0,00	0,00	0,00
	250.00m - 306.00m	84,27							
2.6.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			15.139,01	60		0,00	0,00	0,00
2.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			3.784,75	61		0,00	0,00	0,00
2.7	Subsections/ Podsekcije 2.2 LK18+763.474—LK19+305.000 RK18+770.024—RK19+349.000	648,75							
	0.00m - 250.00m	250,00							
2.7.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	60		0,00	0,00	0,00
2.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	250.00m - 542.00m	298,75							
2.7.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			53.670,11	61		0,00	0,00	0,00
2.7.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13.417,53	62		0,00	0,00	0,00
2.8	Subsections/ Podsekcije 2.3 LK19+305.000—LK19+655.919 RK19+349.000—RK19+719.643	454,97							
	0.00m - 250.00m	250,00							
2.8.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjetermik 1 included / Ukjučena je bočna veza s trafostanicom Vjetermik 1			44.912,23	61		0,00	0,00	0,00
2.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjetermik 1 included / Ukjučena je bočna veza s trafostanicom Vjetermik 1			11.228,06	62		0,00	0,00	0,00
	250.00m - 414.00m	204,97							
2.8.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			36.822,64	62		0,00	0,00	0,00
2.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			9.205,66	63		0,00	0,00	0,00
2.9	Subsections/ Podsekcije 2.3 LK22+694.920—LK22+730.000 RK22+571.840—RK22+735.000	237,33							
	0.00m - 163.40m	237,33							
2.9.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjetermik 2 included / Ukjučena je bočna veza s trafostanicom Vjetermik 2			42.636,07	62		0,00	0,00	0,00
2.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjetermik 2 included/Ukjučena je bočna veza s trafostanicom Vjetermik 2			10.659,02	63		0,00	0,00	0,00
Total Cost Center 2 / Ukupno troškovno mjesto 2:		6807,36		1.528.668,45			637.061,96	0,00	637.061,96

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
 Permanent Power Supply - Installation of 20kV Ducts on open Route and Moracica Bridge
 /Trajno napajanje električnom energijom - Postavljanje 20kV kablovske kanalizacije
 Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 3 - Underground 20kV cable pipe construction with earthing / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
3.1	Subsections/ Podsekcije 3.1 LK22+730.000—LK22+747.790 RK22+735.000—RK22+751.640	30,87							
	0.00m - 24.70m	30,87							
3.1.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			5.545,76	52		0,00	0,00	0,00
3.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1.386,44	53		0,00	0,00	0,00
3.2	Subsections/ Podsekcije 3.1 LK22+931.790—LK23+412.120 RK22+991.640—RK23+441.042	470,35							
	0.00m - 250.00m	250,00							
3.2.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	57		0,00	0,00	0,00
3.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	58		0,00	0,00	0,00
	250.00m - 470.35	220,35							
3.2.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			39.585,64	59		0,00	0,00	0,00
3.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			9.896,41	60		0,00	0,00	0,00
3.3	Subsections/ Podsekcije 3.1 LK23+746.120—LK23+752.474 Open Route RK23+731.042—RK23+806.016 Open Route LK23+752.474—LK24+762.820 Interchange RK23+806.016—RK24+892.257 Interchange LK24+762.820—LK24+778.000 Open Route RK24+892.257—RK24+915.000 Open Route	1264,70							
	0.00m - 250.00m	250,00							
3.3.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			44.912,23	58		0,00	0,00	0,00
3.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			11.228,06	59		0,00	0,00	0,00
	250.00m - 500.000	250,00							
3.3.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	59		0,00	0,00	0,00
3.3.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	60		0,00	0,00	0,00
	500.00m - 750.000	250,00							
3.3.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	59		0,00	0,00	0,00
3.3.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	60		0,00	0,00	0,00
	750.00m - 1000.000	250,00							
3.3.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	59		0,00	0,00	0,00
3.3.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	60		0,00	0,00	0,00
	1000.00m - 1264.700	264,70							
3.3.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs			47.553,06	59		0,00	0,00	0,00
3.3.10	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs			11.888,27	60		0,00	0,00	0,00

3.4	Subsections/ Podsekcije 3.2 LK25+485.000—LK25+488.000 RK25+507.000—RK25+555.000	543,95							
	0.00m - 250.00m	250,00							
3.4.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Duriovac included / Uključena je bočna veza s trafostanicom Duriovac		44.912,23	56		0,00	0,00	0,00	
3.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Duriovac included / Uključena je bočna veza s trafostanicom Duriovac		11.228,06	57		0,00	0,00	0,00	
	250.00m - 543.95m	293,95							
3.4.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		52.807,80	58		0,00	0,00	0,00	
3.4.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		13.201,95	59		0,00	0,00	0,00	
3.5	Subsections/ Podsekcije 3.2 LK26+327.000—LK26+387.920 RK26+345.000—RK26+393.143	152,01							
	0.00m - 152.01m	152,01							
3.5.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		27.308,43	53		0,00	0,00	0,00	
3.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		6.827,11	54		0,00	0,00	0,00	
3.6	Subsections/ Podsekcije 3.2 & 3.3 LK26+487.920—LK26+502.720 RK26+539.143—RK26+557.710 LK26+502.720—LK26+512.921 RK26+557.710—RK26+724.643	259,84							
	0.00m - 259.84m	259,84							
3.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1		46.679,97	53		0,00	0,00	0,00	
3.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1		11.669,99	54		0,00	0,00	0,00	
3.7	Subsections/ Podsekcije 3.3 LK29+174.921—LK29+317.200 RK29+231.643—RK29+350.000	156,80							
	0.00m - 156.80m	156,80							
3.7.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2		28.168,95	60		0,00	0,00	0,00	
3.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2		7.042,24	61		0,00	0,00	0,00	
3.8	Subsections/ Podsekcije 3.4.1 LK29+317.200—LK29+489.000 RK29+350.000—RK29+710.000 LK29+661.000—LK29+670.000 LK29+670.000—LK29+683.000 RK29+710.000—RK29+722.000	435,94							
	0.00m - 250.00m	250,00							
3.8.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		44.912,23	60		0,00	0,00	0,00	
3.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11.228,06	61		0,00	0,00	0,00	
	250.00m - 435.94m	185,94							
3.8.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala trava 1 included / Uključena je bočna veza s trafostanicom Mala trava 1		33.403,92	61		0,00	0,00	0,00	
3.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala trava 1 included / Uključena je bočna veza s trafostanicom Mala trava 1		8.350,98	62		0,00	0,00	0,00	
Total Cost Center 3 / Ukupno troškovno mjesto 3:		3314,46	744.298,88			0,00	0,00	0,00	

Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje elektricnom energijom - Postavljenje 20kV kablovske kanalizacije

Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ova Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 4 - Underground 20kV cable pipe construction with earthing / Dio 4 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
4.1	Subsections/ Podsekcije 4.1 LK31+558.000—LK31+587.000 RK31+624.000—RK31+658.000	109,47							
	0.00m - 101.96m	109,47							
4.1.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			19.666,17	55		0,00	0,00	0,00
4.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			4.916,54	56		0,00	0,00	0,00
4.2	Subsections/ Podsekcije 4.1 LK31+681.000—LK32+201.200 RK31+752.000—RK32+231.500	515,35							
	0.00m - 250.00m	250,00							
4.2.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	55		0,00	0,00	0,00
4.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	250.00m - 500.00m	265,35							
4.2.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 008	47.669,84	55	73	0,00	47.669,84	47.669,84
4.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.917,46	56		0,00	0,00	0,00
4.3	Subsections/ Podsekcije 4.1 LK32+489.200—LK32+633.000 RK32+579.500—RK32+702.500	142,74							
	0.00m - 142.74m	142,74							
4.3.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			25.643,08	54		0,00	0,00	0,00
4.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6.410,77	56		0,00	0,00	0,00
4.4	Subsections/ Podsekcije 4.1 LK32+793.000—LK32+820.000 RK32+882.500—RK32+885.000	34,11							
	0.00m - 34.11m	34,11							
4.4.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			6.127,82	54		0,00	0,00	0,00
4.4.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1.531,96	55		0,00	0,00	0,00
4.5	Subsections/ Podsekcije 4.1 LK32+950.000—LK32+982.500 RK33+035.000—RK33+059.000	58,65							
	0.00m - 58.65m	58,65							
4.5.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice			10.536,41	54		0,00	0,00	0,00
4.5.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice			2.634,10	55		0,00	0,00	0,00
4.6	Subsections/ Podsekcije 4.1 LK33+108.500—LK33+189.000 RK33+153.000—RK33+248.300	114,31							
	0.00m - 114.31m	114,31							
4.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			20.535,67	52		0,00	0,00	0,00
4.6.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5.133,92	53		0,00	0,00	0,00
4.7	Subsections/ Podsekcije 4.1 LK34+062.500—LK34+078.000 RK34+138.300—RK34+148.000	23,71							
	0.00m - 23.71m	23,71							

4.7.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%			4.259,48	54		0,00	0,00	0,00
4.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1.064,87	55		0,00	0,00	0,00
4.8	Subsections/ Podsekcije 4.1 LK34+768.000—LK34+810.500 RK34+815.000—RK34+841.500	107,75							
	0.00m - 107.75m	107,75							
4.8.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%			19.357,17	54		0,00	0,00	0,00
4.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.839,29	55		0,00	0,00	0,00
4.9	Subsections/ Podsekcije 4.1 LK34+904.500—LK34+920.000 RK34+961.500—RK35+085.000	152,57							
	0.00m - 152.57m	152,57							
4.9.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%			27.409,03	54		0,00	0,00	0,00
4.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6.852,26	55		0,00	0,00	0,00
4.10	Subsections/ Podsekcije 4.1 LK35+285.000—LK35+425.000 RK35+290.000—RK35+480.000	182,73							
	0.00m - 182.73m	182,73							
4.10.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%			32.827,24	54		0,00	0,00	0,00
4.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8.206,81	55		0,00	0,00	0,00
4.11	Subsections/ Podsekcije 4.2 LK35+425.000—LK35+439.000 RK35+480.000—RK35+564.439	193,76							
	0.00m - 193.76m	193,76							
4.11.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1			34.808,77	52		0,00	0,00	0,00
4.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1			8.702,19	53		0,00	0,00	0,00
4.12	Subsections/ Podsekcije 4.3 LK36+894.000—LK36+989.000 RK36+924.439—RK36+949.884	108,34							
	0.00m - 166.86m	108,34							
4.12.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%			19.463,16	52		0,00	0,00	0,00
4.12.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.865,79	53		0,00	0,00	0,00
4.13	Subsections/ Podsekcije 4.3 RK37+017.884—RK37+033.000	76,81							
	0.00m - 18.29m	76,81							
4.13.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2			13.798,83	53		0,00	0,00	0,00
4.13.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2			3.449,71	54		0,00	0,00	0,00
4.14	Subsections/ Podsekcije 4.3 LK37+484.000—LK37+545.087 RK37+433.000—RK37+581.884	186,09							
	0.00m - 186.09m	186,09							
4.14.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%			33.430,86	53		0,00	0,00	0,00
4.14.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8.357,72	54		0,00	0,00	0,00
4.15	Subsections/ Podsekcije 4.4.1 LK38+309.087—LK38+381.440 RK38+366.284—RK38+575.997	358,52							
	0.00m - 250.00m	250,00							
4.15.1	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%		IPC 007	44.912,23	53	72	44.912,23	0,00	44.912,23
4.15.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	250.00m - 358.52m	108,52							
4.15.3	Trench excavation, duct construction and manhole construction/skop kanala, izgradnja cijevi i sahti - 80%		IPC 007	19.495,50	53	72	19.495,50	0,00	19.495,50
4.15.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.873,87	54		0,00	0,00	0,00

4.16	Subsections/Podsekcije 4.4.1 LK38+381.440—LK39+188.394 Interchange RK38+675.897—RK39+246.583 Interchange LK39+188.394—LK39+376.887 Open Road RK39+246.583—RK39+436.384 Open Road	859,06							
	0.00m - 250.00m	250,00							
4.16.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo		IPC 007	44.912,23	55	72	44.912,23	0,00	44.912,23
4.16.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			11.228,06	56		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
4.16.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 007	44.912,23	55	72	44.912,23	0,00	44.912,23
4.16.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
4.16.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 005	44.912,23	55	67	44.912,23	0,00	44.912,23
4.16.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	750.00m - 859.06m	109,06							
4.16.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 005	19.592,51	55	67	19.592,51	0,00	19.592,51
4.16.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.898,13	56		0,00	0,00	0,00
4.17	Subsections/Podsekcije 4.4.1 LK39+830.587—LK39+872.817 RK39+834.184—RK39+892.714	53,72							
	0.00m - 53.72m	53,72							
4.17.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			9.650,74	55		0,00	0,00	0,00
4.17.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2.412,68	56		0,00	0,00	0,00
4.18	Subsections/Podsekcije 4.4.1 LK40+424.817—LK40+457.840 RK40+452.714—RK40+560.000	106,28							
	0.00m - 106.28m	106,28							
4.18.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			19.093,09	55		0,00	0,00	0,00
4.18.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			4.773,27	56		0,00	0,00	0,00
4.19	The connection to the Main Transformer	1160,90							
	0.00m - 250.00m	250,00							
4.19.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
4.19.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
4.19.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	750.00m - 1000.00m	250,00							
4.19.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	1000.00m - 1160.00m	160,90							
4.19.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			28.905,51	53		0,00	0,00	0,00
4.19.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			7.226,38	54		0,00	0,00	0,00
Total Cost Center 4 / Ukupno troškovno mjesto 4:		4544,87		1.020.601,14			218.736,91	47.669,84	266.406,75